

Heartland Region 1 Office
2659 N. Milwaukee Avenue, Chicago, Illinois 60647
(773) 276-2380 phone: (773) 276-4176 fax



Fax

RECEIVED

SEP 07 2012

HEALTH FACILITIES &
SERVICES REVIEW BOARD

To: Mike Constantino **From:** Margaret Enger

Fax: 217-785-4111 **Pages:** 8

Phone: 217-782-3516 **Date:** 9/6/2012

Re: DaVita – Barrington Creek Dialysis **CC:**

Project # 11-010 Annual Progress Report

Urgent For Review Please Comment Please Reply Please Recycle

● **Comments:**

Attached is the copy Annual Progress Report for DaVita – Barrington Creek Dialysis. A copy of the original has been sent overnight via Fed Ex.

This message and any attachments are intended only for the use of the person or entity to which it is addressed and may contain information that is privileged and confidential. If the reader of this message is neither the intended recipient, nor the employee or agent responsible to deliver it to the intended recipient, you are hereby notified that any dissemination, distribution, or copying of this information is STRICTLY PROHIBITED. If you have received this message by error, please notify the sender immediately by replying to the fax and destroying immediately. Thank you. DaVita Inc.



Skyline Region 1
2659 N. Milwaukee Avenue
Chicago, IL 60647
(773) 276-2380

September 5, 2012

Mike Constantino
Supervisor, Project Review Section
Illinois Health Facilities & Services Review Board
525 West Jefferson Street, 2nd Floor
Springfield, Illinois 62761

RE: Total Renal Care Inc. & Camino Dialysis LLC d/b/a Barrington Creek Dialysis
28160 W. Northwest Highway in Lake Barrington, Illinois 60010
Project #11-010
Annual Progress Report

Dear Mr. Constantino:

This letter represents the Annual Progress Report for the above referenced project. The CON permit establishes of a new 12-station dialysis facility as noted above. The size and scope of the project have not changed. In addition, the sources of financing have not changed from the original permit.

Please refer to the attached comparison of the expenditures committed to date with the Source and Use of Funds approved in the CON permit. The project is in compliance with the CON permit, and to date we have expended \$2,382,712. Construction is complete.

The first patient was treated on May 11, 2012.

The project is progressing on schedule for completion no later than December 31, 2012, as required by the CON Permit.

As the project is a major construction project with total estimated costs exceeding one million dollars, we have also enclosed the most recent Application and Certification for Payment for the construction contract, as per form G702 published by the American Institute of Architects, or equivalent.

Upon your review, should questions arise, please contact our consultant Delia Wozniak, President of DMW and Associates, Inc. at (773) 279-0458.

Sincerely,

Kelly Ladd
Regional Operations Director
DaVita Inc.

Cc: James Burke, Project Manager
Delia Wozniak, Consultant

Project Costs and Source of Funds

Barrington Creek Dialysis
CON # 11-010

Use of Funds	Clinical	Non- Clinical	Total	Cost to Date 9/5/12
Preplanning costs	\$ 5,500		\$ 5,500	\$ -
Site Survey and Soil Investigation				
Site Preparation				
Off Site Work				
New Construction Contracts				
Modernization Contracts *	\$ 624,680		\$ 624,680	\$ 657,948
Contingencies	\$ 93,701		\$ 93,701	
Architectural/Engineering Fees	\$ 48,000		\$ 48,000	\$ 55,126
Consulting and Other Fees	\$ 43,500		\$ 43,500	\$ 72,778
Movable or Other Equipment (not in construction contracts)	\$ 455,751		\$ 455,751	\$ 350,326
Bond Issuance Expenses (project related)				
Net Interest Expense During Construction (project related)				\$ 8,678
Fair Market Value of Leased Space or Equipment	\$ 1,155,000		\$ 1,155,000	\$ 1,155,000
Other Cost to be Capitalized	\$ 68,300		\$ 68,300	\$ 82,856
Acquisition of building or other property (excluding Land)				
ESTIMATED TOTAL USE OF FUNDS	\$ 2,494,432	\$ -	\$ 2,494,432	\$ 2,382,712
Source of funds	Clinical	Non- Clinical	Total	
Cash and Securities	\$ 1,339,432		\$ 1,339,432	\$ 1,227,712
Pledges				
Gifts and Bequests				
Bond Issuance (project related)				
Mortgages				
Leases (fair market value)	\$ 1,155,000		\$ 1,155,000	\$ 1,155,000
Government Appropriations				
Grants				
Other Funds and Sources				
TOTAL SOURCE OF FUNDS	\$ 2,494,432		\$ 2,494,432	\$ 2,382,712
* The fair market (FMV) of leased space is \$ 165.00 per gross square foot (gsf). Therefore, the FMV of the 7,000 gsf to be leased is \$ 1,155,000. See attachment 7B.				



CONTRACTORS INVOICE SUMMARY

Project: Barrington Creek Dialysis - Fac # 5018

Date: 5/12/2012

Budgeted Amount : \$ 649,444.00

Contractor: The Dubs Co

1699 E Chicago St

Elgin, IL

Orig. Contract Amount : \$ 625,342.00

CO #1 : \$ 2,462.00

CO #2 : \$ -

CO #3 : \$ -

CO #4 : \$ -

CO #5 : \$ -

CO #6 : \$ -

CO #7 : \$ -

TOTAL \$ 627,804.00

Project Manager: Jim Burke

Invoice	Dated	Amount	Received	To Tacoma/B Olsen	Comments
Pay Appl 1	12/31/11	\$ 56,873.00	1/7/12	1/19/12	Construction
Pay Appl 2	1/31/12	\$ 194,083.00	2/8/12	2/21/12	Construction
Pay Appl 3	2/28/12	\$ 174,019.00	3/11/12	3/11/12	Construction
Pay Appl 4	3/31/12	\$ 180,240.00	4/4/12	4/15/12	Construction
Pay Appl 5	4/30/12	\$ 52,723.00	5/2/12	5/12/12	Construction
		\$ -			
		\$ -			
		\$ 657,943.00	Total Invoices Submitted to Date		

Notes:

PAYMENT BREAKOUT			Jim Burke PM <small>Digitally signed by Jim Burke PM DN: cn=Jim Burke PM, o=DaVita, ou=IS, email=jimburke, burke@davita.com, c=US Date: 2012.05.12 09:58:07 -0500</small>	
Construction TI's	2.01	\$ 52,723.00	Approved For Payment	
MBBI's	2.02		PM : Jim Burke	Date: 5/12/12
Fire & Life Safety	2.03	\$ -	Project : Barrington Creek Dialysis - Fac # 5018	
Total Invoice		\$ 52,723.00	Task Code: See Breakout	
			Approver: <i>Jim Burke</i>	
			Approver: _____	

APPLICATION AND CERTIFICATE FOR PAYMENT A/A DOCUMENT G702

TO (OWNER): Total Rental Care, Inc.
 601 Hawaii Street
 El Segundo, CA 90245

PROJECT: Barrington Creek Dialysis - Fac #5018
 28160 West Northwest Hwy, Suite 118
 Barrington, IL 60010

APPLICATION NO: 05
 PERIOD TO: 4/30/12
 ARCHITECTS
 PROJECT NO: 10023-A
 CONTRACT DATE: 12/15/11

Distribution to:
 OWNER
 ARCHITECT
 CONTRACTOR

FROM (CONTRACTOR): The Dubs Company
 1699 East Chicago St.
 Elgin, IL 60120

VIA (ARCHITECT): Studied C/O Gillman Callahan Nelson Architecture
 1600 Golf Road, Suite 1000
 Rolling Meadows, IL 60008

CONTRACT FOR: Barrington Creek Dialysis - Fac #5018

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Change Orders approved in previous months by Owner		31,007	
TOTAL			
Approved this Month			
Number	Date Approved		
8	4/20/12	\$1,288	
6	4/20/12	\$1,470	
7	4/20/12	\$235	
TOTALS		34,000	34,000
Net change by Change Orders			

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:



By: _____ Date: 5/3/12

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment, as shown below, in connection with the Contract Continuation Sheet, A/A Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 625,342
2. Net change by Change Orders	\$ 34,000
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$ 659,342
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 657,948
5. RETAINAGE:	
a. 0% % of Completed Work	\$ 0
(Column D + E on G703)	
b. 0% % of Stored Material	\$ 0
(Column F on G703)	
Total Retainage (Line 5a + 5b or Total in Column I of G703)	\$ 0
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$ 657,948
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 605,225
8. CURRENT PAYMENT DUE	\$ 52,723
9. BALANCE TO FINISH, PLUS RETAINAGE (Line 3 less Line 6)	\$ 1,394

State of: Illinois County of: Cook
 Subscribed and sworn to before me this 3rd day of May, 2012
 Notary Public: JOSEPH ROBERT DUBS
 My Commission expires: August 15, 2013
 MY COMMISSION EXPIRES ON 8/15/13
 AMOUNT CERTIFIED _____
 (Attach explanation if amount certified differs from the amount applied for.)
 ARCHITECT: _____

By: _____ Date: _____
 This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

(Instructions on reverse side)

PAGE 2 OF 3 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 05

APPLICATION DATE: 5/3/12

PERIOD TO: 4/30/12

ARCHITECT'S PROJECT NO: 10023-A

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D + E + F)	H BALANCE TO FINISH (C - G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	% (G / C)					
	Classic Heating	54,475	54,475				54,475	0	0
	All Suburban Electric	107,575	107,575				107,575	0	0
	AllTech Plumbing	124,765	124,765				124,765	0	0
	Daker (concrete)	5,000	5,000				5,000	0	0
	Section 8 Hardware	20,450	20,450				20,450	0	0
	Tuscany Builders (carpentry)	67,858	67,858				67,858	0	0
	Complete Fire (sprinkler)	13,295	13,295				13,295	0	0
	Numill (steel)	1,500	1,500				1,500	0	0
	DeKalb Glazing	18,880	18,880				18,880	0	0
	Besam (auto openers)	6,447	6,447				6,447	0	0
	Capitol Decorating (paint)	9,500	9,500				9,500	0	0
	Boss Carpet (flooring)	27,478	27,478				27,478	0	0
	Executive Inst. (epoxy floor)	5,950	5,950				5,950	0	0
		463,173	463,173	0			463,173	0	0

CONTINUATION SHEET

AIA DOCUMENT G703

(Instructions on reverse side)

PAGE 3 OF 3 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 05

APPLICATION DATE: 5/3/12

PERIOD TO: 4/30/12

ARCHITECT'S PROJECT NO: 10023-A

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (B + E + F)	H BALANCE TO FINISH (C - G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	% (G / C)					
	Jose Drapery (blinds)	2,310						2,310	0
	Interior Steel Products (lockers)	1,250	1,250				1,250	0	0
	Wilson Kitchens (casework)	31,310	31,310				31,310	0	0
	CSI (accessories)	20,450	20,450				20,450	0	0
	FRP & Corner guards	9,191	9,191				9,191	0	0
	Unistrut brackets	2,500	2,500				2,500	0	0
	Change order #1	2,462	2,462				2,462	0	0
	Change order #2	1,111	1,111				1,111	0	0
	Change order #3	27,434	27,434				27,434	0	0
	Change order #6	1,470		1,470			1,470	0	0
	Change order #7	235		235			235	0	0
	Change order #8	1,288		1,288			1,288	0	0
	Permit - Allowance	5,000			525		13,529	-8,529	0
	General - Allowance	12,000	13,004					12,000	0
	BAS - Allowance	3,500						3,500	0
	Floor Prep. - Allowance	6,500	3,345				3,345	3,155	0
	Roof Patch - Allowance	5,000	2,350				2,350	2,650	0
	Final Clean	2,200	2,200				2,200	0	0
	Dumpsters & Clean-up	3,000	3,000				3,000	0	0
	General Conditions, Overhead & Profit	75,185	74,000				74,000	1,185	0
		676,569	656,780		3,518		657,948	16,271	0

From: (773) 276-2380
Margaret Enger
DeVita - Chicago Fire Regional
2659 N. Milwaukee Avenue

Origin ID: NBUA



J122042071803025

Chicago, IL 60647

SHIP TO: (217) 782-3516

BILL SENDER

**Mike Constantino-Chief, Project Rev
IL Health Fac & Services Revw Board
525 W JEFFERSON ST FL 2**

SPRINGFIELD, IL 62761

Ship Date: 06SEP12
ActWgt: 0.5 LB
CAD: 4247177/INET3300

Delivery Address Bar Code




Ref # LP
Invoice #
PO #
Dept #

**FRI - 07 SEP A4
PRIORITY OVERNIGHT**

TRKW 7989 1056 6078
4201

**62761
IL-US
STL**

NA SPIA



515610D3A4A44

After printing this label:

1. Use the 'Print' button on this page to print your label to your laser or inkjet printer.
2. Fold the printed page along the horizontal line.
3. Place label in shipping pouch and affix it to your shipment so that the barcode portion of the label can be read and scanned.

Warning: Use only the printed original label for shipping. Using a photocopy of this label for shipping purposes is fraudulent and could result in additional billing charges, along with the cancellation of your FedEx account number.

Use of this system constitutes your agreement to the service conditions in the current FedEx Service Guide, available on fedex.com. FedEx will not be responsible for any claim in excess of \$100 per package, whether the result of loss, damage, delay, non-delivery, misdelivery, or misinformation, unless you declare a higher value, pay an additional charge, document your actual loss and file a timely claim. Limitations found in the current FedEx Service Guide apply. Your right to recover from FedEx for any loss, including intrinsic value of the package, loss of sales, income interest, profit, attorney's fees, costs, and other forms of damage whether direct, incidental, consequential, or special is limited to the greater of \$100 or the authorized declared value. Recovery cannot exceed actual documented loss. Maximum for items of extraordinary value is \$500, e.g. jewelry, precious metals, negotiable instruments and other items listed in our Service Guide. Written claims must be filed within strict time limits, see current FedEx Service Guide.