

**Palos Hills Healthcare
10426 S Roberts Road
Palos Hills, Illinois**

RECEIVED

SEP 02 2016

HEALTH FACILITIES &
SERVICES REVIEW BOARD

HAND DELIVERED

September 1, 2016

Mr. Michael Constantino
Illinois Health Facilities and Services Review Board
525 West Jefferson Street, Suite 200
Springfield, Illinois 62761

**Re: Palos Hills Extended Care, Cook County
Project No. 13-032**

Dear Mr. Constantino:

Pursuant to Section 1130.770, Project Completion, Final Realized Costs and Cost Overruns, we hereby submit the notification of project completion and final costs on the above referenced project.

d)1) Itemization of all projects costs;

Attached, as **EXHIBIT I**, is the detailed itemization of the Uses and Sources of Funds by line item showing the amount approved under Project No. 13-032 as well as the amount expended and the percent expended by line item.

d)2) An itemization of those project costs that have been or will be submitted for reimbursement under Titles XVIII and XIX;

Attached, also as **EXHIBIT I**, is the detailed itemization of the Uses and Sources of Funds by line item showing the project's costs that will be submitted for reimbursement under Titles XVIII and XIX.

d)3) A certification that the final realized costs are the total costs required to complete the project and that there are no additional or associated costs or capital expenditures related to the project that will be submitted for reimbursement under Title XVIII or XIX;

Attached, as **EXHIBIT II**, is a certified letter attesting that the final realized costs as shown under Exhibit I is complete for submission for reimbursement under Titles XVIII

Mr. Michael Constantino
September 1, 2016

Page Two

and XIX and that there are no additional or associated costs related to this project that will be submitted for reimbursement under Title XVIII or XIX.

- d)4) Certification of compliance with all terms of the permit to date, including project cost, square footage, services, etc.; certification attesting to compliance with the requirements of the Section must be in the form of a notarized statement signed by an authorized representative the permit holder; and

EXHIBIT III is a certified letter stating that the project as approved is in compliance with all terms of the permit including the project cost, square footage, and services.

- d)5) The final Application and certification for Payment for the construction contract, as per the American Institute of Architect form G702 or equivalent;


The final Contractor's Application for Payment form G702 (revised) is shown as **EXHIBIT IV**.

- d)6) For permits with a project cost equal to or greater than three times the capital expenditure minimum in place at the time of permit approval, an audited financial report of all project costs and sources of funds.

This item is not germane as the project cost is not equal to or greater than three times the capital expenditure minimum in place at the time of permit approval.

This correspondence is meant to satisfy the requirement for completeness. Additionally, a copy of the facility's IDPH facility license is appended as **EXHIBIT V**. Should you or your staff have any questions or concerns, please do not hesitate to contact me. Thank you in advance for your consideration.

Sincerely,



Natan Weiss
Member

ENCLOSURES

Palos Hills Extended Care
HFSRB Project #: 13-032
Project Costs - FINAL

PROJECT COSTS AND SOURCES OF FUNDS

Use of Funds	Cost	Expended	% Expended
Preplanning Costs	\$ 269,900	\$ 269,900	100%
Site Survey and Soil Investigation	\$ 10,155	\$ 10,155	100%
Site Preparation	\$ 520,000	\$ 520,000	100%
Off Site Work	\$ -	\$ -	#DIV/0!
New Construction Contracts	\$ 14,885,265	\$ 14,885,265	100%
Modernization Contracts	\$ -	\$ -	#DIV/0!
Contingencies	\$ 1,488,527	\$ 1,488,527	100%
Architectural/Engineering Fees	\$ 699,876	\$ 699,876	100%
Consulting and Other Fees	\$ 140,962	\$ 140,962	100%
Movable or Other Equipment	\$ 651,050	\$ 651,050	100%
Bond Issuance Expense	\$ -	\$ -	#DIV/0!
Net Interest Expense During Construction	\$ -	\$ -	#DIV/0!
Fair Market Value of Leased Space or Equipment	\$ -	\$ -	#DIV/0!
Other Costs to be Capitalized	\$ -	\$ -	#DIV/0!
Acquisition of Building or Other Property	\$ -	\$ -	#DIV/0!
Total Uses of Funds	\$ 18,665,735	\$ 18,665,735	100%
Source of Funds			#DIV/0!
Cash and Securities	\$ 2,276,400	\$ 2,276,400	100%
Pledges		\$ -	#DIV/0!
Gifts and Bequests		\$ -	#DIV/0!
Bond Issues		\$ -	#DIV/0!
Mortgages	\$ 16,389,335	\$ 16,389,335	100%
Leases		\$ -	#DIV/0!
Governmental Appropriations		\$ -	#DIV/0!
Grants		\$ -	#DIV/0!
Other Funds and Sources		\$ -	#DIV/0!
Total Sources of Funds	\$ 18,665,735	\$ 18,665,735	100%

**Palos Hills Healthcare
10426 S Roberts Road
Palos Hills, Illinois**

HAND DELIVERED

September 1, 2016

Ms. Courtney Avery
Administrator
Health Facilities and Services Review Board
525 West Jefferson Street, 2nd Floor
Springfield, Illinois 62761

Re: **HFSRB Project No. 13-032
Palos Hills Extended Care
Project Completion**

Dear Ms. Avery:


Please accept this correspondence as certification that the final realized costs are the total costs required to complete the project and that there are no additional or associated costs or capital expenditures related to the project that will be submitted for reimbursement under Title XVIII or XIX.

Sincerely,


Avrum Weinfeld

Notarization:

Subscribed and sworn to before me
this 1st day of 2016/September



Signature of Notary

Seal




EXHIBIT II

**Palos Hills Healthcare
10426 S Roberts Road
Palos Hills, Illinois**

HAND DELIVERED

September 1, 2016


Ms. Courtney Avery
Administrator
Health Facilities and Services Review Board
525 West Jefferson Street, 2nd Floor
Springfield, Illinois 62761

Re: **HFSRB Project No. 13-032
Palos Hills Extended Care
Project Completion**

Dear Ms. Avery:

Please accept this correspondence as certification of compliance with all terms of the permit to date, including project cost, square footage, services, etc.; certification attesting to compliance with the requirements of this Section.

Sincerely,



Avrum Weinfeld

Notarization:

Subscribed and sworn to before me
this 1st day of 2016/September



Signature of Notary

Seal




EXHIBIT III

PROJECT APPLICATION AND PROJECT CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

TO: PM Nursing & Rehabilitation LLC
6865 N. Lincoln Avenue
Lincolnwood, IL 60712

PROJECT: Palos Hills Healthcare
10426 S. Roberts Road
Palos Hills, IL 60465

Application No. Sixteen
Period To: 6/30/2016
Project No.: 14-11020

FROM: Henry Bros. Co.
9821 S. 78th Avenue
Hickory Hills, IL 60457

VIA ARCH: SAS Architects & Planners
630 Dundee Road, Suite 110
Northbrook, IL 60062

OTHER

FOR: General Contractor

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract Continuation Sheet, AIA G703, is attached

The undersigned Contractor certifies that to the best of the Contractor's

knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payment received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM

\$16,306,500.00

2. Net change by Change Orders

\$587,291.66

3. CONTRACT SUM TO DATE (Line 1 + 2)

\$16,893,791.66

4. TOTAL COMPLETED & STORED TO DATE (Column F on G703)

\$16,893,791.66

5. RETAINAGE:

a. 10% of Completed Work (Columns D + E on G703) \$0.00

b. 0% of Stored Materials (Column F on G703) \$0.00

Total Retainage (Line 5a + 5b or Total in Column I of G703)

\$0.00

6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)

\$16,893,791.66

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)

\$16,284,000.18

8. CURRENT PAYMENT DUE

\$629,791.48

9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)

\$0.00

AMOUNT CERTIFIED \$629,791.48

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

\$629,791.48

State of: Illinois

County of: Cook

Subscribed and sworn to before me this 30th day of June, 2016

Notary Public: Emily Ferrell

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, Architect certifies to the Owner that to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

OFFICIAL SEAL
EMILY FERRELL
NOTARY PUBLIC, STATE OF ILLINOIS
My Commission Expires June 1, 2020

ARCHITECT: SAS Architects & Planners

DATE:

7/22/16

BY:

[Signature]

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$602,842.85	\$23,912.14
SAS CO #33	\$8,561.15	
Total approved this Month	\$8,561.15	\$0.00
TOTALS	\$611,203.80	\$23,912.14
NET CHANGES BY Change Order	\$587,291.66	

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Sixteen

8/30/2018

01/07/2016
5/13/2016

14-11020
5/30/2016

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATIONS (D+E)						
	Palos Hills Healthcare Henry Bros. Co. Insurance	\$156,000.00	\$156,000.00	\$0.00	\$0.00	\$0.00	\$156,000.00	100%	\$0.00
	CO #1 - COR 2	\$78.44	\$78.44	\$0.00	\$0.00	\$0.00	\$78.44	100%	\$0.00
	CO #3 - COR 5	\$36.20	\$36.20	\$0.00	\$0.00	\$0.00	\$36.20	100%	\$0.00
	CO #4 - COR 7	\$276.69	\$276.69	\$0.00	\$0.00	\$0.00	\$276.69	100%	\$0.00
	CO #5 - COR 9	\$70.00	\$70.00	\$0.00	\$0.00	\$0.00	\$70.00	100%	\$0.00
	CO #7 - COR 14	\$40.88	\$40.88	\$0.00	\$0.00	\$0.00	\$40.88	100%	\$0.00
	CO #8 - COR 24	\$65.46	\$65.46	\$0.00	\$0.00	\$0.00	\$65.46	100%	\$0.00
	CO #10 - COR 20	\$5.62	\$5.62	\$0.00	\$0.00	\$0.00	\$5.62	100%	\$0.00
	CO #11 - COR 15 and 25	\$397.95	\$397.95	\$0.00	\$0.00	\$0.00	\$397.95	100%	\$0.00
	CO #12 - COR 22	\$1,429.84	\$1,429.84	\$0.00	\$0.00	\$0.00	\$1,429.84	100%	\$0.00
	CO #13 - COR 29	\$288.62	\$288.62	\$0.00	\$0.00	\$0.00	\$288.62	100%	\$0.00
	CO #14 - COR 19	\$613.99	\$613.99	\$0.00	\$0.00	\$0.00	\$613.99	100%	\$0.00
	CO #15 - COR 38	\$90.00	\$90.00	\$0.00	\$0.00	\$0.00	\$90.00	100%	\$0.00
	CO #16 - COR 42	\$6.72	\$6.72	\$0.00	\$0.00	\$0.00	\$6.72	100%	\$0.00
	CO #17 - COR 21, 33, 39	\$34.09	\$34.09	\$0.00	\$0.00	\$0.00	\$34.09	100%	\$0.00
	CO #18 - COR 27	\$55.94	\$55.94	\$0.00	\$0.00	\$0.00	\$55.94	100%	\$0.00
	CO #19 - COR 55	\$123.07	\$123.07	\$0.00	\$0.00	\$0.00	\$123.07	100%	\$0.00
	CO #20 - COR 58	\$35.48	\$35.48	\$0.00	\$0.00	\$0.00	\$35.48	100%	\$0.00
	CO #22 - COR 53	\$862.15	\$862.15	\$0.00	\$0.00	\$0.00	\$862.15	100%	\$0.00
	CO #23 - COR 49	\$42.63	\$42.63	\$0.00	\$0.00	\$0.00	\$42.63	100%	\$0.00
	CO #24 - COR 67	\$11.29	\$11.29	\$0.00	\$0.00	\$0.00	\$11.29	100%	\$0.00
	CO #25 - COR 68	\$391.62	\$391.62	\$0.00	\$0.00	\$0.00	\$391.62	100%	\$0.00
	CO #26 - COR 69	\$37.38	\$37.38	\$0.00	\$0.00	\$0.00	\$37.38	100%	\$0.00
	CO #27 - COR 70	\$13.20	\$13.20	\$0.00	\$0.00	\$0.00	\$13.20	100%	\$0.00
	CO #28 - COR 75	\$38.65	\$38.65	\$0.00	\$0.00	\$0.00	\$38.65	100%	\$0.00
	CO #30 - COR 78	\$44.98	\$44.98	\$0.00	\$0.00	\$0.00	\$44.98	100%	\$0.00
	CO #31 - COR 88, 90, 94, 98	\$88.48	\$88.48	\$0.00	\$0.00	\$0.00	\$88.48	100%	\$0.00
	CO #33 - COR 95, 96, 108, 124, 128, 130, 131, 133	\$74.42	\$0.00	\$74.42	\$0.00	\$0.00	\$74.42	100%	\$0.00
	PAGE TOTAL	\$161,253.79	\$161,179.37	\$74.42	\$0.00	\$0.00	\$161,253.79	100%	\$0.00

CONTINUATION SHEET

AIA DOCUMENT G 703

Page 4

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated in exact dollar and cents amounts.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.:

Sixteen

6/30/2016

6/30/2016

PERIOD TO:

14-11020

PROJECT NO.:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATIONS (D+E)	THIS PERIOD				
	Palos Hills Healthcare Henry Bros. Co. Fee	\$549,439.75	\$549,439.75	\$0.00	\$0.00	\$549,439.75	\$0.00	\$0.00
	CO #1 - COR 2	\$274.54	\$274.54	\$0.00	\$0.00	\$274.54	\$0.00	\$0.00
	CO #2 - COR 3	(\$179.18)	(\$179.18)	\$0.00	\$0.00	(\$179.18)	\$0.00	\$0.00
	CO #3 - COR 5	\$126.70	\$126.70	\$0.00	\$0.00	\$126.70	\$0.00	\$0.00
	CO #4 - COR 7	\$968.42	\$968.42	\$0.00	\$0.00	\$968.42	\$0.00	\$0.00
	CO #5 - COR 9	\$245.00	\$245.00	\$0.00	\$0.00	\$245.00	\$0.00	\$0.00
	CO #7 - COR 14	\$143.08	\$143.08	\$0.00	\$0.00	\$143.08	\$0.00	\$0.00
	CO #8 - COR 24	\$229.15	\$229.15	\$0.00	\$0.00	\$229.15	\$0.00	\$0.00
	CO #10 - COR 20	\$19.76	\$19.76	\$0.00	\$0.00	\$19.76	\$0.00	\$0.00
	CO #11 - COR 15 and 25	\$1,392.83	\$1,392.83	\$0.00	\$0.00	\$1,392.83	\$0.00	\$0.00
	CO #12 - COR 22	\$5,004.04	\$5,004.04	\$0.00	\$0.00	\$5,004.04	\$0.00	\$0.00
	CO #13 - COR 29	\$1,010.97	\$1,010.97	\$0.00	\$0.00	\$1,010.97	\$0.00	\$0.00
	CO #14 - COR 19	\$2,149.06	\$2,149.06	\$0.00	\$0.00	\$2,149.06	\$0.00	\$0.00
	CO #15 - COR 38	\$315.00	\$315.00	\$0.00	\$0.00	\$315.00	\$0.00	\$0.00
	CO #16 - COR 42	\$23.50	\$23.50	\$0.00	\$0.00	\$23.50	\$0.00	\$0.00
	CO #17 - COR 21, 33, 39	\$119.32	\$119.32	\$0.00	\$0.00	\$119.32	\$0.00	\$0.00
	CO #18 - COR 27	\$195.79	\$195.79	\$0.00	\$0.00	\$195.79	\$0.00	\$0.00
	CO #19 - COR 55	\$430.70	\$430.70	\$0.00	\$0.00	\$430.70	\$0.00	\$0.00
	CO #20 - COR 58	\$124.18	\$124.18	\$0.00	\$0.00	\$124.18	\$0.00	\$0.00
	CO #22 - COR 53	\$3,017.54	\$3,017.54	\$0.00	\$0.00	\$3,017.54	\$0.00	\$0.00
	CO #23 - COR 49	\$149.20	\$149.20	\$0.00	\$0.00	\$149.20	\$0.00	\$0.00
	CO #24 - COR 67	\$39.52	\$39.52	\$0.00	\$0.00	\$39.52	\$0.00	\$0.00
	CO #25 - COR 68	\$1,370.67	\$1,370.67	\$0.00	\$0.00	\$1,370.67	\$0.00	\$0.00
	CO #26 - COR 69	\$130.80	\$130.80	\$0.00	\$0.00	\$130.80	\$0.00	\$0.00
	CO #27 - COR 70	\$46.20	\$46.20	\$0.00	\$0.00	\$46.20	\$0.00	\$0.00
	CO #28 - COR 75	\$135.28	\$135.28	\$0.00	\$0.00	\$135.28	\$0.00	\$0.00
	Internal COR 86	(\$2,966.63)	(\$2,966.63)	\$0.00	\$0.00	(\$2,966.63)	\$0.00	\$0.00
	CO #30 - COR 78	\$157.43	\$157.43	\$0.00	\$0.00	\$157.43	\$0.00	\$0.00
	Internal CO	(\$22,427.11)	(\$22,427.11)	\$0.00	\$0.00	(\$22,427.11)	\$0.00	\$0.00
	CO #31 - COR 88, 90, 94, 98	\$309.68	\$309.68	\$0.00	\$0.00	\$309.68	\$0.00	\$0.00
	Internal HBC CORs	(\$20,270.29)	(\$20,270.29)	\$0.00	\$0.00	(\$20,270.29)	\$0.00	\$0.00
	CO #33 - COR 95, 96, 108, 124, 128, 130, 131, 133	\$260.42	\$0.00	\$260.42	\$0.00	\$260.42	\$0.00	\$0.00
	PAGE TOTAL	\$521,985.32	\$541,995.19	(\$20,009.87)	\$0.00	\$521,985.32	\$0.00	\$0.00

CONTINUATION SHEET

AIA DOCUMENT G 703

Page 5

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated in exact dollar and cents amounts.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.:

PERIOD TO:

PROJECT NO.:

Sixteen

6/30/2016

14-11020

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATIONS (D+E)	THIS PERIOD				
	Bond	\$115,399.00	\$115,399.00	\$0.00	\$0.00	\$115,399.00	\$0.00	\$0.00
	CO #1 - COR 2	\$78.44	\$78.44	\$0.00	\$0.00	\$78.44	\$0.00	\$0.00
	CO #3 - COR 5	\$36.20	\$36.20	\$0.00	\$0.00	\$36.20	\$0.00	\$0.00
	CO #4 - COR 7	\$276.69	\$276.69	\$0.00	\$0.00	\$276.69	\$0.00	\$0.00
	CO #5 - COR 9	\$70.00	\$70.00	\$0.00	\$0.00	\$70.00	\$0.00	\$0.00
	CO #7 - COR 14	\$40.88	\$40.88	\$0.00	\$0.00	\$40.88	\$0.00	\$0.00
	CO #8 - COR 24	\$65.47	\$65.47	\$0.00	\$0.00	\$65.47	\$0.00	\$0.00
	CO #10 - COR 20	\$5.62	\$5.62	\$0.00	\$0.00	\$5.62	\$0.00	\$0.00
	CO #11 - COR 15 and 25	\$397.95	\$397.95	\$0.00	\$0.00	\$397.95	\$0.00	\$0.00
	CO #12 - COR 22	\$1,429.84	\$1,429.84	\$0.00	\$0.00	\$1,429.84	\$0.00	\$0.00
	CO #13 - COR 29	\$288.62	\$288.62	\$0.00	\$0.00	\$288.62	\$0.00	\$0.00
	CO #14 - COR 19	\$613.99	\$613.99	\$0.00	\$0.00	\$613.99	\$0.00	\$0.00
	CO #15 - COR 38	\$90.00	\$90.00	\$0.00	\$0.00	\$90.00	\$0.00	\$0.00
	CO #16 - COR 42	\$6.72	\$6.72	\$0.00	\$0.00	\$6.72	\$0.00	\$0.00
	CO #17 - COR 21, 33, 39	\$34.09	\$34.09	\$0.00	\$0.00	\$34.09	\$0.00	\$0.00
	CO #18 - COR 27	\$55.94	\$55.94	\$0.00	\$0.00	\$55.94	\$0.00	\$0.00
	CO #19 - COR 55	\$123.07	\$123.07	\$0.00	\$0.00	\$123.07	\$0.00	\$0.00
	CO #20 - COR 58	\$35.48	\$35.48	\$0.00	\$0.00	\$35.48	\$0.00	\$0.00
	CO #22 - COR 53	\$862.15	\$862.15	\$0.00	\$0.00	\$862.15	\$0.00	\$0.00
	CO #23 - COR 49	\$42.63	\$42.63	\$0.00	\$0.00	\$42.63	\$0.00	\$0.00
	CO #24 - COR 67	\$11.29	\$11.29	\$0.00	\$0.00	\$11.29	\$0.00	\$0.00
	CO #25 - COR 68	\$391.62	\$391.62	\$0.00	\$0.00	\$391.62	\$0.00	\$0.00
	CO #26 - COR 69	\$37.38	\$37.38	\$0.00	\$0.00	\$37.38	\$0.00	\$0.00
	CO #27 - COR 70	\$13.20	\$13.20	\$0.00	\$0.00	\$13.20	\$0.00	\$0.00
	CO #28 - COR 75	\$38.65	\$38.65	\$0.00	\$0.00	\$38.65	\$0.00	\$0.00
	CO #30 - COR 78	\$44.98	\$44.98	\$0.00	\$0.00	\$44.98	\$0.00	\$0.00
	CO #31 - COR 88, 90, 94, 98	\$88.48	\$88.48	\$0.00	\$0.00	\$88.48	\$0.00	\$0.00
	CO #33 - COR 95, 96, 108, 124, 128, 130, 131, 133	\$74.32	\$74.32	\$74.32	\$0.00	\$74.32	\$0.00	\$0.00
	PAGE TOTAL	\$120,652.70	\$120,578.38	\$74.32	\$0.00	\$120,652.70	\$0.00	\$0.00

CONTINUATION SHEET

AIA DOCUMENT G 703

Page 6

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated in exact dollar and cents amounts.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: Sixteen
APPLICATION DATE: 6/30/2016
PERIOD TO: 6/30/2016
PROJECT NO.: 14-11020

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATIONS (D+E)	THIS PERIOD				
	Mobilization	\$45,750.00	\$45,750.00	\$0.00	\$0.00	\$45,750.00	\$0.00	\$0.00
	Excavation	\$886,375.00	\$886,375.00	\$0.00	\$0.00	\$886,375.00	\$0.00	\$0.00
	CO #21 - COR 11, 12, 13, 16	\$40,000.00	\$40,000.00	\$0.00	\$0.00	\$40,000.00	\$0.00	\$0.00
	Internal COR 6, 8	\$12,836.00	\$12,836.00	\$0.00	\$0.00	\$12,836.00	\$0.00	\$0.00
	Internal COR 41, 10, 23, 36	\$3,807.70	\$3,807.70	\$0.00	\$0.00	\$3,807.70	\$0.00	\$0.00
	Concrete Building	\$1,032,218.00	\$1,032,218.00	\$0.00	\$0.00	\$1,032,218.00	\$0.00	\$0.00
	Concrete Site	\$116,000.00	\$116,000.00	\$0.00	\$0.00	\$116,000.00	\$0.00	\$0.00
	CO #1 - COR 2	\$8,925.00	\$8,925.00	\$0.00	\$0.00	\$8,925.00	\$0.00	\$0.00
	CO #2 - COR 3	\$7,277.50	\$7,277.50	\$0.00	\$0.00	\$7,277.50	\$0.00	\$0.00
	CO #3 - COR 5	\$1,145.00	\$1,145.00	\$0.00	\$0.00	\$1,145.00	\$0.00	\$0.00
	CO #4 - COR 7	(\$1,139.00)	(\$1,139.00)	\$0.00	\$0.00	(\$1,139.00)	\$0.00	\$0.00
	CO #5 - COR 9	\$7,000.00	\$7,000.00	\$0.00	\$0.00	\$7,000.00	\$0.00	\$0.00
	CO #11 - COR 15 and 25	\$40,895.00	\$40,895.00	\$0.00	\$0.00	\$40,895.00	\$0.00	\$0.00
	CO #12 - COR 22	\$56,510.00	\$56,510.00	\$0.00	\$0.00	\$56,510.00	\$0.00	\$0.00
	CO #13 - COR 29	\$19,362.00	\$19,362.00	\$0.00	\$0.00	\$19,362.00	\$0.00	\$0.00
	CO #14 - COR 19	\$26,725.06	\$26,725.06	\$0.00	\$0.00	\$26,725.06	\$0.00	\$0.00
	CO #15 - COR 38	\$9,000.00	\$9,000.00	\$0.00	\$0.00	\$9,000.00	\$0.00	\$0.00
	Internal COR 44, 62, 61	(\$13,775.00)	(\$13,775.00)	\$0.00	\$0.00	(\$13,775.00)	\$0.00	\$0.00
	Internal COR 34, 37, 46, 52	(\$7,191.00)	(\$7,191.00)	\$0.00	\$0.00	(\$7,191.00)	\$0.00	\$0.00
	Internal COR 32, 40	\$53,815.00	\$53,815.00	\$0.00	\$0.00	\$53,815.00	\$0.00	\$0.00
	Internal COR 47, 60	(\$6,020.00)	(\$6,020.00)	\$0.00	\$0.00	(\$6,020.00)	\$0.00	\$0.00
	CO #22 COR 53	(\$6,375.00)	(\$6,375.00)	\$0.00	\$0.00	(\$6,375.00)	\$0.00	\$0.00
	CO #23 - COR 49	(\$179.00)	(\$179.00)	\$0.00	\$0.00	(\$179.00)	\$0.00	\$0.00
	CO #25 - COR 68	(\$1,652.00)	(\$1,652.00)	\$0.00	\$0.00	(\$1,652.00)	\$0.00	\$0.00
	HBC Misc.							
	Nystrom - Floor Mats	\$4,000.00	\$4,000.00	\$0.00	\$0.00	\$4,000.00	\$0.00	\$0.00
	Internal CO - Wall Protection/Fire Exting.	\$23,785.00	\$23,785.00	\$0.00	\$0.00	\$23,785.00	\$0.00	\$0.00
	Internal CO - Wall Protection	(\$19,548.66)	(\$19,548.66)	\$0.00	\$0.00	(\$19,548.66)	\$0.00	\$0.00
	Scales - Scale-tronic	\$13,489.60	\$13,489.60	\$0.00	\$0.00	\$13,489.60	\$0.00	\$0.00
	Lockers - Ideal	\$2,149.69	\$2,149.69	\$0.00	\$0.00	\$2,149.69	\$0.00	\$0.00
	FlagPole - Flag Desk	\$897.96	\$897.96	\$0.00	\$0.00	\$897.96	\$0.00	\$0.00
	Exterior Planters (NuToys)	\$4,664.00	\$4,664.00	\$0.00	\$0.00	\$4,664.00	\$0.00	\$0.00
	Inpro - Wall Protection	\$41,975.77	\$41,975.77	\$0.00	\$0.00	\$41,975.77	\$0.00	\$0.00
	Site Recovery Services							
	Demolition	\$59,650.00	\$59,650.00	\$0.00	\$0.00	\$59,650.00	\$0.00	\$0.00
	CO #3 - COR 5	\$2,475.00	\$2,475.00	\$0.00	\$0.00	\$2,475.00	\$0.00	\$0.00
	Illinois Irrigation Services							
	Underground Irrigation	\$18,000.00	\$18,000.00	\$0.00	\$0.00	\$18,000.00	\$0.00	\$0.00
	PAGE TOTAL	\$2,482,848.62	\$2,482,848.62	\$0.00	\$0.00	\$2,482,848.62	\$0.00	\$0.00

CONTINUATION SHEET

AIA DOCUMENT G 703

Page 7

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated in exact dollar and cents amounts.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: Sixteen
APPLICATION DATE: 6/30/2016
PERIOD TO: 6/30/2016
PROJECT NO.: 14-11020

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATIONS (D+E)	THIS PERIOD				
	J.R. Asphalt Paving CO #12 & 13 - COR 22 & 29 Internal COR 40 CO #31 - COR 88 Internal COR 106 Internal COR 127	\$140,000.00 \$40,010.00 (\$51,670.00) \$600.00 \$580.00 \$7,560.00	\$140,000.00 \$40,010.00 (\$51,670.00) \$600.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$580.00 \$7,560.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$140,000.00 \$40,010.00 (\$51,670.00) \$600.00 \$580.00 \$7,560.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
	M.F. Construction Site Utilities Internal COR 10, 23 Internal COR 36 CO #12 & 13 - COR 22 & 29	\$213,495.00 \$25,974.30 (\$34,000.00) \$35,354.00	\$213,495.00 \$25,974.30 (\$34,000.00) \$35,354.00	\$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00	\$213,495.00 \$25,974.30 (\$34,000.00) \$35,354.00	\$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00
	Action Fencing CO #12 - COR #22	\$22,530.00 \$26,810.00	\$22,530.00 \$26,810.00	\$0.00 \$0.00	\$0.00 \$0.00	\$22,530.00 \$26,810.00	\$0.00 \$0.00	\$0.00 \$0.00
	Sebert Landscaping Retaining Wall/Landscaping CO #11 - COR 15 CO #12 - COR 22	\$53,600.00 (\$1,100.00) (\$6,200.00)	\$53,600.00 (\$1,100.00) (\$6,200.00)	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	\$53,600.00 (\$1,100.00) (\$6,200.00)	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00
	StresCore Structural Precast CO #4 - COR 7 Piazza	\$155,000.00 \$12,256.00	\$155,000.00 \$12,256.00	\$0.00 \$0.00	\$0.00 \$0.00	\$155,000.00 \$12,256.00	\$0.00 \$0.00	\$0.00 \$0.00
	Masonry CO #1 - COR 2 CO #23 - COR 49	\$1,215,000.00 (\$1,485.00) (\$745.00)	\$1,215,000.00 (\$1,485.00) \$0.00	\$0.00 \$0.00 (\$745.00)	\$0.00 \$0.00 \$0.00	\$1,215,000.00 (\$1,485.00) (\$745.00)	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00
	Steelfab Structural Steel CO #1 - COR 2 CO #4 - COR 7 CO #17 - COR 21 Internal COR 46, 52 Internal COR 44 Internal COR 62	\$1,000,000.00 (\$533.00) \$17,940.00 \$412.00 \$2,969.00 \$1,350.00 \$1,579.00	\$1,000,000.00 (\$533.00) \$17,940.00 \$412.00 \$2,969.00 \$1,350.00 \$1,579.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,000,000.00 (\$533.00) \$17,940.00 \$412.00 \$2,969.00 \$1,350.00 \$1,579.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
	PAGE TOTAL	\$2,877,286.30	\$2,869,891.30	\$7,395.00	\$0.00	\$2,877,286.30	\$0.00	\$0.00

CONTINUATION SHEET

A/A DOCUMENT G 703

Page 8

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated in exact dollar and cents amounts.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.:

APPLICATION DATE:

PERIOD TO:

PROJECT NO.:

Sixteen

6/30/2016

6/30/2016

14-11020

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATIONS (D+E)						
	Harris Rebar Reinforcing Steel Internal COR 34, 37 Internal COR 61	\$165,994.00 \$4,222.00 \$10,846.00	\$165,994.00 \$4,222.00 \$10,846.00	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	\$165,994.00 \$4,222.00 \$10,846.00	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00
	Wheaton Architectural Woodwork CO #22 - COR 53 BOFO	\$433,000.00 (\$1,350.00)	\$433,000.00 (\$1,350.00)	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$433,000.00 (\$1,350.00)	\$0.00 \$0.00	\$0.00 \$0.00
	Waterproofing/Vapor Barrier	\$183,000.00	\$183,000.00	\$0.00	\$0.00	\$0.00	\$183,000.00	\$0.00	\$0.00
	Korellis Roofing TPO Roofing/Sheet Metal CO #22 - COR 53	\$544,850.00 \$2,150.00	\$544,850.00 \$2,150.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$544,850.00 \$2,150.00	\$0.00 \$0.00	\$0.00 \$0.00
	Sealtight Cement Siding	\$34,800.00	\$34,800.00	\$0.00	\$0.00	\$0.00	\$34,800.00	\$0.00	\$0.00
	Wilkin Spray Fireproofing Internal COR 82	\$156,720.00 \$2,694.24	\$156,720.00 \$0.00	\$0.00 \$2,694.24	\$0.00 \$0.00	\$0.00 \$0.00	\$156,720.00 \$2,694.24	\$0.00 \$0.00	\$0.00 \$0.00
	Triumph Restoration Joint Sealants Internal COR 83 CO #33 - COR 124 LaForce	\$22,500.00 \$494.44 \$315.62	\$22,500.00 \$494.44 \$0.00	\$0.00 \$0.00 \$315.62	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	\$22,500.00 \$494.44 \$315.62	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00
	Doors/Frames/Hardware CO #2- COR 3 CO #7 - COR 14 CO #10 - COR 20 CO #20 - COR 58 CO #22 - COR 53 CO #23 - COR 49 Internal COR 101 Bravo Interiors LLC	\$280,000.00 \$455.00 \$4,088.00 \$562.00 \$1,720.00 \$567.00 (\$78.00) (\$1,644.00)	\$280,000.00 \$455.00 \$4,088.00 \$562.00 \$1,720.00 \$567.00 (\$78.00) \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 (\$1,644.00)	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$280,000.00 \$455.00 \$4,088.00 \$562.00 \$1,720.00 \$567.00 (\$78.00) (\$1,644.00)	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
	Access Flooring CO #33 - COR 77	\$10,400.00 \$1,420.08	\$10,400.00 \$0.00	\$0.00 \$1,420.08	\$0.00 \$0.00	\$0.00 \$0.00	\$10,400.00 \$1,420.08	\$0.00 \$0.00	\$0.00 \$0.00
	PAGE TOTAL	\$1,857,726.38	\$1,854,940.44	\$2,785.94	\$0.00	\$0.00	\$1,857,726.38	\$0.00	\$0.00

CONTINUATION SHEET

AIA DOCUMENT G 703

Page 9

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated in exact dollar and cents amounts.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.:

Sixteen

APPLICATION DATE:

6/30/2016

PERIOD TO:

6/30/2016

PROJECT NO.:

14-11020

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATIONS (D+E)	THIS PERIOD				
	Midwest Architectural Glass							
	Aluminum Storefront	\$107,000.00	\$80,000.00	\$27,000.00	\$0.00	\$107,000.00	\$0.00	\$0.00
	Internal COR 119	(\$191.26)	\$0.00	(\$191.26)	\$0.00	(\$191.26)	\$0.00	\$0.00
	Pella Windows and Doors							
	Windows	\$164,000.00	\$164,000.00	\$0.00	\$0.00	\$164,000.00	\$0.00	\$0.00
	Internal COR 76	\$321.42	\$321.42	\$0.00	\$0.00	\$321.42	\$0.00	\$0.00
	Kole							
	Plastering/Stucco	\$32,000.00	\$32,000.00	\$0.00	\$0.00	\$32,000.00	\$0.00	\$0.00
	Champion							
	Drywall/Carpentry	\$1,800,000.00	\$1,800,000.00	\$0.00	\$0.00	\$1,800,000.00	\$0.00	\$0.00
	CO #2 - COR 3	\$865.00	\$865.00	\$0.00	\$0.00	\$865.00	\$0.00	\$0.00
	CO #4 - COR 7	(\$904.00)	(\$904.00)	\$0.00	\$0.00	(\$904.00)	\$0.00	\$0.00
	Internal COR 47	\$4,830.00	\$4,830.00	\$0.00	\$0.00	\$4,830.00	\$0.00	\$0.00
	CO #22 - COR 53	\$1,153.00	\$1,153.00	\$0.00	\$0.00	\$1,153.00	\$0.00	\$0.00
	CO #23 - COR 49	(\$3,290.00)	(\$3,290.00)	\$0.00	\$0.00	(\$3,290.00)	\$0.00	\$0.00
	CO #24 - COR 67	\$2,302.00	\$2,302.00	\$0.00	\$0.00	\$2,302.00	\$0.00	\$0.00
	CO #25 - COR 68	\$40,814.00	\$40,814.00	\$0.00	\$0.00	\$40,814.00	\$0.00	\$0.00
	CO #28 - COR 75	\$367.00	\$367.00	\$0.00	\$0.00	\$367.00	\$0.00	\$0.00
	CO #33 - COR 121, 131, 133	\$5,880.12	\$0.00	\$5,880.12	\$0.00	\$5,880.12	\$0.00	\$0.00
	Internal COR 72, 101, 104	\$2,395.55	\$895.00	\$1,500.55	\$0.00	\$2,395.55	\$0.00	\$0.00
	Internal COR 118.	(\$1,329.06)	\$0.00	(\$1,329.06)	\$0.00	(\$1,329.06)	\$0.00	\$0.00
	Just Rite							
	Acoustical Ceilings	\$175,000.00	\$175,000.00	\$0.00	\$0.00	\$175,000.00	\$0.00	\$0.00
	Internal COR 117	\$612.00	\$0.00	\$612.00	\$0.00	\$612.00	\$0.00	\$0.00
	Mr. Davids							
	Ceramic Tile / Resilient / Carpet	\$480,000.00	\$480,000.00	\$0.00	\$0.00	\$480,000.00	\$0.00	\$0.00
	CO #22 - COR 53	\$12,709.00	\$12,709.00	\$0.00	\$0.00	\$12,709.00	\$0.00	\$0.00
	CO #23 - COR 49	\$3,346.00	\$3,346.00	\$0.00	\$0.00	\$3,346.00	\$0.00	\$0.00
	CO #28 - COR 75	\$1,495.02	\$1,495.02	\$0.00	\$0.00	\$1,495.02	\$0.00	\$0.00
	CO #31 - COR 90	\$38,404.54	\$38,404.54	\$0.00	\$0.00	\$38,404.54	\$0.00	\$0.00
	Internal COR 93, 102	\$9,300.47	\$0.00	\$9,300.47	\$0.00	\$9,300.47	\$0.00	\$0.00
	Internal COR 115, 122	\$7,858.72	\$0.00	\$7,858.72	\$0.00	\$7,858.72	\$0.00	\$0.00
	Lankford							
	Painting	\$265,000.00	\$265,000.00	\$0.00	\$0.00	\$265,000.00	\$0.00	\$0.00
	CO #20 - COR 58	\$475.00	\$475.00	\$0.00	\$0.00	\$475.00	\$0.00	\$0.00
	CO #23 - COR 49	(\$180.00)	(\$180.00)	\$0.00	\$0.00	(\$180.00)	\$0.00	\$0.00
	CO #26 - COR 69	\$3,737.96	\$3,737.96	\$0.00	\$0.00	\$3,737.96	\$0.00	\$0.00
	CO #31 - COR 90	\$321.75	\$321.75	\$0.00	\$0.00	\$321.75	\$0.00	\$0.00
	PAGE TOTAL	\$3,154,294.23	\$3,103,662.69	\$50,631.54	\$0.00	\$3,154,294.23	\$0.00	\$0.00

EXHIBIT IV

CONTINUATION SHEET

AIA DOCUMENT G 703

Page 10

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated in exact dollar and cents amounts.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: Sixteen
APPLICATION DATE: 6/30/2016
PERIOD TO: 6/30/2016
PROJECT NO.: 14-11020

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATIONS (D-E)	THIS PERIOD				
	Interani COR 91, 103, 104	\$1,017.95	\$1,017.95	\$0.00	\$0.00	\$1,017.95	\$0.00	\$0.00
	Interani COR 116, 118, 119	\$3,249.09	\$0.00	\$3,249.09	\$0.00	\$3,249.09	\$0.00	\$0.00
	Interiors for Business							
	Metal Lockers	\$7,653.00	\$7,653.00	\$0.00	\$0.00	\$7,653.00	\$0.00	\$0.00
	CO #17 - COR 39	\$2,997.20	\$2,997.20	\$0.00	\$0.00	\$2,997.20	\$0.00	\$0.00
	Internal COR 51	\$624.00	\$624.00	\$0.00	\$0.00	\$624.00	\$0.00	\$0.00
	Prestige							
	Toilet Accessories	\$48,000.00	\$48,000.00	\$0.00	\$0.00	\$48,000.00	\$0.00	\$0.00
	CO #24 - COR 67	(\$1,173.00)	(\$1,173.00)	\$0.00	\$0.00	(\$1,173.00)	\$0.00	\$0.00
	Internal COR 105	\$1,180.00	\$1,180.00	\$0.00	\$0.00	\$1,180.00	\$0.00	\$0.00
	CO #33 - COR 95	\$555.00	\$0.00	\$555.00	\$0.00	\$555.00	\$0.00	\$0.00
	Demco							
	Linen Chute	\$7,066.00	\$7,066.00	\$0.00	\$0.00	\$7,066.00	\$0.00	\$0.00
	Boelter							
	Food Service	\$335,000.00	\$335,000.00	\$0.00	\$0.00	\$335,000.00	\$0.00	\$0.00
	CO #8 - COR 24	\$6,547.13	\$6,547.13	\$0.00	\$0.00	\$6,547.13	\$0.00	\$0.00
	CO #16 - COR 42	\$671.50	\$671.50	\$0.00	\$0.00	\$671.50	\$0.00	\$0.00
	Internal COR 115	(\$1,531.88)	\$0.00	(\$1,531.88)	\$0.00	(\$1,531.88)	\$0.00	\$0.00
	Otis							
	Elevator	\$368,000.00	\$368,000.00	\$0.00	\$0.00	\$368,000.00	\$0.00	\$0.00
	CO #18 - COR 27	\$2,650.00	\$2,650.00	\$0.00	\$0.00	\$2,650.00	\$0.00	\$0.00
	B&E Aquatics							
	Therapy Pool Install	\$39,500.00	\$39,500.00	\$0.00	\$0.00	\$39,500.00	\$0.00	\$0.00
	Valley Fire							
	Fire Protection	\$190,000.00	\$190,000.00	\$0.00	\$0.00	\$190,000.00	\$0.00	\$0.00
	Internal COR 60	\$1,190.00	\$1,190.00	\$0.00	\$0.00	\$1,190.00	\$0.00	\$0.00
	Stutz							
	Plumbing	\$970,700.00	\$970,700.00	\$0.00	\$0.00	\$970,700.00	\$0.00	\$0.00
	CO #2 - COR 3	(\$13,717.00)	(\$13,717.00)	\$0.00	\$0.00	(\$13,717.00)	\$0.00	\$0.00
	Internal BC COR 6, 8	(\$12,836.00)	(\$12,836.00)	\$0.00	\$0.00	(\$12,836.00)	\$0.00	\$0.00
	Internal COR 41	\$4,218.00	\$4,218.00	\$0.00	\$0.00	\$4,218.00	\$0.00	\$0.00
	CO #22 - COR 53	\$17,469.50	\$17,469.50	\$0.00	\$0.00	\$17,469.50	\$0.00	\$0.00
	Internal COR 32	(\$2,145.00)	(\$2,145.00)	\$0.00	\$0.00	(\$2,145.00)	\$0.00	\$0.00
	CO #23 - COR 49	(\$1,810.00)	(\$1,810.00)	\$0.00	\$0.00	(\$1,810.00)	\$0.00	\$0.00
	CO #28 - COR 75	\$1,119.00	\$1,119.00	\$0.00	\$0.00	\$1,119.00	\$0.00	\$0.00
	CO #30 - COR 78	\$4,498.22	\$4,498.22	\$0.00	\$0.00	\$4,498.22	\$0.00	\$0.00
	Internal - COR 86	\$2,966.63	\$2,966.63	\$0.00	\$0.00	\$2,966.63	\$0.00	\$0.00
	Internal - COR 115, 118	(\$1,356.84)	\$0.00	(\$1,356.84)	\$0.00	(\$1,356.84)	\$0.00	\$0.00
	Internal - COR 126	\$1,684.00	\$0.00	\$1,684.00	\$0.00	\$1,684.00	\$0.00	\$0.00
	PAGE TOTAL	\$1,983,986.50	\$1,981,387.13	\$2,599.37	\$0.00	\$1,983,986.50	\$0.00	\$0.00

CONTINUATION SHEET

AIA DOCUMENT G 703

Page 11

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated in exact dollar and cents amounts.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: Sixteen

APPLICATION DATE: 6/30/2016

PERIOD TO: 6/30/2016

PROJECT NO.: 14-11020

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D		E		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATIONS (D+E)	WORK COMPLETED THIS PERIOD							
	O'hare H.V.A.C. CO #17 - COR 33 CO #22 - COR 53 CO #23 - COR 49 CO #29 - COR 79 Internal COR 81 Internal COR 31, 117, 122 Shamrock Electrical CO #1 - COR 2 CO #4 - COR 7 CO #7 & 14 - COR 18 & 19 CO #18 - COR 27 CO #19 - COR 55 CO #20 - COR 58 CO #22 - COR 53 CO #23 - COR 49 CO #27 - COR 70 CO #28 - COR 75 CO #31 - COR 94, 98 CO #33 - COR 98, 108, 130, 133 Internal COR 91, 102, 103, 107 Internal COR 111, 117, 119 PAGE TOTAL	\$990,000.00 (\$579.00) \$34,397.92 \$8,149.86 (\$16,000.00) \$2,214.21 (\$3,634.76)	\$990,000.00 (\$579.00) \$34,397.92 \$8,149.86 (\$16,000.00) \$2,214.21 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 (\$3,634.76)	\$0.00 \$0.00						

← DISPLAY THIS PART IN A
CONSPICUOUS PLACE

State of Illinois

Department of Public Health

LICENSE, PERMIT, CERTIFICATION, REGISTRATION

The person, firm or corporation whose name appears on this certificate has complied with the provisions of the Illinois Statutes and rules, and regulations and is hereby authorized to engage in the activity as indicated below.

NIRAV D. SHAH, M.D., J.D.
DIRECTOR

Issued under the authority of
the State of Illinois
Department of Public Health

EXPIRATION DATE		ISSUANCE	
12/11/2016		0051136	
LONG TERM CARE LICENSE	CATEGORY	BGBE	
SKILLED 150	INTERMEDIATE	53	
UNRESTRICTED	203 TOTAL BEDS		

BUSINESS ADDRESS
LICENSEE

PALOS HILLS HEALTHCARE, LLC

BRIA OF PALOS HILLS
10426 SOUTH ROBERTS
PALOS HILLS IL 60465
EFFECTIVE DATE: 07/14/16

The face of this license has a colored background. Printed by Authority of the State of Illinois • 5/16

REGION 9

08/01/16

BRIA OF PALOS HILLS
10426 SOUTH ROBERTS
PALOS HILLS IL 60465

EXHIBIT V