

Via Federal Express

RECEIVED

SEP 27 2016

HEALTH FACILITIES &
SERVICES REVIEW BOARD

Mr. Michael Constantino
Supervisor, Project Review Section
Illinois Department of Public Health
Health Facilities and Services Review Board
525 West Jefferson Street, Second Floor
Springfield, Illinois 62761

Re: Hinsdale Surgical Center (Proj. No. 14-034) - Cost Report

Dear Mr. Constantino:

On behalf of Hinsdale Surgical Center, LLC (the "Permit Holder"), I am writing to submit the final realized cost report associated with the above-referenced project for the relocation of the Hinsdale Surgical Center (the "Project"). On October 7, 2014, the State Board approved the Permit Holders' application for a certificate of need ("CON") permit to relocate its ambulatory surgical treatment center in Hinsdale, Illinois and the Project was obligated on November 14, 2014. The Project was licensed by the Illinois Department of Public Health on November 2, 2015 and on that date, the surgery center completed its first case.

For your review, the Permit Holder submits the following information as its final realized cost report for the Project:

1. Final Realized Project Costs

Project Costs & Sources of Funds		
	Approved	Actual
Modernization Contracts	\$ 4,510,842	\$ 4,437,669
Contingencies	\$ 239,644	---
Architectural/Engineering Fees	\$ 378,388	\$ 373,352
Consulting and Other Fees	\$ 293,233	\$ 566,205
Movable or Other Equipment (not in construction contracts)	\$ 491,356	\$ 450,195
Fair Market Value of Leased Space	\$ 4,472,766	\$ 3,601,873
Other Costs to be Capitalized (NBV of Transferred Equipment)	\$ 764,813	\$ 1,050,779
TOTAL PROJECT COSTS	\$ 11,151,042	\$ 10,480,073

The audit verifying these Project costs, which was prepared by RSM US, LLP, is enclosed with this letter.

Mr. Michael Constantino

Page 2

As indicated from the supporting documentation, the Project's tenant improvements were completed pursuant to a contract between Leopardo Companies as contractor and MedProperties as developer. The tenant improvement allowance provided for in the real estate lease covered \$3,556,706 of the development expenses. The remainder of the Project's capital costs were paid with a Bank of America line of credit (\$2,000,000) and with \$270,715 cash on hand. These figures, along with (i) the value of existing equipment and (iii) the value of the real estate lease, equal \$10,480,073.

2. Medicare and Medicaid Cost Reports and Certification of Compliance

All of the costs reported on the table above have been or will be reported on the Hinsdale Surgical Center, LLC's Medicare and Medicaid cost reports, if such reports are required. Therefore, pursuant to 77 Ill. Admin. Code §1130.770, I hereby certify that no additional or associated costs or capital expenditures related to the Project will be submitted for reimbursement under Title XVIII or Title XIX. I further certify the Permit Holder has complied with all of the terms of the permit to date and all information submitted in this cost report for the Project is true and correct and meets the requirements of 77 Ill. Admin. Code §1130.770.

3. Contractors Certification for Payment

Also included pursuant to the rules of the Illinois Health Facilities and Services Review Board is the Application for Payment and Sworn Statement for Contractor and Subcontractor to Owner provided by the general contractor, Leopardo Companies.


If you have any questions or need any additional information related to the Project, please feel free to contact me.

Sincerely,



William Garrison


Subscribed and sworn to me
this 26th day of September, 2016



Notary Public



Mr. Michael Constantino
Page 3



Hinsdale Surgical Center Project Cost Audit

September 23, 2016

THE POWER OF BEING UNDERSTOOD
AUDIT | TAX | CONSULTING



RSM



RSM US LLP

One South Wacker Drive
Suite 800
Chicago, IL 60606

T +1 312 634 3400
F +1 312 634 3410

www.rsmus.com

September 23, 2016

Mr. Bill Garrison
Regional Vice President
United Surgical Partners
1 E. Erie, Suite 333
Chicago, Illinois 60611

Dear Mr. Garrison:

RSM US LLP has provided project cost audit services related to the Hinsdale Surgical Center (HSC) (the Project) which relocated to Hinsdale Illinois in November 2015. Our services were conducted and performed on selected accounting records and transactions based on the Illinois Health Facilities and Services Review Board (HFSRB) audit requirements set forth in 77 Illinois Administrative Code 1130.770(d)(5). The HFSRB file reference is Hinsdale Surgical Center, LLC, Project #14-034.

The audit was performed to meet the requirements of Joint Administrative Rules Title 77: Public Health; Chapter II Health Facilities and Service Review Board; Subchapter b: Other Service Board Rules; Part 1130 Health Facilities and Service Review Operational Rules; and Section 1130.770 Project Completion, Final Realized Costs and Cost Overruns (Joint Administrative Rule). Specifically, this report is to address the requirement in the Joint Administrative Rule that a report of final realized costs will be submitted for permits with a project costs equal to or greater than three times the capital expenditure minimum in place at the time of permit approval, an audited financial report of all project costs.

Our services were performed in accordance to the terms of our engagement letter dated January 29, 2016, and the applicable Standards for the Professional Practice of Internal Auditing as prescribed by the Institute of Internal Auditors. Our report includes our observations pertaining to the cost incurred for the Project and compliance with the HFSRB audit rules.

This report is intended solely for the information and use of management of HSC. It is not intended to be, and should not be, used by anyone other than specified parties. HSC may provide to HFSRB, which would allow this report to be a public document. HSC external auditors and the state representatives may be provided with a copy of this report in connection with fulfilling their respective responsibilities with the HFSRB rules.

We appreciate the cooperation extended to us during this review and are pleased to be of service to Hinsdale Surgical Partners. If you have any questions concerning this report, please contact John Croy at +1 602 760 2879.

Sincerely,

RSM US LLP

THE POWER OF BEING UNDERSTOOD
AUDIT | TAX | CONSULTING

TABLE OF CONTENTS

SECTION	PAGE
I. EXECUTIVE SUMMARY	1
A. BACKGROUND.....	1
B. SCOPE AND OBJECTIVES	1
C. CONCLUSION	2

I. EXECUTIVE SUMMARY

A. BACKGROUND

On October 7, 2014, the Illinois State Board approved the establishment of the multispecialty ambulatory surgical center located in Hinsdale, Illinois. The HFSRB rules require that the Hinsdale Surgical Center, LLC (or HSC) provide a final audit report on the cost of the HSC Project #14-034 (the Project).

For the construction of the multispecialty ambulatory surgical center at the new site, HSC engaged Leopardo Companies, Inc. as the contractor and Anderson Mikos Architects, Ltd. as the architect for the Project. HSC has also engaged other third parties for the Project. The contractor, architect and third parties comprise the "third-party vendors" for the Project.

The Project was completed in two phases: a "core and shell" phase undertaken by the real estate lessor and a tenant improvement phase. HSC engaged RSM US LLP (RSM, us, we) to audit and verify the total project costs for the tenant improvement phase of the Project.

B. SCOPE AND OBJECTIVES

The objective of the Project cost audit was to verify the tenant improvement phase construction costs for the third-party vendors related to the Project. Our services included verification of cost incurred by third-party vendors and invoiced to HSC or otherwise paid by HSC. Our audit included the following:

- Trace the cost for Leopardo Companies, Inc. (or General Contractor) to the stipulated amount set forth in the agreement with Salt Creek Campus, LLC.
- Examine change orders for Leopardo Companies, Inc. and verify that the change orders were executed and represent actual cost and/or an agreed-upon price.
- Trace the cost for Anderson Mikos Architects, Ltd. (or Design Engineer) to the stipulated amount or cost invoiced as set forth in the agreement with Salt Creek Campus, LLC.
- Examine change orders for Anderson Mikos Architects, Ltd. and verify that the change orders were executed and represent actual cost and/or an agreed-upon price.
- Examine other costs incurred by HSC vendors and trace to supporting documents, such as invoices.
- Examine costs incurred by HSC for furniture, fixtures and equipment and trace to supporting documents, such as invoices.
- Review the calculated fair market value of the real estate lease agreement.
- Review the net-book-value of the equipment transferred at the time of transfer.
- Determine the net present value of capitalized leases for equipment at the time of lease commencement.

The review scope for this period included the cost incurred and invoiced from the inception of the Project through December 31, 2015.

CONSTRUCTION COST AUDIT REPORT

C. CONCLUSION

We verified the use of fund costs to the original agreements and applicable change orders. We reviewed sworn statements and pay draw packages for the tenant improvement work and traced amounts included therein to the actual cost support, such as contractor pay applications or vendor invoices. Neither HSC, USP or MedProperties, LLC maintained or accumulated costs for tenant improvements; therefore, we relied on the invoice details provided with sworn statements as the record of costs. We also reviewed furniture, fixtures and equipment pay draws provided by Hinsdale Surgical Center. We were provided documentation for the use of funds in the amount of \$10,488,681. We made the following adjustments that resulted in the verified project costs of \$10,480,073.

- We identified one duplicative invoice during our audit, which was an invoice from Eckenhoff Saunders Architects, dated October 13, 2014, for the amount \$9,221. This invoice was included in both of the sworn statements for Pay Draw 6 and Pay Draw 7.
- We also located an invoice in the support for Pay Draw 7 that was omitted from the invoice listing. This was an invoice from Anderson Mikos Architects, dated January 8, 2016, for the amount of \$613.

Our examination did not identify any additional unallowable costs invoiced to HSC or USP on behalf of HSC by third-party vendors. This was due to the fact that the construction costs were primarily issued under stipulated sum contracts.

We verified the total project costs, but we did not compare or trace the verified costs to the individual CON Permit Use of Fund categories. After adjustments for the above discrepancies, RSM's total verified Project costs is \$10,480,073. The table below demonstrates that the actual verified costs is \$10,480,073, while the amount in the CON Permit is \$11,151,042. A summary of the Project costs is set forth below:

Use of Funds	CON Permit Amount	RSM Verified Project Costs
Modernization Contract	\$ 4,510,842	\$ 4,437,669
Contingencies	\$ 239,644	\$ -
Architectural/Engineering Fees	\$ 378,388	\$ 373,352
Consulting and Other Fees	\$ 293,233	\$ 566,205
Moveable or Other Equipment	\$ 491,356	\$ 450,195
Fair Market Value of Leased Space or Equipment	\$ 4,472,766	\$ 3,601,873
Other Costs to be Capitalized	\$ 764,813	\$ 1,050,779
Total	\$ 11,151,042	\$ 10,480,073

During our audit, we noted additional invoices for Leopardo Companies for the landlord's portion of tenant improvement costs. These costs were billed under a separate contract and were not included in the sworn statements provided by MedProperties LLC. As it is our understanding that the landlord's portion of tenant improvement costs is not within the scope of our engagement, we did not review those costs or the related contract documentation for that scope of work. Those costs are not included in the above summary.



Leopardo

COMPANIES, INC.
LCI Management Services
Leopardo Construction

Corporate Headquarters:

5200 Prairie Stone Parkway, Hoffman Estates, IL 60192
TEL: 847.783.3000 FAX: 847.783.3001
www.leopardo.com

Chicago Office:

333 W. Wacker Drive, Chicago, IL 60608
TEL: 312.332.7670 FAX: 312.332.7672

To: Salt Creek Campus, LLC c/o MedProperties Group
40 Skokie Boulevard, Suite 410
Northbrook, IL 60062

Date: 12/31/15
Invoice: 43212
Payout #: 6
Job: 14-0609
Terms: net 30

Attn: Bill Dvorak

Description	Totals
12 Salt Creek Tenant Portion 12 Salt Creek Lane Hinsdale, IL 60521	
Client Reference	
Amount of Contract	3,916,812.00
Extras to Contract	520,857.00
Adjusted Total Contract	4,437,669.00
Work Completed to Date	4,437,669.00
Less Retained	0.00
Net Amount Earned	4,437,669.00
Net Amount Previously Invoiced	4,045,842.00
Total of This Invoice	391,827.00
Balance to Become Due Including Retention	0.00
Change Order Summary	01 - 05
Please send check to:	
Leopardo Companies, Inc. 5200 Prairie Stone Parkway Hoffman Estates, IL 60192	
Attention: Deidre Grounds	

APPLICATION FOR PAYMENT AND SWORN STATEMENT FOR CONTRACTOR AND SUBCONTRACTOR TO OWNER

Project Title: 12 Salt Creek Tenant Portion
 Project Number: 14-0609
 Architect: Anderson Mikaš Architects Ltd
 Contractor: Leopardo Companies, Inc.

Application Date: December 31, 2015 Page 1 of 1
 Application No.: 6
 Period From: 12/1/2015 - 12/31/2015
 Change Orders Included: 001 - 005

Item #	Contractor Work/Material Contracted For	Contractor	Adjusted Total	Work Completed		Total Retained	Previously Invoiced	Net Amount Requested	Balance To Become Due
				%	Dollar Value				
1	General Conditions	Leopardo Companies, Inc.	\$ 146,447.00	100%	\$ 146,447.00	\$ 0.00	\$ 146,447.00	\$ 0.00	\$ 0.00
2	Insurance	Leopardo Companies, Inc.	\$ 34,261.00	100%	\$ 34,261.00	\$ 0.00	\$ 34,261.00	\$ 0.00	\$ 0.00
3	Material Testing	Leopardo Companies, Inc.	\$ 0.00	0%	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
4	Building Demolition- Interior	Leopardo Companies, Inc.	\$ 95,325.00	100%	\$ 95,325.00	\$ 0.00	\$ 95,325.00	\$ 0.00	\$ 0.00
5	Sawcutting	Litgen Concrete Cutting & Coring	\$ 5,645.00	100%	\$ 5,645.00	\$ 0.00	\$ 5,645.00	\$ 0.00	\$ 0.00
6	Masonry/ Stone Work	Richards & Weyer Construction Corp	\$ 56,553.00	100%	\$ 56,553.00	\$ 0.00	\$ 56,553.00	\$ 0.00	\$ 0.00
7	Misc Metals	R&I Ornamental Iron, Inc.	\$ 68,797.00	100%	\$ 68,797.00	\$ 0.00	\$ 68,797.00	\$ 0.00	\$ 0.00
8	Carpentry	Leopardo Companies, Inc.	\$ 176,000.00	100%	\$ 176,000.00	\$ 0.00	\$ 174,854.00	\$ 1,146.00	\$ 0.00
9	Arch Woodwork/ Millwork	Horizon Group Inc.	\$ 81,702.00	100%	\$ 81,702.00	\$ 0.00	\$ 81,702.00	\$ 0.00	\$ 0.00
10	Spray Insulation	Wilkin Insulation Inc	\$ 54,801.00	100%	\$ 54,801.00	\$ 0.00	\$ 54,801.00	\$ 0.00	\$ 0.00
11	Metal cabinet allowance		\$ 0.00	0%	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
12	Caulking/ Sealants	Leopardo Companies, Inc.	\$ 5,000.00	100%	\$ 5,000.00	\$ 0.00	\$ 5,000.00	\$ 0.00	\$ 0.00
13	H/M & Wd Dne & Frames	Block Iron & Supply Company Inc	\$ 89,116.00	100%	\$ 89,116.00	\$ 0.00	\$ 80,204.00	\$ 8,911.00	\$ 0.00
14	Automatic Entrance Doors	Tee Jay Service Co., Inc	\$ 20,998.00	100%	\$ 20,998.00	\$ 0.00	\$ 20,998.00	\$ 0.00	\$ 0.00
15	Glazing	Northern Glass Inc	\$ 134,248.00	100%	\$ 134,248.00	\$ 0.00	\$ 134,248.00	\$ 0.00	\$ 0.00
16	Drywall	Leopardo Companies, Inc.	\$ 585,581.00	100%	\$ 585,581.00	\$ 0.00	\$ 524,169.00	\$ 61,412.00	\$ 0.00
17	Hard Tile	Lowery Tile, Inc.	\$ 7,289.00	100%	\$ 7,289.00	\$ 0.00	\$ 6,542.00	\$ 727.00	\$ 0.00
18	Acoustical Tile Ceilings	Just Rite Acoustics, Inc.	\$ 72,231.00	100%	\$ 72,231.00	\$ 0.00	\$ 82,010.00	\$ 10,221.00	\$ 0.00
19	Carpeting/ VCT	PCI Floorco Inc	\$ 137,378.00	100%	\$ 137,378.00	\$ 0.00	\$ 123,840.00	\$ 13,738.00	\$ 0.00
20	Floor Prep	Leopardo Companies, Inc.	\$ 0.00	0%	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
21	Painting	Leopardo Companies, Inc.	\$ 65,142.00	100%	\$ 65,142.00	\$ 0.00	\$ 65,142.00	\$ 0.00	\$ 0.00
22	Fabric panels	Leopardo Companies, Inc.	\$ 2,750.00	100%	\$ 2,750.00	\$ 0.00	\$ 2,750.00	\$ 0.00	\$ 0.00
23	Specialties	Leopardo Companies, Inc.	\$ 58,675.00	100%	\$ 58,675.00	\$ 0.00	\$ 61,007.00	\$ 6,668.00	\$ 0.00
24	Window treatments	Leopardo Companies, Inc.	\$ 2,379.00	100%	\$ 2,379.00	\$ 0.00	\$ 2,379.00	\$ 0.00	\$ 0.00
25	Fire Protection	F.E. Moran Inc.	\$ 55,224.00	100%	\$ 55,224.00	\$ 0.00	\$ 49,702.00	\$ 5,522.00	\$ 0.00
26	Plumbing	Hogan Plumbing Inc.	\$ 352,342.00	100%	\$ 352,342.00	\$ 0.00	\$ 317,107.00	\$ 35,235.00	\$ 0.00
27	HVAC	State Mechanical Services LLC	\$ 1,288,200.00	100%	\$ 1,288,200.00	\$ 0.00	\$ 1,132,058.00	\$ 154,141.00	\$ 0.00
28	Temporary pad for condensing unit	Leopardo Companies, Inc.	\$ 7,780.00	100%	\$ 7,780.00	\$ 0.00	\$ 7,780.00	\$ 0.00	\$ 0.00
29	Unistrut HVAC supports		\$ 0.00	0%	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
30	Electrical	Nesko Electric Inc.	\$ 735,983.00	100%	\$ 735,983.00	\$ 0.00	\$ 654,121.00	\$ 81,862.00	\$ 0.00
31	Overtime Allowance	Leopardo Companies, Inc.	\$ 3,200.00	100%	\$ 3,200.00	\$ 0.00	\$ 710.00	\$ 2,480.00	\$ 0.00
32	MEP Relocation Allowance		\$ 0.00	0%	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
33	Ceiling and Shaft repairs		\$ 0.00	0%	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
34	Buy-out		\$ 0.00	0%	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
35	Elevator Upgrades		\$ 0.00	0%	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
36	Overhead & profit	Leopardo Companies, Inc.	\$ 98,663.00	100%	\$ 98,663.00	\$ 0.00	\$ 87,909.00	\$ 10,764.00	\$ 0.00
Totals			\$ 4,437,669.00	100%	\$ 4,437,669.00	\$ 0.00	\$ 4,045,842.00	\$ 391,827.00	\$ 0.00

Amount of Original Contract \$3,918,812.00
 Adjustments to Contract \$520,857.00
 Adjusted Total Contract \$4,437,669.00

Work Completed to Date (column 4) \$ 4,437,669.00
 Total Retained (column 5) \$ 0.00
 Net Amount Earned (col. 4 minus col. 5) \$ 4,437,669.00
 Previously Invoiced (column 6) \$ 4,045,842.00
 Net Amount Due this Payment (column 7) \$ 391,827.00


STATE OF Illinois)
 COUNTY OF Cook)

The undersigned Joseph A. Dettler, being first duly sworn on oath, deposes and says
 That he/she is Controller of Leopardo Companies, Inc., contractor for the GENERAL CONTRACTING for the following project
 Contract Title: 12 Salt Creek Tenant Portion
 Contract Address: 12 Salt Creek Lane - Hinsdale, IL 60521

That, for the purpose of this work, the foregoing orders have been placed and the foregoing parties subcontracted with, and these have furnished materials or have provided labor, or both, for said project. That, the amount of such order or subcontract is as stated above and that there is due and to become due then respectively, the amounts set opposite their names for materials or labor or both. That, this statement is made in compliance with the statutes relating to Mechanics Liens and for the purpose of procuring from the Owner FINAL/PARTIAL payment in accordance with the terms of the contract and is a full, true and complete statement, of all parties furnishing labor and/or materials, and of amounts paid, due and to become due then.

Subscribed and sworn to before me on 31st DAY OF DECEMBER, 2015

Signed _____
 Notary Public



FINAL WAIVER OF LIEN

STATE OF Illinois }
COUNTY OF Cook } SS

Gty # _____
Escrow # _____

TO WHOM IT MAY CONCERN

WHEREAS the undersigned has been employed by Salt Creek Campus, LLC c/o MedProperties Group
to furnish General Construction
for the premises known as 12 Salt Creek Lane Hinsdale, IL 60521
of which Salt Creek Campus, LLC is the owner

THE undersigned, effective upon payment of and in consideration of three hundred ninety-one thousand eight hundred twenty-seven and xx/100 (\$391,827.00) dollars, and other good and valuable consideration, do(es) hereby waive and release any and all lien or claim of, or right to, lien, under the statutes of the State of Illinois, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery heretofore furnished by the undersigned for the above-described premises.

COMPANY NAME Leopardo Companies, Inc.
ADDRESS 5200 Prairie Stone Parkway, Hoffman Estates, IL 60182
SIGNATURE AND TITLE Joseph A. Oetter, Controller

DATE 12/31/2015

CONTRACTOR'S AFFIDAVIT

STATE OF Illinois }
COUNTY OF Cook } SS


TO WHOM IT MAY CONCERN

THE UNDERSIGNED, (NAME) Joseph A. Oetter BEING DULY SWORN, DEPOSES
AND SAYS THAT HE OR SHE IS (POSITION) Controller OF
(COMPANY NAME) Leopardo Companies, Inc. WHO IS THE
CONTRACTOR FURNISHING General Construction WORK ON THE BUILDING
LOCATED AT 12 Salt Creek Lane Hinsdale, IL 60521
OWNED BY Salt Creek Campus, LLC

That the total amount of the contract including approved change orders is 4,437,669.00 on which he or she has invoiced 4,045,842.00 prior to this invoice. That all prior waivers are true, correct and genuine and delivered unconditionally provided payment is received by the undersigned and that there is otherwise no claim either legal or equitable to defeat the validity of said waivers. That the following are the names of all parties who have furnished material or labor, or both, for said work and all parties having subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due to each, and that the items mentioned include all labor and material required to complete said work according to plans and specifications:

NAMES	WHAT FOR	CONTRACT PRICE	AMOUNT PREVIOUSLY INVOICED	THIS INVOICE DUE	BALANCE TO BECOME DUE
Leopardo Companies, Inc.	General Construction	\$ 4,437,669.00	\$ 4,045,842.00	\$ 391,827.00	\$ 0.00
Total Labor and Material Including Approved Change Orders to Complete		\$ 4,437,669.00	\$ 4,045,842.00	\$ 391,827.00	\$ 0.00

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or other work of any kind done or to be done upon or in connection with said work other than above stated.



12/31/2015

SIGNATURE

Joseph A. Oetter

Subscribed and sworn to before me this 31st day of December, 2015

NOTARY PUBLIC

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

Invoice #:

43212

To Owner: Salt Creek Campus, LLC, c/o MedPh Project: 14-0609 12 Salt Creek Tenant Portion
40 Skokie Boulevard, Suite 410
Northbrook, IL 60062

Application No: 6
Period: 12/01/2015 - 12/31/2015
Project Number: 14-0609
Contract Date: 05/29/2015
Client Reference:

Distribution to:
☐ Owner
☐ Architect
☐ Contractor

From Contractor: Leopardo Companies, Inc. Via Architect: Anderson Mikos Architects Ltd
5200 Prairie Stone Parkway 17W/10 22nd Street, Suite 200
Hoffman Estates, IL 60192 Oak Brook Terrace, IL 60181

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet: AIA Document G703 is attached

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract documents. That all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. Original Contract Sum	\$ 3,916,812.00
2. Net Change By Change Orders	\$ 520,857.00
3. Contract Sum To Date	\$ 4,437,669.00
4. Total Completed and Stored To Date	\$ 4,437,669.00

5. Retainage:

a. 0.00% of Completed Work (Column D+E on G703)	\$ 0.00
b. 0% of Stored Material (Column F on G703)	\$ 0.00
Total Retainage (Lines 5a + 5b)	\$ 0.00

6. Total Earned Less Retainage (Line 4 Less Line 5 Total)	\$ 4,437,669.00
7. Less Previous Certificates For Payment (Line 6 from prior Certificate)	\$ 4,045,842.00
8. Current Payment Due	\$ 391,827.00
9. Balance To Finish, Including Retainage (Line 3 Less Line 6)	\$ 0.00

CHANGE ORDER SUMMARY	Additions	Deductions
Total changes approved in previous month by Owner	445,180.00	0.00
Total Approved this Month:	75,677.00	0.00
TOTALS	520,857.00	0.00
Net Changes By Change Order	520,857.00	

CONTRACTOR: Leopardo Companies, Inc. DEIDREM GRUBBS

NOTARY PUBLIC - STATE OF ILLINOIS
MY COMMISSION EXPIRES: 11/7/18By: *[Signature]* Date: *11/7/2015*

State of: Illinois

County of: Cook

Subscribed and sworn to before me on *31st* day of *DECEMBER*, 2015
Notary Public: *[Signature]*
My Commission expires: *11/7/2018*

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 391,827.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to confirm with the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Owner: (if applicable)

By:

Date:

CONTINUATION SHEET

AIA DOCUMENT G703

Application No. : 6

Period From: 12/01/2015

To: 12/31/2015

Application and Certification for Payment: containing Contractor's signed certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Invoice #: 43212 Contract: 14-0609 12 Salt Creek Tenant Portion

Item No.	Description of Work	C Scheduled Value	D Work Completed		F Materials Previously Stored (Not in Dec E)	G Total Completed and Stored To Date (D+E+F)	H Balance To Finish (G-E)	I Retainage (If Variable Rate)
			From Previous Application (D+E)	This Period In Place				
1	General Conditions	146,447.00	146,447.00	0.00	0.00	146,447.00	0.00	0.00
2	Insurance	34,251.00	34,251.00	0.00	0.00	34,251.00	0.00	0.00
3	Material Testing	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4	Building Demolition- Interior	95,325.00	95,325.00	0.00	0.00	95,325.00	0.00	0.00
5	Sawcutting	5,645.00	5,645.00	0.00	0.00	5,645.00	0.00	0.00
6	Masonry/ Stone Work	55,553.00	55,553.00	0.00	0.00	55,553.00	0.00	0.00
7	Misc Metals	68,797.00	68,797.00	0.00	0.00	68,797.00	0.00	0.00
8	Carpentry	176,000.00	174,894.00	1,146.00	0.00	176,000.00	0.00	0.00
9	Arch Woodwork/ Millwork	81,702.00	81,702.00	0.00	0.00	81,702.00	0.00	0.00
10	Sprink Insulation	54,801.00	54,801.00	0.00	0.00	54,801.00	0.00	0.00
11	Metal cabinet allowance	0.00	0.00	0.00	0.00	0.00	0.00	0.00
12	Caulking/ sealants	5,000.00	5,000.00	0.00	0.00	5,000.00	0.00	0.00
13	HM & Wd Drs & Frames	89,115.00	89,115.00	0.00	0.00	89,115.00	0.00	0.00
14	Automatic Entrance Doors	20,988.00	20,988.00	0.00	0.00	20,988.00	0.00	0.00
15	Glazing	134,248.00	134,248.00	0.00	0.00	134,248.00	0.00	0.00
16	Drywall	585,581.00	524,169.00	61,412.00	0.00	585,581.00	0.00	0.00
17	Hard Tile	7,269.00	7,269.00	0.00	0.00	7,269.00	0.00	0.00
18	Acoustical Tile Ceilings	72,231.00	58,900.00	3,331.00	0.00	72,231.00	0.00	0.00
19	Carpeting/VCT	137,378.00	137,378.00	0.00	0.00	137,378.00	0.00	0.00
20	Floor Prep	0.00	0.00	0.00	0.00	0.00	0.00	0.00
21	Painting	65,142.00	65,142.00	0.00	0.00	65,142.00	0.00	0.00
22	Specialties	56,675.00	56,675.00	0.00	0.00	56,675.00	0.00	0.00
23	Fabric panels	2,750.00	2,750.00	0.00	0.00	2,750.00	0.00	0.00
24	Window Treatments	2,379.00	2,379.00	0.00	0.00	2,379.00	0.00	0.00
25	Fire Protection	55,224.00	55,224.00	0.00	0.00	55,224.00	0.00	0.00
26	Plumbing	352,342.00	352,342.00	0.00	0.00	352,342.00	0.00	0.00
27	HVAC	1,286,200.00	1,257,645.00	28,555.00	0.00	1,286,200.00	0.00	0.00
28	Temporary pad for condensing unit	7,780.00	7,780.00	0.00	0.00	7,780.00	0.00	0.00

29 Electrical

30	Unistrut HVAC supports	735,983.00	725,801.00	9,182.00	0.00	735,983.00	100%	0.00	0.00
31	Overtime Allowance	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
32	MEP Relocation Allowance	3,200.00	789.00	2,411.00	0.00	3,200.00	100%	0.00	0.00
33	Ceiling and Shaft repairs	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
34	Buy-out	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
35	Elevator Upgrades	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
36	Overhead & profit	98,663.00	97,576.00	987.00	0.00	98,663.00	100%	0.00	0.00

GRAND TOTALS		4,437,669.00	4,330,845.00	106,824.00	0.00	4,437,669.00	100.00%	0.00	0.00
--------------	--	--------------	--------------	------------	------	--------------	---------	------	------

APPLICATION AND CERTIFICATE FOR PAYMENT AIA DOCUMENT G702

PAGE ONE OF 1 PAGES 1

TO CONTRACTOR: LEOPARDO COMPANIES INC
5200 PRAIRIE STONE PARKWAY
HOFMAN ESTATES IL 60192

PROJECT: 12 SALT CREEK LANDLORD PORTION Application No: 2
12 SALT CREEK LANE
HINS DALE IL 60521

Distribution to:
Period to: 08-30-2015 ☐ Owner
Project Nos.: 15-1747 ☐ Architect
☐ Contractor

Contract Date: 06-20-2015

FROM (SUBCONTRACTOR): NORTHERN GLASS, INC.
800 LEE STREET
ELK GROVE VILLAGE IL 60007

VIA Architect

CONTRACT FOR GLASS GLAZING

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet AIA Document G703 is attached.

1. ORIGINAL CONTRACT SUM \$ 32,313.00
2. Net change by Change Orders
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 32,313.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 32,313.00

5. RETAINAGE

- a. 10% of Completed Work (Column D on G703) \$
 - b. 10% of Stored Material (Column F on G703)
- Total Retainage (Line 5a + 5b or Total in Column I of G703) \$

6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 32,313.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) 29,082.00

8. CURRENT PAYMENT DUE \$ 3,231.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 4 less Line 9) \$

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS		
NET CHANGES by Change Order	\$	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By *[Signature]* DATE *08-19-2015*

State of: ILLINOIS
County of: COOK
Subscribed and sworn to before me this

Notary Public

My Commission Expires: 08/03/2019

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on the on-site observations and the date comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the work has progressed as indicated; the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this contract.

Anderson Mikos Architects
17W110 22nd Street, Suite 200
Oakbrook Terrace, IL 60181
630-573-5149

MedProperties, LLC
40 Skokie Boulevard.
Suite 410
Northbrook, IL 60062-1698

Invoice number 103737
Date 08/10/2016

Project 1580300 MED PROP- 10-12 SALT
CREEK APPEARANCE SUBMISSION

Professional Services through 07/31/2016

Professional Fees

	Hours	Rate	Billed Amount
Senior Project Architect			
Mark Mazibrook	2.50	188.00	470.00
Vice-President			
Alan Kato	6.00	200.00	1,200.00
Professional Fees subtotal	8.50		1,670.00

Reimbursables

	Cost Amount	Multiplier	Billed Amount
Reproductions	115.26	1.15	132.54

Invoice total **1,802.54**

Invoice Supporting Detail

1580300 MED PROP- 10-12 Salt Creek Appearance Submission

10-12 SALT CREEK APPEARANCE SUBMISSION

Phase Status: Active

Billing Cutoff: 07/31/2015

Date	Units	Rate	Amount
------	-------	------	--------

Labor

WIP Status: Billable

Senior Project Architect

Mark Mazibrook

ARCHITECTURAL

07/09/2015 1.50 188.00 282.00

ARCHITECTURAL

07/10/2015 1.00 188.00 188.00

Subtotal 2.50 470.00

Vice-President

Alan Kaio

GRAPHICS

08/26/2015 5.00 200.00 1,000.00

GRAPHICS

08/26/2015 1.00 200.00 200.00

Subtotal 6.00 1,200.00

Labor total 8.50 1,670.00

REIMBURSABLES

Phase Status: Active

Billing Cutoff: 07/31/2015

Date	Units	Rate	Amount
------	-------	------	--------

Expense

WIP Status: Billable

In-house Expense

Reproductions

07/31/2015 132.54

Subtotal 132.54

Expense total 132.54

Invoice Summary

	Contract	Billed	%	Remaining	%
Labor		1,670.00		-1,670.00	
Expense		132.54		-132.54	
Consultant					
Total		1,802.54		-1,802.54	



Prints/copies per cost center path

8/12/2015 12:45:08 PM

7/1/2015 - 7/31/2015

Cost Center	B/W	Color	Copy	Print	Scan	Duplex	Total	Price
15803.00-MED PROP/10-12 Salt Creek	44	415	0	459	0	0	459	\$115.25

PARTIAL WAIVER OF ARCHITECT'S LIEN


TO WHOM IT MAY CONCERN:

Whereas the undersigned has been employed by Salt Creek Campus, LLC to furnish architectural services for the premises known as 12 Salt Creek Lane, 907 N. Elm, Hinsdale, IL of which Salt Creek Campus, LLC is the owner:

The undersigned, for and in consideration Nine Hundred Thirteen and 66/100 (\$913.66) DOLLARS, and other good and valuable consideration, the receipt whereof is hereby acknowledged, does hereby waive and release any and all liens or claim of, or right to, liens under the statutes of the State of Illinois, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished; and on the moneys, funds or other considerations due to become due from the owner, on account of labor, services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises and paid for by the owner.

DATED 8th day of December, 2015.

ANDERSON MIKOS ARCHITECTS, Ltd.

By: 

President and CEO


ARCHITECT'S AFFIDAVIT

STATE OF ILLINOIS)
COUNTY OF DUPAGE)

TO WHOM IT MAY CONCERN:

The undersigned, being duly sworn, deposes and says that he is President and CEO of Anderson Mikos Architects, Ltd. who is the architect for the architectural work on the building located at 12 Salt Creek Lane, 907 N. Elm, Hinsdale, IL owned by Salt Creek Campus, LLC. That the total amount of the contract including extras is \$415,018.43 he has received payment of \$ 413,529.13 prior to this payment. That all waivers delivered by this party are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers 8th day of December, 2015.


ANDERSON MIKOS ARCHITECTS, Ltd.

By: 

President and CEO

Subscribed and sworn to before me this 8th day of December, 2015.





Anderson Mikos Architects
17W110 22nd Street, Suite 200
Oakbrook Terrace, IL 60181
630-573-5149

Hinsdale Surgical Center
 Attn: Henry DeVries, Administrator
 908 N. Elm Street
 Suite 401
 Hinsdale, IL 60521

Invoice number 103910
 Date 11/08/2015
 Project 1498700 HINS SURG-12 SALT
 CREEK/ASC INTERIOR RENOVATION

Professional Services through 10/31/2015

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Current Billed
SCHEMATIC DESIGN	57,564.00	100.00	57,564.00	57,564.00	0.00
DESIGN DEVELOPMENT	57,564.00	100.00	57,564.00	57,564.00	0.00
CONSTRUCTION DOCUMENTS/BIDDING	143,910.00	100.00	143,910.00	143,910.00	0.00
CONSTRUCTION ADMINISTRATION	28,782.00	95.00	27,342.90	27,342.90	0.00
TI ADDITIONAL SERVICES	47,575.00	100.00	47,575.00	47,575.00	0.00
ADD'L SERV/BUILDING SMOKE DETECTION	2,900.00	100.00	0.00	2,900.00	2,900.00
ADD'L SERV/RETAINING WALL, EXTERIOR STAIR	1,921.25	100.00	0.00	1,921.25	1,921.25
Total	340,216.25	99.58	333,955.90	338,777.15	4,821.25

Reimbursables

	Cost Amount	Multiplier	Billed Amount
Messenger Services	22.91	1.15	26.35
Mileages	46.00	1.15	52.90
Reproductions	63.91	1.15	73.50
Reimbursables subtotal	132.82		152.75

Invoice total **4,974.00**

Invoice Number

5-190-43059

Invoice Date

Oct 14, 2015

Account Number

1045-0671-2

Page

4 of 4

FedEx Express Shipment Detail By Payor Type (Original)

Ship Date: Oct 05, 2015

Cust. Ref.: 14985.01

Ref.#2:

Payor: Shipper

Ref.#3:

- The Earned Discount for this ship date has been calculated based on a revenue threshold of \$ 428.78
- Fuel Surcharge - FedEx has applied a fuel surcharge of 1.00% to this shipment.
- Distance Based Pricing, Zone 2

Automation USAB
Tracking ID 807134138736
Service Type FedEx Priority Overnight
Package Type Customer Packaging
Zone 02
Packages 1
Rated Weight 1.0 lbs, 0.5 kgs
Delivered Oct 06, 2015 10:16
Svc Area A1
Signed by D.MELVIN
FedEx Use 027873793/0001488/

Sender
SARAH KRUNMDICK
ANDERSON MIKOS ARCHITECTS LTD
17W110 22ND ST STE 200
OAKBROOK TERRACE IL 60181-4479 US

Recipient
ANTHONY DELANEY
LITTLE COMPANY OR MARY
2800 W 95TH ST
EVERGREEN PARK IL 60805 US

Transportation Charge 25.35
Earned Discount -2.54
Additional Handling Charge - Package 9.00
Fuel Surcharge 0.23
Total Charge USD \$32.04

Ship Date: Oct 05, 2015

Cust. Ref.: NO REFERENCE INFORMATION

Ref.#2:

Payor: Shipper

Ref.#3:

- The Earned Discount for this ship date has been calculated based on a revenue threshold of \$ 428.78
- Fuel Surcharge - FedEx has applied a fuel surcharge of 1.00% to this shipment.
- Distance Based Pricing, Zone 3

Automation USAB
Tracking ID 807134138747
Service Type FedEx Priority Overnight
Package Type FedEx Envelope
Zone 03
Packages 1
Rated Weight N/A
Delivered Oct 06, 2015 10:07
Svc Area A4
Signed by B.HUGGINS
FedEx Use 027873793/0000197/

Sender
MARK MAZIBROOK
ANDERSON MIKOS ARCHITECTS LTD
17W110 22ND ST STE 200
OAKBROOK TERRACE IL 60181-4479 US

Recipient
MR THOMAS BUSE
IDPH ILLINOIS DEPARTMENT
535 W JEFFERSON ST
SPRINGFIELD IL 62761 US

Transportation Charge 25.20
Earned Discount -2.52
Fuel Surcharge 0.23
Total Charge USD \$22.91

Ship Date: Oct 08, 2015

Cust. Ref.: 14985.00

Ref.#2:

Payor: Shipper

Ref.#3:

- The Earned Discount for this ship date has been calculated based on a revenue threshold of \$ 428.78
- Fuel Surcharge - FedEx has applied a fuel surcharge of 1.00% to this shipment.
- Distance Based Pricing, Zone 3

Automation USAB
Tracking ID 807134138530
Service Type FedEx Standard Overnight
Package Type FedEx Pak
Zone 03
Packages 1
Rated Weight 1.0 lbs, 0.5 kgs
Delivered Oct 09, 2015 10:10
Svc Area A4
Signed by B.HIGGINS
FedEx Use 028164798/0001305/

Sender
BOB SCHAEFER
ANDERSON MIKOS ARCHITECTS LTD
17W110 22ND ST STE 200
OAKBROOK TERRACE IL 60181-4479 US

Recipient
LYNN MANLEY JACKIE RICHARD
I D P H
525 W JEFFERSON
SPRINGFIELD IL 62761 US

Transportation Charge 30.30
Earned Discount -3.03
Fuel Surcharge 0.27
Total Charge USD \$27.54

Shipper Subtotal

USD

\$82.49

Total FedEx Express

USD

\$82.49

Expense Report

Anderson Mikos Architects

Wednesday, October 28, 2015
Page 1 of 2

Name: Mark Mazbrock		Report Dates:		Report Amounts:			
Description: end Sept thru October 2015		Begin Date 9/21/2015		Advance Amount 0.00			
Notes:		End Date 10/28/2015		Total Amount 229.77			
Date	ID	Project Description	Expense Item	Rate	Amount	Res Bal	Check #
10/19/2015	1498700	HINS SURG-12 Salt Creek/ASC Interior Renovation	Mileage	8.00	0.5750	4.60	
10/20/2015	1498700	HINS SURG-12 Salt Creek/ASC Interior Renovation	Mileage	8.00	0.5750	4.60	
10/21/2015	1498700	HINS SURG-12 Salt Creek/ASC Interior Renovation	Mileage	8.00	0.5750	4.60	
10/22/2015	1498700	HINS SURG-12 Salt Creek/ASC Interior Renovation	Mileage	8.00	0.5750	4.60	
10/23/2015	1498700	HINS SURG-12 Salt Creek/ASC Interior Renovation	Mileage	8.00	0.5750	4.60	
10/28/2015	1498700	HINS SURG-12 Salt Creek/ASC Interior Renovation	Mileage	8.00	0.5750	4.60	
9/30/2015	1498700	HINS SURG-12 Salt Creek/ASC Interior Renovation	Mileage	8.00	0.5750	4.60	
10/5/2015	1498700	HINS SURG-12 Salt Creek/ASC Interior Renovation	Mileage	8.00	0.5750	4.60	
10/6/2015	1498700	HINS SURG-12 Salt Creek/ASC Interior Renovation	Mileage	8.00	0.5750	4.60	
10/8/2015	1498700	HINS SURG-12 Salt Creek/ASC Interior Renovation	Mileage	8.00	0.5750	4.60	

Prints/copies per cost center path

11/2/2015 8:11:08AM

10/1/2015 - 10/31/2015

Cost Center	B/W	Color	Copy	Print	Scan	Duplex	Total	Price
HINSDALE SURGICAL CENTER	97	210	9	239	0	0	247	\$83.61
14987,00 HINS SURGICAL PROPERTIES-12 Ball break-	97	210	9	239	0	0	247	\$83.61

Anderson Mikos Architects
17W110 22nd Street, Suite 200
Oakbrook Terrace, IL 60181
830-573-5149

Hinsdale Surgical Center
Attn: Henry DeVries, Administrator
908 N. Elm Street
Suite 401
Hinsdale, IL 60521

Invoice number 103940
Date 12/08/2015

Project 1498700 HINS SURG-12 SALT
CREEK/ASC INTERIOR RENOVATION

Professional Services through 11/30/2015

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Current Billed
SCHEMATIC DESIGN	57,564.00	100.00	57,564.00	57,564.00	0.00
DESIGN DEVELOPMENT	57,564.00	100.00	57,564.00	57,564.00	0.00
CONSTRUCTION DOCUMENTS/BIDDING	143,910.00	100.00	143,910.00	143,910.00	0.00
CONSTRUCTION ADMINISTRATION	28,782.00	98.00	27,342.90	28,208.36	863.46
TI ADDITIONAL SERVICES	47,575.00	100.00	47,575.00	47,575.00	0.00
ADD'L SERV/BUILDING SMOKE DETECTION	2,900.00	100.00	2,900.00	2,900.00	0.00
ADD'L SERV/RETAINING WALL, EXTERIOR STAIR	1,921.25	100.00	1,921.25	1,921.25	0.00
Total	340,216.25	98.83	338,777.15	339,640.61	863.46

Reimbursables

	Cost Amount	Multiplier	Billed Amount
Messenger Services	22.91	1.15	26.35
Postage and Delivery	1.86	1.15	2.14
Reproductions	18.88	1.15	21.71
Reimbursables subtotal	43.65		50.20

Invoice total **913.66**

Invoice Number

5-212-82535

Invoice Date

Nov 04, 2015

Account Number

1045-0671-2

Page

4 of 5

FedEx Express Shipment Detail By Payor Type (Original)

Ship Date: Oct 23, 2015 Cust Ref: 1512600 Ref #1
 Payor: Shipper Ref #2

- Fuel Surcharge - FedEx has applied a fuel surcharge of 1.00% to this shipment.
- The Earned Discount for this ship date has been calculated based on a revenue threshold of \$ 428.78
- Distance Based Pricing, Zone 2

Automation	USAB	Sender	Recipient
Tracking ID	807134138699	ERIN TALLMAN	MOLLY HAUG
Service Type	FedEx 2Day	ANDERSON MIKOS ARCHITECTS LTD	RYAN CONSTRUCTION
Package Type	Customer Packaging	17W110 22ND ST STE 200	756 N MILWAUKEE ST STE 206
Zone	02	OAKBROOK TERRACE IL 60181-4479 US	MILWAUKEE WI 53233 US
Packages	1		
Rated Weight	18.0 lbs, 7.3 kgs		
Delivered	Oct 27, 2015 11:53	Transportation Charge	26.15
Svc Area	A1	Fuel Surcharge	0.24
Signed by	C.KAMINSKI	Earned Discount	-2.62
FedEx Use	029665766/0005980/	Total Charge	USD \$23.77

Ship Date: Oct 23, 2015 Cust Ref: 1512600 Ref #2
 Payor: Shipper Ref #3

- The Earned Discount for this ship date has been calculated based on a revenue threshold of \$ 428.78
- Fuel Surcharge - FedEx has applied a fuel surcharge of 1.00% to this shipment.
- Distance Based Pricing, Zone 2

Automation	USAB	Sender	Recipient
Tracking ID	807134138703	ERIN TALLMAN	MOLLY HAUG
Service Type	FedEx 2Day	ANDERSON MIKOS ARCHITECTS LTD	RYAN CONSTRUCTION
Package Type	Customer Packaging	17W110 22ND ST STE 200	756 N MILWAUKEE ST STE 200
Zone	02	OAKBROOK TERRACE IL 60181-4479 US	MILWAUKEE WI 53233 US
Packages	1		
Rated Weight	9.0 lbs, 4.1 kgs		
Delivered	Oct 27, 2015 11:53	Transportation Charge	19.00
Svc Area	A1	Earned Discount	-1.90
Signed by	C.KAMINSKI	Fuel Surcharge	0.17
FedEx Use	029665766/0005980/	Total Charge	USD \$17.27

Ship Date: Oct 26, 2015 Cust Ref: 1512600 Ref #2
 Payor: Shipper Ref #3

- The Earned Discount for this ship date has been calculated based on a revenue threshold of \$ 428.78
- Fuel Surcharge - FedEx has applied a fuel surcharge of 1.00% to this shipment.
- Temporary local disruption.
- Distance Based Pricing, Zone 3

Automation	USAB	Sender	Recipient
Tracking ID	807134138574	MARK MAZIBROOK	MR THOMAS BOSSE
Service Type	FedEx Priority Overnight	ANDERSON MIKOS ARCHITECTS LTD	ILLINOIS DEPARTMENT OF PUBLIC
Package Type	FedEx Envelope	17W110 22ND ST STE 200	536 W JEFFERSON ST 4TH FL
Zone	03	OAKBROOK TERRACE IL 60181-4479 US	SPRINGFIELD IL 62761 US
Packages	1		
Rated Weight	N/A		
Delivered	Oct 27, 2015 12:32	Transportation Charge	25.20
Svc Area	A4	Earned Discount	-2.62
Signed by	B.HIGGINS	Fuel Surcharge	0.23
FedEx Use	029984987/0000197/	Total Charge	USD \$22.81

Ship Date: Oct 26, 2015 Cust Ref: 1512600 Ref #2
 Payor: Shipper Ref #3

- The Earned Discount for this ship date has been calculated based on a revenue threshold of \$ 428.78
- Fuel Surcharge - FedEx has applied a fuel surcharge of 1.00% to this shipment.
- Distance Based Pricing, Zone 3

Automation	USAB	Sender	Recipient
Tracking ID	807134138585	HENRI LAMBEAU	WILLIAM BENDER
Service Type	FedEx Standard Overnight	ANDERSON MIKOS ARCHITECTS LTD	DESIGN AND CONSTRUCTION SECTIO
Package Type	FedEx Envelope	17W110 22ND ST STE 200	625 W JEFFERSON ST
Zone	03	OAKBROOK TERRACE IL 60181-4479 US	SPRINGFIELD IL 62761 US
Packages	1		

Continued on next page

Reimbursable Expenses-November, 2015

[illegible]

Prints/copies per cost center path

12/1/2015 7:35:29AM

11/1/2015 - 11/30/2015

Cost Center	B/W	Color	Copy	Print	Send	Duplex	Total	Price
HINSDALE SURGICAL CENTER	0	71	8	72	0	0	80	\$18.88
14087.01-HINS SURGICAL PROPERTIES-12 9m1 creg	0	71	8	72	0	0	80	\$18.88

Anderson Mikos Architects
17W110 22nd Street, Suite 200
Oakbrook Terrace, IL 60181
630-673-5149

Hinsdale Surgical Center
Attn: Henry DeVries, Administrator
908 N. Elm Street
Suite 401
Hinsdale, IL 60521

Invoice number 103985
Date 01/08/2016

Project 1498700 HINS SURG-12 SALT
CREEK/VASC INTERIOR RENOVATION

Professional Services through 12/31/2015

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Current Billed
SCHEMATIC DESIGN	57,564.00	100.00	57,564.00	57,564.00	0.00
DESIGN DEVELOPMENT	57,564.00	100.00	57,564.00	57,564.00	0.00
CONSTRUCTION DOCUMENTS/BIDDING	143,910.00	100.00	143,910.00	143,910.00	0.00
CONSTRUCTION ADMINISTRATION	28,782.00	100.00	28,206.36	28,782.00	575.64
TI ADDITIONAL SERVICES	47,575.00	100.00	47,575.00	47,575.00	0.00
ADD'L SERV/BUILDING SMOKE DETECTION	2,900.00	100.00	2,900.00	2,900.00	0.00
ADD'L SERV/RETAINING WALL, EXTERIOR STAIR	1,921.25	100.00	1,921.25	1,921.25	0.00
Total	340,216.25	100.00	339,840.61	340,216.25	575.64

REIMBURSABLES

Reimbursables

	Cost Amount	Multiplier	Billed Amount
Messenger Services	28.00	1.15	32.20
Mileages	4.50	1.15	5.29
Reproductions	0.25	1.15	0.29
Phase subtotal			37.78

Invoice total **613.42**

ERC Delivery
481 W FULLERTON AVE
ELMHURST, IL 60126
www.ercdelivery.com

INVOICE



ANDERSON MIKOS ARCHITECTS
17 W 110 22ND ST #200
OAK BROOK TERRACE, IL 60181

Invoice #:	235560
Account #:	35
Billing Thru:	12/27/15
Page:	1
Invoice Date:	12/28/15
Please direct all inquiries within 7 days to:	
Phone #: 630-516-1100	
Email: dispatch@ercdelivery.com	
Amount Remitted:	\$

Please Remit To:
ERC DELIVERY SERVICE, INC.
481 W. FULLERTON AVE
ELMHURST, IL 60126

PLEASE RETURN THIS PORTION WITH PAYMENT

Order Info	Reference	Origin	Destination	Base Chg	Surcharges	Total
253357 NANCY 12/23/15	15928.00	ERC DELIVERY SERVICE 481 W FULLERTON ELMHURST, IL 60126 PCB 1 WT 1	RED PROPERTIES GROUP 40 SKOKIE BLVD NORTHBROOK, IL 60062	14.00 ROUTE TOS: WD	0.00 SC	14.00
253519 DOUG 12/24/15	15928.00	ERC DELIVERY SERVICE 481 W FULLERTON ELMHURST, IL 60126 PCB 1 WT 1	THOREX 850 W IRVING PARK RD CHICAGO, IL 60613	14.00 ROUTE TOS: WD	0.00 SC	14.00
*** PRE CHARGE CODES ***						28.00
SV Service						

JAN 4 2016

Invoice #:	235560
Account #:	35
Billing Thru:	12/27/15
Page:	1
Invoice Date:	12/28/15

Due within 15 Days of Invoice.

A Finance Charge of 2.00% will be charged on past due accounts. Legal Fees will be Assessed.

229.00	0.00	0.00	0.00
0-30	31-60	61-90	91+
Account Balance As of 12/28/15			229.00

Total Charges This Invoice	28.00
Finance Charge Per Terms	0.00
Invoice Total	28.00

Printed 12/28/15 12:00

TO ENSURE PROPER POSTING TO YOUR ACCOUNT PLEASE WRITE YOUR ACCOUNT NUMBER OR INVOICE NUMBER ON YOUR REMITTANCE.

ERC Delivery 481 W FULLERTON AVE ELMHURST, IL 60126

ERC Delivery
481 W FULLERTON AVE
ELMHURST, IL 60126
www.ercdelivery.com

INVOICE



ANDERSON MIKOS ARCHITECTS
17 W 110 22ND ST #200
OAK BROOK TERRACE, IL 60181

Invoice #:	435087
Account #:	35
Billing Thru:	12/06/15
Page:	1
Invoice Date:	12/07/15

Please direct all inquiries within 7 days to:
Phone #: 630-516-1189
Email: dispatch@ercdelivery.com

Amount Remitted:	\$
------------------	----

Please Remit To:
ERC DELIVERY SERVICE, INC.
481 W. FULLERTON AVE
ELMHURST, IL 60126

PLEASE RETURN THIS PORTION WITH PAYMENT

Order Info	Reference	Origin	Destination	Base Chg	Surcharges	Total
249947 GAIL 11/30/15	14501.00	ERC DELIVERY SERVICE 481 W FULLERTON ELMHURST, IL 60126 PCS 1 WT 1	LEOPARDO 5200 PRARIE STONE HOFFMAN ESTATES, IL 60179	14.00 ROUTE TOS: WD	0.00 SC	14.00
250268 MARK 12/01/15	14987.00	ANDERSON MIKOS ARCHITECTS 17 W 110 22ND ST #200 OAK BROOK TERRACE, IL 60181 PCS 1 WT 1	MEDPROPERTIES GROUP 40 SKOKIE BLVD NORTHBROOK, IL 60062	14.00 ROUTE TOS: WD	0.00 SC	14.00
250492 NANCY 12/02/15	15502.00	ERC DELIVERY SERVICE 481 W FULLERTON ELMHURST, IL 60126 PCS 1 WT 1	CITY OF AURORA 65 WATER ST DIV.BLDG & PE AURORA, IL 60505	14.00 ROUTE TOS: WD	0.00 SC	14.00
250627 BRUCE 12/03/15	15502.00	ERC DELIVERY SERVICE 481 W FULLERTON ELMHURST, IL 60126 PCS 1 WT 1	CITY OF AURORA 65 WATER ST DIV.BLDG & PE AURORA, IL 60505	14.00 ROUTE TOS: WD	0.00 SC	14.00
250794 NANCY 12/04/15	14501.00	ERC DELIVERY SERVICE 481 W FULLERTON ELMHURST, IL 60126 PCS 1 WT 1	LEOPARDO 5200 PRARIE STONE HOFFMAN ESTATES, IL 60179	14.00 ROUTE TOS: WD	0.00 SC	14.00
*** PER CHARGE CODES *** SV Service						70.00

DEC 1 2015

ERC Delivery 481 W FULLERTON AVE ELMHURST, IL 60126

Invoice #:	435087
Account #:	35
Billing Thru:	12/06/15
Page:	1
Invoice Date:	12/07/15

Due within 15 Days of Invoice.

A Finance Charge of 2.00% will be charged on past due accounts. Legal Fees will be Assessed.

168.00	0.00	0.00	0.00
0-30	31-60	61-90	91+
Account Balance As of 12/07/15			168.00

Total Charges This Invoice	70.00
Finance Charge Per Terms	0.00
Invoice Total	70.00

Printed: 12/07/15 12:32

TO INSURE PROPER POSTING TO YOUR ACCOUNT PLEASE WRITE YOUR ACCOUNT NUMBER OR INVOICE NUMBER ON YOUR REMITTANCE.

Expense Report

Anderson Mikos Architects

Tuesday, December 22, 2015
Page 1

Name: Mark Mazlbrock		Report Dates:		Report Amounts:	
Description: End of Oct thru Dec 21		Begin Date 10/29/2015		Advance Amount 0.00	
Notes:		End Date 12/31/2015		Total Amount 109.53	
ID	Project Description	Expense Type	Amount	Per Diem	Other
11/18/2015	HINS SURG-12 Salt Creek/ASC	Mileage	0.5750	4.60	0
	Interior Renovation				

Prints/copies per cost center path

1/4/2016 8:48:44AM

12/1/2015 - 12/31/2015

Cost Center	B/W	Color	Copy	Print	Scan	Duplex	Total	Price
HINSDALE SURGICAL CENTER	0	1	0	1	0	0	1	\$0.25
14067-00 HINS SURGICAL PROPERTIES-12 8th creek	0	1	0	1	0	0	1	\$0.25

ECKENHOFF SAUNDERS ARCHITECTS

architecture | planning | interior design

MedProperties Group
40 Skokie Blvd.
Suite 410
Northbrook, IL 60062
Attn: Bill Dvorak

October 13, 2015
Invoice No: 14077
Project No: 14147.02

Re: MedProperties - Loading Dock for 10 SC Tenant **HSC**

For Architectural Services to prepare Documents for new Loading Bay at 10 Salt Creek per letter dated July 24, 2015.

Fee Charges

Title	Rate	Hours	Amount
Principal	225.00	10.00	2,250.00
Project Architect	105.00	25.50	2,677.50
Total Fee Charges			\$4,927.50

Reimbursable Expenses - without mark-up

	Amount
3rd Coast Imaging, Inc.	896.44
Mackie Consultants, LLC.	39.79
Total Reimbursable Expenses	\$936.23

Consultant

	Amount
Mackie Consultants, LLC.	3,357.50
Total Consultant	\$3,357.50

Invoice Total

\$9,221.23

Total Fee Billed To Date - Including this Invoice - **\$8,285.00**



228 S Wabash Ave Ste 350
Chicago IL 60604

312.344.1869

www.3rdcoastimaging.com

Invoice

Date	Invoice #
7/28/2015	5185

**CREDIT CARDS
ACCEPTED!**
Please call 312.344.1869

Bill To
ESA Kent Rehmer One Prudential Plaza 130 E Randolph, Suite 1850

Rep HS

Project No.	Description	Terms
14147.02	8 SC App Update	Net 30

Quantity	Description	Rate	Amount
540	30 sets of 18 8.5x11 pages Color printing on 24# paper, single sided	0.39	210.60
90	30 sets of three 11x17 pages Color printing on 24# paper, single sided, z-folded	0.82	73.80
30	Comb Binding	2.00	60.00
	CLIENT CHANGES/ADDITIONS		
360	30 sets of 12 8.5x11 pages Color printing on 24# paper, single sided	0.39	140.40
120	30 sets of four 8.5x11 pages Color printing on 24# paper, single sided	0.39	46.80
60	30 sets of two 11x17 pages Color printing on 24# paper, single sided, z-folded	0.82	49.20
30	Comb Re-Binding	2.00	60.00

It is our pleasure to assist you. 312-344-1869



Total \$640.80

Invoice



228 S Wabash Ave Ste 350
Chicago IL 60604

312.344.1869

www.3rdcoastimaging.com

Date	Invoice #
9/17/2015	5600

CREDIT CARDS
ACCEPTED!
Please call 312.344.1869

Bill To
ESA Jeff Conner One Prudential Plaza 130 E Randolph, Suite 1850

Rep HS

Project No.	Description	Terms
14147.02		Net 30

Quantity	Description	Rate	Amount
420	28 sets of 15 8.5x11 pages Color printing on 24# paper, single sided	0.39	163.80
112	28 sets of four 11x17 pages Color printing on 24# paper, single sided, z-folded Staple Top left each set	0.82	91.84

It is our pleasure to assist you. 312-344-1869



Total

\$255.64

Invoice



14147

Steve Saunders
Eckenhoff Saunders Architects, Inc.
130 East Randolph, Suite 1850
Chicago, IL 60601

MS

October 13, 2015

Invoice No:

41184

14147.02

Invoice Total \$3,397.29

Project 06.R002284.00002 8 and 10 Salt Creek Lane, Hinsdale, IL

Parking Lot Revisions

Professional Services from August 30, 2015 to September 26, 2015

Phase Revisions to Final Engineering Plans

Professional Personnel

Senior Project Manager II
Engineer I
Senior Land Surveyor
Survey Crew Chief

Hours	Rate	Amount
10.00	190.00	1,900.00
6.25	130.00	812.50
.50	190.00	95.00
5.00	110.00	550.00
21.75		3,357.50

Totals
Total Labor

REMOVED

ADD'L SERV.

\$3,357.50

N.T.E.

\$8,000

\$39.79

Reprographic Services

Subtotal this Phase

\$3,397.29

Invoice Total

\$3,397.29



FINAL WAIVER


STATE OF ILLINOIS

COUNTY OF Cook } SS

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Salt Creek Campus LLC
to furnish Architectural Services
for the premises known as 10 Salt Creek Lane Loading Dock
of which Salt Creek Campus LLC is the owner.

THE undersigned, for and in consideration of Nine Thousand Two Hundred Twenty One-Dollars and 23/100
\$9,221.23 Dollars, and other good and valuable considerations, the receipt whereof is hereby acknowledged, do(es)
hereby waive and release any and all lien or claim of, or right to, lien, under the statutes of the State of Illinois, relating to mechanics' liens, with respect
to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the
moneys, funds or other considerations due or to become due from the owner, on account of all labor services, material, fixtures, apparatus or machinery,
heretofore furnished to this date by the undersigned for the above-described premises.

Given under my hand and seal this
13th day of October 2015
Signature and Seal 

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and title of officer signing waiver should be set forth; If waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

CONTRACTOR'S AFFIDAVIT

STATE OF ILLINOIS

COUNTY OF Cook } SS


TO WHOM IT MAY CONCERN:

THE undersigned, being duly sworn, deposes and says that he is Steve Saunders
Principal of the Eckenhoff Saunders Architects
who is the contractor for the Architectural Services work on the
building located at 10 Salt Creek Lane Loading Dock
owned by Salt Creek Campus LLC


That the total amount of the contract including extras is \$9,221.23 on which he has received payment of
\$0.00 prior to this payment. That all waivers are true, correct and genuine and delivered unconditionally and that
there is no claim either legal or equitable to defeat the validity of said waivers. That the following are the names of all parties who have furnished
material or labor, of both, for said work and all parties having contracts or sub contracts for specific portions of said work or for material entering into the
construction thereof and the amount due or to become due to each, and that the items mentioned include all labor and material required to complete said
work according to plans and specifications:


NAMES	WHAT FOR	CONTRACT PRICE	AMOUNT	THIS	BALANCE
			PAID	PAYMENT	DUE
Eckenhoff Saunders Architects	Architectural Services	\$4,927.50	\$0.00	\$4,927.50	\$0.00
Eckenhoff Saunders Architects	Reimbursable Expenses	\$938.23	\$0.00	\$938.23	\$0.00
Eckenhoff Saunders Architects	Additional Services	\$3,357.60	\$	\$3,357.60	
TOTAL LABOR AND MATERIAL TO COMPLETE		\$9,221.23	\$	\$9,221.23	\$0.00

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or other
work of any kind done or to be done upon or in connection with said work other than above stated.

Signed this 13th day of October 2015
Signature: 

Subscribed and sworn to before me this 13th day of October 2015





ECKENHOFF SAUNDERS ARCHITECTS

architecture | planning | interior design

MedProperties Group
40 Skokie Blvd.
Suite 410
Northbrook, IL 60062
Attn: Bill Dvorak

November 10, 2015
Invoice No: 14182
Project No: 14147.02

Re: MedProperties - 8 SC - Loading Dock for 10 SC Tenant

For Architectural Services to prepare Documents for new Loading Bay at 10 Salt Creek per letter dated July 24, 2015.

Not-to-Exceed Fee: \$14,500.00

Fee Charges

Title	Rate	Hours	Amount
Principal	225.00	2.00	450.00
Project Architect	105.00	4.50	472.50

Total Fee Charges

\$922.50

Fee Amount Earned to Date: \$9,207.50

Fee Remaining: \$5,292.50

Invoice Total

\$922.50

FINAL WAIVER

STATE OF ILLINOIS

COUNTY OF Cook } SS

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Salt Creek Campus LLC
to furnish Architectural Services
for the premises known as 10 Salt Creek Lane Loading Dock
of which Salt Creek Campus LLC is the owner.

THE undersigned, for and in consideration of Nine Hundred Twenty Two-Dollars and 50/100
\$922.50 Dollars, and other good and valuable considerations, the receipt whereof is hereby acknowledged, do(es)
hereby waive and release any and all lien or claim of, or right to, lien, under the statutes of the State of Illinois, relating to mechanics' liens, with respect
to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the
moneys, funds or other considerations due or to become due from the owner, on account of all labor services, material, fixtures, apparatus or machinery,
heretofore furnished to this date by the undersigned for the above- described premises.

Given under my hand and seal this
10th day of November 2015

Signature and Seal

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and title of
officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself
as partner.

CONTRACTOR'S AFFIDAVIT

STATE OF ILLINOIS

COUNTY OF Cook } SS

TO WHOM IT MAY CONCERN:

THE undersigned, being duly sworn, deposes and says that he is Steve Saunders
Principal of the Eckenhoff Saunders Architects
who is the contractor for the Architectural Services work on the
building located at 10 Salt Creek Lane Loading Dock
owned by Salt Creek Campus LLC
That the total amount of the contract including extras is \$10,143.73 on which he has received payment of
\$9,221.23 prior to this payment. That all waivers are true, correct and genuine and delivered unconditionally and that
there is no claim either legal or equitable to defeat the validity of said waivers. That the following are the names of all parties who have furnished
material or labor, of both, for said work and all parties having contracts or sub contracts for specific portions of said work or for material entering into the
construction thereof and the amount due or to become due to each, and that the items mentioned include all labor and material required to complete said
work according to plans and specifications:


NAMES	WHAT FOR	CONTRACT PRICE	AMOUNT PAID	THIS PAYMENT	BALANCE DUE
Eckenhoff Saunders Architects	Architectural Services	\$5,850.00	\$4,927.50	\$922.50	\$0.00
Eckenhoff Saunders Architects	Reimbursable Expenses	\$936.23	\$936.23	\$0.00	\$0.00
Eckenhoff Saunders Architects	Additional Services	\$3,357.50	\$3,357.50	\$0.00	\$0.00
TOTAL LABOR AND MATERIAL TO COMPLETE		\$10,143.73	\$9,221.23	\$922.50	\$0.00

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or other
work of any kind done or to be done upon or in connection with said work other than above stated.

Signed this 10th day of November 2015

Signature:

Subscribed and sworn to before me this 10th day of November 2015



Jennifer Egenlauf

First Fence, Inc.

10 N. Elm Street
Hillside, IL 60162
(708) 547-7555 Fax (708) 547-7580

Invoice

DATE	INVOICE #
12/18/2015	25224

BILL TO
MedProperties Group 40 Skokie Blvd Suite 410 Northbrook, IL 60441

JOB LOCATION
10 Salt Creek Lane Hinsdale, IL 60521

INSTALL DATE	REP	JOB #
12/14/2015	KK	

ITEM	DESCRIPTION	EST AMT	AMT PAID	BALANCE
Fence	Trash Enclosure - Material & Labor			6,425.00
Fence	Bollards - Material & Labor			816.00
TENANT COST CTM				
Work is Complete. Thank you for your business.				Total Due \$7,241.00

We accept Cash, Check, Visa, Master Card and Discover (for credit card please call office)
Interest charges will start accruing from date of completion.
In addition, First Fence reserves the right to file a Property Lien.

FAILURE TO PAY AS OUTLINED IN YOUR CONTRACT SHALL VOID ALL WARRANTIES.

STATE OF ILLINOIS
County of Cook

FINAL WAIVER OF LIEN

TO WHOM IT MAY CONCERN :

Whereas the undersigned has been employed by Salt Creek Campus LLC
to furnish Fence Material from fully paid stock and delivered to jobsite in company owned trucks for the
premises known as 10 Salt Creek Lane, Hinsdale, IL 60521
of which Salt Creek Campus LLC is/are the owner(s).

The undersigned, for and in consideration of \$7,241.00 Seven Thousand Two Hundred Forty One Dollars and Zero Cents
and other good and valuable considerations, the receipt whereof is hereby acknowledged, do(es) hereby waive and release any and all lien or claim,
or right to, lien, under the statutes of the State of Illinois, relating to mechanic's liens, with respect to and on said above described premises, and the
improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to
become due from the owner, on account of all labor, services, material, fixtures, apparatus or machinery heretofore furnished, or which may be
furnished at any time hereafter, by the undersigned for the above described premises, INCLUDING EXTRAS;

Given under my hand and sealed on this 21 of December 2015

Signature and Seal : X

John Buenz, President

* Extras include but are not limited to change orders, both oral and written, to the contract.

NOTE : All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and
title of officer signing waiver should be set forth; If waiver is for a partnership, the partnership name should be used, partner should sign and
designate himself as partner.

STATE OF ILLINOIS
COUNTY OF COOK

CONTRACTOR'S AFFIDAVIT

TO WHOM IT MAY CONCERN :

The undersigned, being duly sworn, deposes and says that he is John Buenz, President of
First Fence, Inc. who is the contractor for the Fence Material
building located at 10 Salt Creek Lane, Hinsdale, IL 60521
owned by Salt Creek Campus LLC

Including Extras is \$7,241.00 on which he has received payment of \$4,250.00 prior to this payment.
That all waivers are true, correct and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity
of said waivers. That the following are the names of all parties who have furnished material or labor, or both for said work and all parties having
contracts or sub contracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become
due to each, and that the items mentioned include all labor and material required to complete said work according to plans and specifications :

NAMES	WHAT FOR	CONTRACT PRICE	AMOUNT PAID	THIS PAYMENT	BALANCE DUE
First Fence, Inc.	Fence	\$7,241.00	\$0.00	\$7,241.00	\$0.00
All materials from fully paid stock and delivered to jobsite in company owned trucks					
TOTAL TO COMPLETE		\$7,241.00	\$0.00	\$7,241.00	\$0.00

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or
other work of any kind done or to be done upon or in connection with said work other than above stated.

Signed this 21 day of December 2015

Signature : X

John Buenz, President

Subscribed and sworn to before me this

21 day of December 2015

Signature :

Christina Costulas
Notary Public

OFFICIAL SEAL
CHRISTINA COSTULAS
NOTARY PUBLIC - STATE OF ILLINOIS
MY COMMISSION EXPIRES: 02/17/16