



# OSF HEALTHCARE

December 20, 2018

Ms. Courtney Avery, Administrator  
Illinois Health Facilities & Services Review Board  
525 West Jefferson, 2<sup>nd</sup> Floor  
Springfield, IL 62761

**RECEIVED**

DEC 24 2018

**HEALTH FACILITIES &  
SERVICES REVIEW BOARD**

RE: OSF Saint Anthony's Medical Center <sup>021</sup>  
Project Completion and Final Cost Report on Project #15-~~012~~  
Permit Amount: \$85,292,193  
Completion Date: 9/30/18

Dear Ms. Avery:

Please accept this as notice of the permit holder's project completion and the final cost report. The project completion date was September 30, 2018. The total project cost is as referenced on the attached, and within the approval permit amount and the project is within the approval scope of the permit granted on June 2, 2015. Thank you.

Very truly yours,

Paula Carynski, President  
OSF Saint Anthony Medical Center

c: Mark Hohulin

Enclosures

Project #15-012

OSF Saint Anthony Medical Center does hereby certify the attached costs reflect the total costs expended with respect to the project and there were/are no additional capital costs associated with it. The project cost, square footage, services, etc. are in compliance with the permit issued to it on June 2, 2015.

*Paula Carynski*

Paula Carynski, President  
OSF Saint Anthony Medical Center

Subscribed and sworn to before me this  
21 day of December, 2018

*Amy Lozano*  
Notary Public



<seal>

**OSF HEALTHCARE SYSTEM  
SAINT ANTHONY MEDICAL CENTER AND SUBSIDIARY  
ROCKFORD, ILLINOIS**

**Illinois Health Facilities Planning Board  
IHFPB Project #15-021**

**Project Costs and Sources of Funds Report  
Period from June 2, 2015 through September 30, 2018**

**Total project costs and sources of funds**

|                                    | <u>CON Permit<br/>(Unaudited)</u> | <u>Actual<br/>project costs</u> | <u>Over (under)<br/>budget</u> |
|------------------------------------|-----------------------------------|---------------------------------|--------------------------------|
| Use of funds:                      |                                   |                                 |                                |
| Preplanning costs                  | \$ 623,248                        | 602,647                         | (20,601)                       |
| Site survey and soil investigation | 35,000                            | 18,111                          | (16,889)                       |
| Site preparation                   | 5,386,368                         | 5,386,368                       | -                              |
| New construction contracts         | 53,767,155                        | 53,684,254                      | (82,901)                       |
| Modernization contracts            | 1,332,072                         | 1,332,072                       | -                              |
| Contingencies                      | 4,391,408                         | 2,417,940                       | (1,973,468)                    |
| Architectural and engineering fees | 3,690,958                         | 3,238,383                       | (452,575)                      |
| Consulting and other fees          | 250,000                           | 105,257                         | (144,743)                      |
| Movable or other equipment         | 7,220,530                         | 3,976,749                       | (3,243,781)                    |
| Bond issuance expense              | 823,600                           | 763,642                         | (59,958)                       |
| Net interest expense               | 6,888,172                         | 8,088,387                       | 1,200,215                      |
| Other costs to be capitalized      | 883,682                           | 142,232                         | (741,450)                      |
| Total uses of funds                | <u>\$ 85,292,193</u>              | <u>79,756,042</u>               | <u>(5,536,151)</u>             |
| Source of funds:                   |                                   |                                 |                                |
| Cash and securities                | \$ 977,193                        | 3,675,950                       | 2,698,757                      |
| Gifts and bequests                 | 2,250,000                         | 761,428                         | (1,488,572)                    |
| Bond issues                        | 82,065,000                        | 75,318,664                      | (6,746,336)                    |
| Total sources of funds             | <u>\$ 85,292,193</u>              | <u>79,756,042</u>               | <u>(5,536,151)</u>             |

See accompanying notes to financial statement.



**OSF HEALTHCARE SYSTEM  
SAINT ANTHONY MEDICAL CENTER AND SUBSIDIARY  
ROCKFORD, ILLINOIS**

Illinois Health Facilities Planning Board  
IHFPB Project #15-021

Project Costs and Sources of Funds Report

Period from June 2, 2015 through September 30, 2018

(With Independent Auditors' Report Thereon)



KPMG LLP  
Aon Center  
Suite 5500  
200 E. Randolph Street  
Chicago, IL 60601-6436

## **Independent Auditors' Report**

The Board of Trustees  
OSF Saint Anthony Medical Center  
Rockford, Illinois:

### *Report on the Financial Statements*

We have audited the accompanying Project Costs and Sources of Funds Report (the Report) of OSF Saint Anthony Medical Center and Subsidiary (the Medical Center), an operating division of OSF Healthcare System for the period June 2, 2015 through September 30, 2018.

### *Management's Responsibility for the Financial Statements*

Management is responsible for the preparation and fair presentation of the Report in accordance with the terms of the Illinois Health Facilities Planning Act 20 ILCS 3960 and the 77 Illinois Administrative Code 1130.770 (d) (5) "Project Completion, Finalized Realized Cost Overruns;" this includes the design, implementation, and maintenance of internal control relevant to the preparation and fair presentation of the Report that are free from material misstatement, whether due to fraud or error.

### *Auditors' Responsibility*

Our responsibility is to express an opinion on the Report based on our audit. We conducted our audit in accordance with auditing standards generally accepted in the United States of America. Those standards require that we plan and perform the audit to obtain reasonable assurance about whether the Report is free from material misstatement.

An audit involves performing procedures to obtain audit evidence about the amounts and disclosures in the Report. The procedures selected depend on the auditors' judgment, including the assessment of the risks of material misstatement of the Report, whether due to fraud or error. In making those risk assessments, the auditor considers internal control relevant to the entity's preparation and fair presentation of the Report in order to design audit procedures that are appropriate in the circumstances, but not for the purpose of expressing an opinion on the effectiveness of the entity's internal control. Accordingly, we express no such opinion. An audit also includes evaluating the appropriateness of accounting policies used and the reasonableness of significant accounting estimates made by management, as well as evaluating the overall presentation of the Report.

We believe that the audit evidence we have obtained is sufficient and appropriate to provide a basis for our audit opinion, pursuant with the terms of the Illinois Health Facilities Planning Act 20 ILCS 3960 and the 77 Illinois Administrative Code 1130.770 (d) (5) "Project Completion, Finalized Realized Cost Overruns."

### *Opinion*

In our opinion, the Report referred to above present fairly, in all material respects, the Project Costs and Sources of funds of the Medical Center for the period June 2, 2015 through September 30, 2018 in accordance with the terms of the Illinois Health Facilities Planning Act 20 ILCS 3960 and the 77 Illinois Administrative Code 1130.770 (d) (5) "Project Completion, Finalized Realized Cost Overruns."



*Restriction on Use*

This report is intended solely for the information and use of the Board of Trustees and management of the Medical Center and the Illinois Health Facilities and Service review Board, and is not intended to be and should not be used by anyone other than these specified parties.

KPMG LLP

Chicago, Illinois  
December 19, 2018

**OSF HEALTHCARE SYSTEM  
SAINT ANTHONY MEDICAL CENTER AND SUBSIDIARY  
ROCKFORD, ILLINOIS**

Illinois Health Facilities Planning Board  
IHFPB Project #15-021

**Project Costs and Sources of Funds Report**

Period from June 2, 2015 through September 30, 2018

| <b>Total project costs and sources of funds</b> |                                   |                                 |                                |
|-------------------------------------------------|-----------------------------------|---------------------------------|--------------------------------|
|                                                 | <b>CON Permit<br/>(Unaudited)</b> | <b>Actual<br/>project costs</b> | <b>Over (under)<br/>budget</b> |
| Use of funds:                                   |                                   |                                 |                                |
| Preplanning costs                               | \$ 623,248                        | 602,647                         | (20,601)                       |
| Site survey and soil investigation              | 35,000                            | 18,111                          | (16,889)                       |
| Site preparation                                | 5,386,368                         | 5,386,368                       | —                              |
| New construction contracts                      | 53,767,155                        | 53,684,254                      | (82,901)                       |
| Modernization contracts                         | 1,332,072                         | 1,332,072                       | —                              |
| Contingencies                                   | 4,391,408                         | 2,417,940                       | (1,973,468)                    |
| Architectural and engineering fees              | 3,690,958                         | 3,238,383                       | (452,575)                      |
| Consulting and other fees                       | 250,000                           | 105,257                         | (144,743)                      |
| Movable or other equipment                      | 7,220,530                         | 3,976,749                       | (3,243,781)                    |
| Bond issuance expense                           | 823,600                           | 763,642                         | (59,958)                       |
| Net interest expense                            | 6,888,172                         | 8,088,387                       | 1,200,215                      |
| Other costs to be capitalized                   | 883,682                           | 142,232                         | (741,450)                      |
| Total uses of funds                             | <u>\$ 85,292,193</u>              | <u>79,756,042</u>               | <u>(5,536,151)</u>             |
| Source of funds:                                |                                   |                                 |                                |
| Cash and securities                             | \$ 977,193                        | 3,675,950                       | 2,698,757                      |
| Gifts and bequests                              | 2,250,000                         | 761,428                         | (1,488,572)                    |
| Bond issues                                     | 82,065,000                        | 75,318,664                      | (6,746,336)                    |
| Total sources of funds                          | <u>\$ 85,292,193</u>              | <u>79,756,042</u>               | <u>(5,536,151)</u>             |

See accompanying notes to project costs and sources of funds report.

**OSF HEALTHCARE SYSTEM  
SAINT ANTHONY MEDICAL CENTER AND SUBSIDIARY  
ROCKFORD, ILLINOIS**

Illinois Health Facilities Planning Board  
IHFBP Project#15-021

Notes to Project Costs and Sources of Funds Report  
Period from June 2, 2015 through September 30, 2018

**(1) Project Costs and Sources of Funds Report**

OSF Saint Anthony Medical Center and Subsidiary (the Medical Center) was issued a permit on June 2, 2015 to construct a four-story bed pavilion that will be attached to the current hospital building. The total project was budgeted for \$85,292,193 of which the entirety relates to the construction of the building. Actual total facility project costs were \$79,756,042, which was \$5,536,151 under budget.

## APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

To: OSF HEATHCARE SYSTEM  
3300 W. WILLOW KNOLLS  
PEORIA IL 61614

PROJECT: OSF SAMC NEW BED TOWER  
AND CAMPUS IMPROVEMENTS  
PO #C000959806

PAY REQUEST NO: 38 FINAL  
DATE OF PAY REQUEST: 12/31/2018

PROJECT NO. C14H030703

FROM: RINGLAND-JOHNSON, INC.

VIA:

R-J JOB No.: 215-130

R-J INVOICE NO: 215-130-38 FINAL

CONTRACT DATE: 9/26/2015

## CONTRACTOR'S APPLICATION FOR PAYMENT


Continuation Sheet, AIA Document G703, is attached.

1. CONTRACT SUM ..... \$58,127,200  
2. NET CHANGE BY CHANGE ORDERS..... \$4,209,335  
3. CONTRACT SUM TO DATE..... \$62,336,535  
4. TOTAL COMPLETED & STORED TO DATE..... \$62,336,535  
5. RETAINAGE  
0% Various of Completed Work  
Total Retainage..... \$0  
6. TOTAL EARNED LESS RETAINAGE..... \$62,336,535  
7. LESS PREVIOUS CERTIFICATES FOR  
PAYMENT ..... \$62,045,874  
8. CURRENT PAYMENT DUE..... \$290,661  
9. BALANCE TO FINISH PLUS RETAINAGE..... \$0

|                                                    |              |                |
|----------------------------------------------------|--------------|----------------|
| Total changes approved in previous months by Owner | \$ 4,233,841 | \$ (24,506.00) |
|                                                    |              |                |
|                                                    |              |                |
|                                                    |              |                |
|                                                    |              |                |
|                                                    |              |                |
| TOTALS                                             | \$ 4,233,841 | \$ (24,506.00) |
| NET CHANGES by Change Order                        |              | \$ 4,209,335   |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Ringland-Johnson, Inc.

By:  Date: 12/31/2018

Brent B. Johnson, President &amp; CEO or Tom Johnson, VP for Operations

State of Illinois

County of Boone

Subscribed and sworn to before me this 31st Day of December 2018

Notary Public

My Commission expires:



6/1/2021

## CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, that to the best of the Owner's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 290,661

(Attach explanation if amount certified differs from the amount applied for.)

By: \_\_\_\_\_ Date: \_\_\_\_\_

ARCHITECT-ENGINEER:

OWNER:

prejudice to any rights of the Owner or Contractor under this Contract.

## CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing  
Contractor's signed Certification is attached.

PAY REQUEST NO 38 FINAL  
PAY REQUEST DATE 12/1/2018  
PERIOD FROM 11/30/2018  
PERIOD TO: 12/31/2018  
R-J JOB No.: 215-130

OSF SAMC NEW BED TOWER & CAMPUS IMPROVEMENTS SITE WORK  
PROJECT NUMBER - C14H030703  
PO #C000959806

| PO #C000959806 |                                                                                                |                 |                  |             |                                              |                                   |             |                             |                      |             |          |
|----------------|------------------------------------------------------------------------------------------------|-----------------|------------------|-------------|----------------------------------------------|-----------------------------------|-------------|-----------------------------|----------------------|-------------|----------|
| ITEM NO.       | DESCRIPTION OF WORK                                                                            | SCHEDULED VALUE | D WORK COMPLETED |             | F MATERIALS PRESENTLY STORED (NOT IN D OR E) | G TOTAL COMP & STORED (D + E + F) | H % (G / C) | I BALANCE TO FINISH (C - G) | J RETAINAGE 5% 1% 0% | K LOCAL     | MINORITY |
|                |                                                                                                |                 | FROM PREVIOUS    | THIS PERIOD |                                              |                                   |             |                             |                      |             |          |
|                |                                                                                                |                 |                  |             |                                              |                                   |             |                             |                      |             |          |
| 2              | Pre Construction                                                                               | 235,000         | 235,000          | -           | -                                            | 235,000                           | 100%        | -                           | -                    | -           | -        |
| 3              | General Requirements (See Item Summary)                                                        | 415,000         | 415,000          | -           | -                                            | 415,000                           | 100%        | -                           | -                    | -           | -        |
| 4              | RJC Fee (1.65%)                                                                                | 85,019          | 85,019           | -           | -                                            | 85,019                            | 100%        | -                           | -                    | -           | -        |
| 5              | Insurance (0.44%)                                                                              | 22,844          | 22,844           | -           | -                                            | 22,844                            | 100%        | -                           | -                    | -           | -        |
| 6              | Testing Services/Arc Design - Allowance                                                        | 50,000          | 50,000           | -           | -                                            | 50,000                            | 100%        | -                           | -                    | -           | -        |
| 7              | Layout                                                                                         | 5,000           | 5,000            | -           | -                                            | 5,000                             | 100%        | -                           | -                    | -           | -        |
| 8              | Erosion Control Maintenance - Ruiz                                                             | 10,000          | 10,000           | -           | -                                            | 10,000                            | 100%        | -                           | -                    | 10,000      | 10,000   |
| 9              | Utility Connection Allowance                                                                   | 64,483          | 64,483           | -           | -                                            | 64,483                            | 100%        | -                           | -                    | -           | -        |
| 10             | Permits - City of Rockford                                                                     | 1,000           | 1,000            | -           | -                                            | 1,000                             | 100%        | -                           | -                    | -           | -        |
| 11             | Unsuitable Soil - Allowance                                                                    | 24,867          | 24,867           | -           | -                                            | 24,867                            | 100%        | -                           | -                    | -           | -        |
| 12             | Temp Sidewalks & Concrete Paving                                                               | 15,000          | 15,000           | -           | -                                            | 15,000                            | 100%        | -                           | -                    | -           | -        |
| 13             |                                                                                                |                 |                  |             |                                              |                                   |             |                             |                      |             |          |
| 14             |                                                                                                |                 |                  |             |                                              |                                   |             |                             |                      |             |          |
| 15             | Northern Illinois Service (Bid Package #1)                                                     |                 |                  |             |                                              |                                   |             |                             |                      | 3,402,513   |          |
| 16             | Construction Layout-Field Eng.                                                                 | 15,500          | 15,500           | -           | -                                            | 15,500                            | 100%        | -                           | -                    | -           | -        |
| 17             | Offsite Detention Pond Construction                                                            | 329,951         | 329,951          | -           | -                                            | 329,951                           | 100%        | -                           | -                    | -           | -        |
| 18             | Erosion Control                                                                                | 30,360          | 30,360           | -           | -                                            | 30,360                            | 100%        | -                           | -                    | -           | -        |
| 19             | Site Demolition And Removals                                                                   | 195,058         | 195,058          | -           | -                                            | 195,058                           | 100%        | -                           | -                    | -           | -        |
| 20             | Site Earthwork/Aggregate Base                                                                  | 363,255         | 363,255          | -           | -                                            | 363,255                           | 100%        | -                           | -                    | -           | -        |
| 21             | Structural Excavation                                                                          | 574,597         | 574,597          | -           | -                                            | 574,597                           | 100%        | -                           | -                    | -           | -        |
| 22             | Site Water Service                                                                             | 145,100         | 145,100          | -           | -                                            | 145,100                           | 100%        | -                           | -                    | -           | -        |
| 23             | Sanitary Sewer                                                                                 | 107,290         | 107,290          | -           | -                                            | 107,290                           | 100%        | -                           | -                    | -           | -        |
| 24             | Storm Sewer                                                                                    | 690,930         | 690,930          | -           | -                                            | 690,930                           | 100%        | -                           | -                    | -           | -        |
| 25             | Asphalt Paving                                                                                 | 225,594         | 225,594          | -           | -                                            | 225,594                           | 100%        | -                           | -                    | -           | -        |
| 26             | Site Concrete                                                                                  | 177,043         | 177,043          | -           | -                                            | 177,043                           | 100%        | -                           | -                    | -           | -        |
| 27             | Temporary Construction (Ramp Storm)                                                            | 214,040         | 214,040          | -           | -                                            | 214,040                           | 100%        | -                           | -                    | -           | -        |
| 28             | Expedite Site Work Thru Winter                                                                 | 176,410         | 176,410          | -           | -                                            | 176,410                           | 100%        | -                           | -                    | -           | -        |
| 29             | Snow Removal Allowance                                                                         | 2,431           | 2,431            | -           | -                                            | 2,431                             | 100%        | -                           | -                    | -           | -        |
| 30             | Detention Pond Restoration                                                                     | 36,445          | 36,445           | -           | -                                            | 36,445                            | 100%        | -                           | -                    | -           | -        |
| 31             | Field Adjustments (Start Thru 10/16/15)                                                        | 19,395          | 19,395           | -           | -                                            | 19,395                            | 100%        | -                           | -                    | -           | -        |
| 32             | Northern Illinois Service Change Orders (See Contingency Log items 23-28, 37, 51)              | 36,368          | 36,368           | -           | -                                            | 36,368                            | 100%        | -                           | -                    | -           | -        |
| 33             | Northern Illinois Service Change Order - AIA 8-9                                               | 20,030          | 20,030           | -           | -                                            | 20,030                            | 100%        | -                           | -                    | -           | -        |
| 34             | Hanson Professional Services (See Contingency Log items 29, 79)                                | 4,450           | 4,450            | -           | -                                            | 4,450                             | 100%        | -                           | -                    | -           | -        |
| 35             | Pilot Optic Relocation-Ballfield (Bid Package #2) Conting Log items 8,10,11,20,22,30,32,AIA 25 | 74,825          | 74,825           | -           | -                                            | 74,825                            | 100%        | -                           | -                    | 74,825      | -        |
| 36             | Ballard Change Order taken from RJC Fee                                                        | 1,016           | 1,016            | -           | -                                            | 1,016                             | 100%        | -                           | -                    | -           | -        |
| 37             | Site Electric - Wilson (Bid Package #3)                                                        | 285,810         | 285,810          | -           | -                                            | 285,810                           | 100%        | -                           | -                    | 297,200     | -        |
| 38             | Wilson Electric Change Order (See Contingency Log item 49-50)                                  | (1,508)         | (1,508)          | -           | -                                            | (1,508)                           | 100%        | -                           | -                    | -           | -        |
| 39             | Site Plumbing Utility - Mechanical Inc (Bid Package #4)                                        | 299,029         | 299,029          | -           | -                                            | 299,029                           | 100%        | -                           | -                    | 299,029     | -        |
| 40             | Domestic Water Connection Permit Fee- Mechanical Inc                                           | 20,517          | 20,517           | -           | -                                            | 20,517                            | 100%        | -                           | -                    | -           | -        |
| 41             | Mock Up (Bid Package #37)                                                                      | 150,000         | 150,000          | -           | -                                            | 150,000                           | 100%        | -                           | -                    | -           | -        |
| 42             | Absolute Fire Protection (See Contingency Log item 34)                                         | 6,664           | 6,664            | -           | -                                            | 6,664                             | 100%        | -                           | -                    | 6,664       | -        |
| 43             | Crimson Valley-Irrigation @ Helicopter Pad- Deduct from Wilson Electric                        | 1,189           | 1,189            | -           | -                                            | 1,189                             | 100%        | -                           | -                    | -           | -        |
| 44             | South Site Electrical for Web Cam- Wilson Electric Change Order                                | (2,410)         | (2,410)          | -           | -                                            | (2,410)                           | 100%        | -                           | -                    | -           | -        |
| 45             | Costs to date - Temp Employee Entrance (See Contingency Log items 12, 15, 18)                  | 44,351          | 44,351           | -           | -                                            | 44,351                            | 100%        | -                           | -                    | -           | -        |
| 46             | Costs to date - ILSM Work (See Contingency Log items 13, 16, 19)                               | 14,942          | 14,942           | -           | -                                            | 14,942                            | 100%        | -                           | -                    | -           | -        |
| 47             | Costs to date - MRI Condenser Move (See Contingency Log items 14, 17)                          | 7,889           | 7,889            | -           | -                                            | 7,889                             | 100%        | -                           | -                    | -           | -        |
| 48             | Mike Harris - Additional Hours for Crane (See Contingency Log item 96)                         | 1,320           | 1,320            | -           | -                                            | 1,320                             | 100%        | -                           | -                    | -           | -        |
| 49             | NIS Additional Striping at Main Parking Lot (From Unsuitable Soil Allowance)                   | 5,028           | 5,028            | -           | -                                            | 5,028                             | 100%        | -                           | -                    | -           | -        |
| 50             | Propane Tank Fence (See Contingency Log item 99)                                               | 3,960           | 3,960            | -           | -                                            | 3,960                             | 100%        | -                           | -                    | -           | -        |
| 51             | Ruz Final Cleaning - AIA 24                                                                    | 33,959          | 33,959           | -           | -                                            | 33,959                            | 100%        | -                           | -                    | -           | -        |
| 52             | RJC Labor and Materials PCR 149 - AIA 25                                                       | 6,851           | 6,851            | -           | -                                            | 6,851                             | 100%        | -                           | -                    | -           | -        |
| 53             | RJC Underground conduit exploration water infiltration - AIA 25                                | 7,699           | 7,699            | -           | -                                            | 7,699                             | 100%        | -                           | -                    | -           | -        |
| 54             | Settlement Agreement                                                                           | (24,506)        | (24,506)         | -           | -                                            | (24,506)                          | 100%        | -                           | -                    | -           | -        |
| 55             | Construction Contingency                                                                       | 15,266          | 15,266           | -           | -                                            | 15,266                            | 100%        | -                           | -                    | -           | -        |
|                | CURRENT TOTAL (COST PLUS)                                                                      | \$5,244,351     | \$5,244,351      | \$0         | \$0                                          | \$5,244,351                       | 100%        | \$0                         | \$0                  | \$4,090,231 | \$10,000 |

NOTE: Individual line items may vary.

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

PAY REQUEST NO: 38 FINAL  
 PAY REQUEST DATE: 12/31/2018  
 PERIOD FROM: 11/30/2018  
 PERIOD TO: 12/31/2018  
 R-J JOB No.: 215-130

OSF SAMC NEW BED TOWER & CAMPUS IMPROVEMENTS CONCRETE/STRUCTURAL STEEL  
 PROJECT NUMBER - C14H030703  
 PO #C000960310

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK                                                           | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED    |             | F<br>MATERIALS<br>PRESENTLY<br><br>STORED<br>(NOT IN D OR E) | G<br>TOTAL COMP.<br>& STORED<br>TO DATE<br>(D + E + F) | H<br>%<br>(G / C) | I<br>BALANCE<br>TO FINISH<br>(C - G) | J<br>RETAINAGE<br>5%<br>2.5%<br>1%<br>0% | K<br>LOCAL  | L<br>MINORITY | M<br>***<br>**<br>* |
|------------------|------------------------------------------------------------------------------------|-------------------------|------------------------|-------------|--------------------------------------------------------------|--------------------------------------------------------|-------------------|--------------------------------------|------------------------------------------|-------------|---------------|---------------------|
|                  |                                                                                    |                         | FROM PREVIOUS          | THIS PERIOD |                                                              |                                                        |                   |                                      |                                          |             |               |                     |
|                  |                                                                                    |                         | APPLICATION<br>(D + E) |             |                                                              |                                                        |                   |                                      |                                          |             |               |                     |
| 2                | General Requirements (See Item Summary)                                            | 640,656                 | 640,655                | -           |                                                              | 640,655                                                | 100%              | -                                    | -                                        |             |               |                     |
| 3                | RJC Fee (1.65%)                                                                    | 134,826                 | 134,826                | -           |                                                              | 134,826                                                | 100%              | -                                    | -                                        |             |               |                     |
| 4                | Insurance (0.44%)                                                                  | 35,040                  | 35,040                 | -           |                                                              | 35,040                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 5                | Testing Services - Allowance                                                       | 60,000                  | 60,000                 | -           |                                                              | 60,000                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 6                | Permits - City of Rockford                                                         | 223,302                 | 223,302                | -           |                                                              | 223,302                                                | 100%              | -                                    | -                                        |             |               |                     |
| 7                |                                                                                    |                         |                        |             |                                                              |                                                        |                   |                                      |                                          |             |               |                     |
| 8                |                                                                                    |                         |                        |             |                                                              |                                                        |                   |                                      |                                          |             |               |                     |
| 9                |                                                                                    |                         |                        |             |                                                              |                                                        |                   |                                      |                                          |             |               |                     |
| 10               | Building Concrete-RJC (Bid Package #7)                                             | 3,514,991               | 3,514,991              | -           |                                                              | 3,514,991                                              | 100%              | -                                    | -                                        | 3,554,986   |               |                     |
| 11               | Building Concrete-RJC refund for pour elevated slabs                               | (16,720)                | (16,720)               | -           |                                                              | (16,720)                                               | 100%              | -                                    | -                                        |             |               |                     |
| 12               | Building Concrete-RJC for pour elevated slabs - (See Contingency Log item 77)      | 16,720                  | 16,720                 | -           |                                                              | 16,720                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 13               | Structural Steel Fabrication - LeJeune Steel (Bid Package #10)                     | 2,068,135               | 2,068,135              | -           |                                                              | 2,068,135                                              | 100%              | -                                    | -                                        |             |               |                     |
| 14               | Structural Steel Erection - Area Erectors (Bid Package #11)                        | 1,128,900               | 1,128,900              | -           |                                                              | 1,128,900                                              | 100%              | -                                    | -                                        | 1,150,680   |               |                     |
| 15               |                                                                                    |                         |                        |             |                                                              |                                                        |                   |                                      |                                          |             |               |                     |
| 16               |                                                                                    |                         |                        |             |                                                              |                                                        |                   |                                      |                                          |             |               |                     |
| 17               | Northern II Service - Off-Site Sidewalks (will take from MEP & Interiors Gen Req)  | -                       | -                      | -           |                                                              | -                                                      | 100%              | -                                    | -                                        |             |               |                     |
| 18               | Northern II Service - Repair Roof Drain (See Contingency Log item 43)              | 14,314                  | 14,314                 | -           |                                                              | 14,314                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 19               | RJC - Off-Site Sidewalks (will take from MEP & Interiors Gen Req)                  | -                       | -                      | -           |                                                              | -                                                      | 100%              | -                                    | -                                        |             |               |                     |
| 20               | RJC Stair and Wall Demo                                                            | 78,909                  | 78,909                 | -           |                                                              | 78,909                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 21               |                                                                                    |                         |                        |             |                                                              |                                                        |                   |                                      |                                          |             |               |                     |
| 22               |                                                                                    |                         |                        |             |                                                              |                                                        |                   |                                      |                                          |             |               |                     |
| 23               | Architectural Products of Wausau - (See Contingency Log item 46)                   | 7,544                   | 7,544                  | -           |                                                              | 7,544                                                  | 100%              | -                                    | -                                        |             |               |                     |
| 22               | Wilson Electric - (See Contingency Log item 54)                                    | 12,325                  | 12,325                 | -           |                                                              | 12,325                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 23               | Crimson Valley Landscaping - See Contingency Log item 55                           | 1,500                   | 1,500                  | -           |                                                              | 1,500                                                  | 100%              | -                                    | -                                        |             |               |                     |
| 24               | Elevator Guide Rail Steel - See Contingency Log item 64                            | 63,532                  | 63,532                 | -           |                                                              | 63,532                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 25               | RTU Frames- (See Contingency Log item 65)                                          | 6,790                   | 6,790                  | -           |                                                              | 6,790                                                  | 100%              | -                                    | -                                        |             |               |                     |
| 26               | RJC PCR-019 Headwall Modifications - (See Contg Log item 66)                       | 26,617                  | 26,617                 | -           |                                                              | 26,617                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 27               | Wilson Electric - Repair Damaged Quazite Box-Deduct from Area Erectors             | 573                     | 573                    | -           |                                                              | 573                                                    | 100%              | -                                    | -                                        |             |               |                     |
| 28               | Wilkin Insulation - Misc. Fireproofing Patching - (See Contg Log items 67, 82)     | 34,099                  | 34,099                 | -           |                                                              | 34,099                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 29               | Robinson Manufacturing-Additional Misc. Steel (See Contg Log items 68, 70, 80, 84) | 37,620                  | 37,620                 | -           |                                                              | 37,620                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 30               | RJC - Nurse Station Substructure - (See Contg Log item 69)                         | 8,639                   | 8,639                  | -           |                                                              | 8,639                                                  | 100%              | -                                    | -                                        |             |               |                     |
| 31               | Area Erectors - (See Contg Log items 71, 81)                                       | 21,780                  | 21,780                 | -           |                                                              | 21,780                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 32               | Cooling Landscape - Walker Report (See Contg Log item 72)                          | 5,400                   | 5,400                  | -           |                                                              | 5,400                                                  | 100%              | -                                    | -                                        |             |               |                     |
| 33               | RJC Ribbon Window Tubes - (See Contingency Log item 74)                            | 6,006                   | 6,006                  | -           |                                                              | 6,006                                                  | 100%              | -                                    | -                                        |             |               |                     |
| 34               | RJC Gen Trades- Single story RTU Frame installation - (See Contg Log item 73)      | 14,138                  | 14,138                 | -           |                                                              | 14,138                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 35               | Shearwall Structural framing and decking - (See Contg Log item 75)                 | 10,495                  | 10,495                 | -           |                                                              | 10,495                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 36               | Robinson Manufacturing - Additional Misc. Steel - AIA 11, AIA 21                   | 6,395                   | 6,395                  | -           |                                                              | 6,395                                                  | 100%              | -                                    | -                                        |             |               |                     |
| 37               | RJC Convert Staff Elevator - AIA 11                                                | 16,819                  | 16,819                 | -           |                                                              | 16,819                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 38               | RJC Opening In Roof Over Stair #1 - AIA 11                                         | 14,738                  | 14,738                 | -           |                                                              | 14,738                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 39               | Resin Screen Credit - AIA 12                                                       | (1,000)                 | (1,000)                | -           |                                                              | (1,000)                                                | 100%              | -                                    | -                                        |             |               |                     |
| 40               | Ballard - Med Gas Alarm - ( See Contg Log item 76)                                 | 21,500                  | 21,500                 | -           |                                                              | 21,500                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 41               | Parsons Electric - Headwall Wiring - ( See Contg Log item 78)                      | 70,150                  | 70,150                 | -           |                                                              | 70,150                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 42               | Northern II Service- Laundry Building Site Work - (See Contg Log item 83)          | 12,292                  | 12,292                 | -           |                                                              | 12,292                                                 | 100%              | -                                    | -                                        |             |               |                     |
| 43               | Standard Textile-Shade Box Closure Installation - (See Contg Log item 85)          | 5,000                   | 5,000                  | -           |                                                              | 5,000                                                  | 100%              | -                                    | -                                        |             |               |                     |
| 44               | Harris Mason - Infill Brick at Recovery Window - (See Contg Log item 90)           | 2,325                   | 2,325                  | -           |                                                              | 2,325                                                  | 100%              | -                                    | -                                        |             |               |                     |
| 45               | RJ General Trades - Toilet Accessories - (See Contg Log item 91)                   | 2,363                   | 2,363                  | -           |                                                              | 2,363                                                  | 100%              | -                                    | -                                        |             |               |                     |
| 46               |                                                                                    |                         |                        |             |                                                              |                                                        |                   |                                      |                                          |             |               |                     |
| 47               | Construction Contingency                                                           | 743                     | 743                    | -           |                                                              | 743                                                    | 100%              | -                                    | -                                        |             |               |                     |
| 48               |                                                                                    |                         |                        |             |                                                              |                                                        |                   |                                      |                                          |             |               |                     |
|                  | CURRENT SUBTOTAL (COST PLUS)                                                       | \$8,307,456             | \$8,307,455            | \$0         | \$0                                                          | \$8,307,455                                            | 100%              | \$0                                  | \$0                                      | \$4,705,666 | \$0           |                     |

NOTE: Individual line items may vary.

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing  
Contractor's signed Certification is attached

PAY REQUEST NO: 38 FINAL  
PAY REQUEST DATE: 12/31/2018  
PERIOD FROM: 11/30/2018  
PERIOD TO: 12/31/2018  
R-J JOB No.: 215-130

OSF SAMC NEW BED TOWER & CAMPUS IMPROVEMENTS ELEVATORS  
PROJECT NUMBER - C14H030703  
PO #C000960310

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK                                              | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED                     |             | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN D OR E) | G<br>TOTAL COMP.<br>& STORED<br>TO DATE<br>(D + E + F) | H<br>%<br>(G / C) | I<br>BALANCE<br>TO FINISH<br>(C - G) | J<br>RETAINAGE<br>1%<br>2.5%<br>10%<br>0% | K<br>LOCAL | L<br>MINORITY | M<br>***<br>**<br>* |
|------------------|-----------------------------------------------------------------------|-------------------------|-----------------------------------------|-------------|----------------------------------------------------------|--------------------------------------------------------|-------------------|--------------------------------------|-------------------------------------------|------------|---------------|---------------------|
|                  |                                                                       |                         | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                          |                                                        |                   |                                      |                                           |            |               |                     |
| 2                | RJC Fee (1.65%)                                                       | 2,657                   | 2,657                                   | -           |                                                          | 2,657                                                  | 100%              | -                                    | -                                         |            |               |                     |
| 3                | Insurance (0.44%)                                                     | 4,527                   | 4,527                                   | -           |                                                          | 4,527                                                  | 100%              | -                                    | -                                         |            |               |                     |
| 4                | Permits-Allowance                                                     | 11,496                  | 11,496                                  | -           |                                                          | 11,496                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 5                |                                                                       |                         |                                         |             |                                                          |                                                        |                   |                                      |                                           |            |               |                     |
| 6                |                                                                       |                         |                                         |             |                                                          |                                                        |                   |                                      |                                           |            |               |                     |
| 7                | Temporary Elevator Use (4 months)                                     | 7,200                   | 7,200                                   | -           |                                                          | 7,200                                                  | 100%              | -                                    | -                                         |            |               |                     |
| 8                |                                                                       |                         |                                         |             |                                                          |                                                        |                   |                                      |                                           |            |               |                     |
| 10               | Elevator - Kone (Bid Package #26)                                     |                         |                                         |             |                                                          |                                                        |                   |                                      |                                           |            |               |                     |
| 10               | P&P Bonds                                                             | 4,106                   | 4,106                                   | -           |                                                          | 4,106                                                  | 100%              | -                                    | -                                         |            |               |                     |
| 11               | Elevator #1                                                           |                         |                                         |             |                                                          |                                                        |                   |                                      |                                           |            |               |                     |
| 13               | Engineering                                                           | 18,900                  | 18,900                                  | -           |                                                          | 18,900                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 14               | Material                                                              | 103,950                 | 103,950                                 | -           |                                                          | 103,950                                                | 100%              | -                                    | -                                         |            |               |                     |
| 15               | Installation Labor                                                    | 66,150                  | 66,150                                  | -           |                                                          | 66,150                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 16               | Elevator #2                                                           |                         |                                         |             |                                                          |                                                        |                   |                                      |                                           |            |               |                     |
| 17               | Engineering                                                           | 18,900                  | 18,900                                  | -           |                                                          | 18,900                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 18               | Material                                                              | 103,950                 | 103,950                                 | -           |                                                          | 103,950                                                | 100%              | -                                    | -                                         |            |               |                     |
| 19               | Installation Labor                                                    | 66,150                  | 66,150                                  | -           |                                                          | 66,150                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 20               | Elevator #3                                                           |                         |                                         |             |                                                          |                                                        |                   |                                      |                                           |            |               |                     |
| 21               | Engineering                                                           | 20,700                  | 20,700                                  | -           |                                                          | 20,700                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 22               | Material                                                              | 113,850                 | 113,850                                 | -           |                                                          | 113,850                                                | 100%              | -                                    | -                                         |            |               |                     |
| 22               | Installation Labor                                                    | 72,382                  | 72,382                                  | -           |                                                          | 72,382                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 23               | Elevator #4                                                           |                         |                                         |             |                                                          |                                                        |                   |                                      |                                           |            |               |                     |
| 24               | Engineering                                                           | 14,100                  | 14,100                                  | -           |                                                          | 14,100                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 25               | Material                                                              | 77,550                  | 77,550                                  | -           |                                                          | 77,550                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 26               | Installation Labor                                                    | 49,350                  | 49,350                                  | -           |                                                          | 49,350                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 27               | Elevator #5                                                           |                         |                                         |             |                                                          |                                                        |                   |                                      |                                           |            |               |                     |
| 28               | Engineering                                                           | 14,100                  | 14,100                                  | -           |                                                          | 14,100                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 29               | Material                                                              | 77,550                  | 77,550                                  | -           |                                                          | 77,550                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 30               | Installation Labor                                                    | 49,350                  | 49,350                                  | -           |                                                          | 49,350                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 31               | Elevator #6                                                           |                         |                                         |             |                                                          |                                                        |                   |                                      |                                           |            |               |                     |
| 32               | Engineering                                                           | 9,900                   | 9,900                                   | -           |                                                          | 9,900                                                  | 100%              | -                                    | -                                         |            |               |                     |
| 33               | Material                                                              | 54,450                  | 54,450                                  | -           |                                                          | 54,450                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 34               | Installation Labor                                                    | 34,650                  | 34,650                                  | -           |                                                          | 34,650                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 35               | Kone Change Order - AIA 11                                            | 46,560                  | 46,560                                  | -           |                                                          | 46,560                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 36               | Kone Change Order - AIA 14                                            | 3,731                   | 3,731                                   | -           |                                                          | 3,731                                                  | 100%              | -                                    | -                                         |            |               |                     |
| 37               | Kone - Elevator Re-Inspection deducted from Parsons Electric          | 3,194                   | 3,194                                   | -           |                                                          | 3,194                                                  | 100%              | -                                    | -                                         |            |               |                     |
| 38               | Kone Change Order - AIA 15                                            | (46,560)                | (46,560)                                | -           |                                                          | (46,560)                                               | 100%              | -                                    | -                                         |            |               |                     |
| 39               | Kone Change Order - AIA 20                                            | 4,536                   | 4,536                                   | -           |                                                          | 4,536                                                  | 100%              | -                                    | -                                         |            |               |                     |
| 40               | Kone Sub Only change order taken from RJC Fee                         | 14,400                  | 14,400                                  | -           |                                                          | 14,400                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 42               | Otis Elevator - AIA 15, 25                                            | 84,479                  | 84,479                                  | -           |                                                          | 84,479                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 43               | Mechanical - Chemetron Med-Gas Outlets (See Contingency Log item 88)  | 8,514                   | 8,514                                   | -           |                                                          | 8,514                                                  | 100%              | -                                    | -                                         |            |               |                     |
| 44               | Previously billed to Kone on CO 11 and CO 15                          | 25,867                  | 25,867                                  | -           |                                                          | 25,867                                                 | 100%              | -                                    | -                                         |            |               |                     |
| 45               | Kone back charge to Otis                                              | (25,867)                | (25,867)                                | -           |                                                          | (25,867)                                               | 100%              | -                                    | -                                         |            |               |                     |
| 46               | Northern IL Terrazzo (See Contingency Log items 92-94)                | 6,243                   | 6,243                                   | -           |                                                          | 6,243                                                  | 100%              | -                                    | -                                         |            |               |                     |
| 47               | JP Cullen -Patch CMU near basement find wall (See Conting Log itm 95) | 2,256                   | 2,256                                   | -           |                                                          | 2,256                                                  | 100%              | -                                    | -                                         |            |               |                     |
| 48               | Wilkin Fireproof Patching (See Contingency Log item 97)               | 8,250                   | 8,250                                   | -           |                                                          | 8,250                                                  | 100%              | -                                    | -                                         |            |               |                     |
| 49               | Construction Contingency                                              | 4,269                   | 4,269                                   | -           |                                                          | 4,269                                                  | 100%              | -                                    | -                                         |            |               |                     |
| 50               |                                                                       |                         |                                         |             |                                                          |                                                        |                   |                                      |                                           |            |               |                     |
|                  | CURRENT SUBTOTAL (COST PLUS)                                          | \$1,135,790             | \$1,135,790                             | \$0         | \$0                                                      | \$1,135,790                                            | 100%              | \$0                                  | \$0                                       | \$0        | \$0           |                     |

NOTE: Individual line items may vary.

## CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing  
Contractor's signed Certification is attached.

PAY REQUEST NO: 38 FINAL

PAY REQUEST DATE: 12/31/2018

PERIOD FROM: 11/30/2018

PERIOD TO: 12/31/2018

R-J JOB No.: 215-130

OSF SAMC NEW BED TOWER &amp; CAMPUS IMPROVEMENTS CORE AND SHELL ENCLOSURE

PROJECT NUMBER - C14H030703

PO #C000960310

| A        | B                                                           | C               | D                   | E           | F                                          | G                                        | H        | I                         | J                  | K         |          |
|----------|-------------------------------------------------------------|-----------------|---------------------|-------------|--------------------------------------------|------------------------------------------|----------|---------------------------|--------------------|-----------|----------|
| ITEM NO. | DESCRIPTION OF WORK                                         | SCHEDULED VALUE | WORK COMPLETED      |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMP. & STORED TO DATE (D + E + F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE 5% 1% 0% | LOCAL     | MINORITY |
|          |                                                             |                 | FROM PREVIOUS       | THIS PERIOD |                                            |                                          |          |                           |                    |           |          |
|          |                                                             |                 | APPLICATION (D + E) |             |                                            |                                          |          |                           |                    |           |          |
| 2        | General Requirements                                        | 545,933         | 545,933             | -           |                                            | 545,933                                  | 100%     | -                         | -                  |           |          |
| 3        | RJC Fee (1.65%)                                             | 78,447          | 78,447              | -           |                                            | 78,447                                   | 100%     | -                         | -                  |           |          |
| 4        | Insurance (0.44%)                                           | 25,289          | 25,289              | -           |                                            | 25,289                                   | 100%     | -                         | -                  |           |          |
| 5        | Permits-Allowance                                           | 46,235          | 46,235              | -           |                                            | 46,235                                   | 100%     | -                         | -                  |           |          |
| 6        |                                                             |                 |                     |             |                                            |                                          |          |                           |                    |           |          |
| 7        |                                                             |                 |                     |             |                                            |                                          |          |                           |                    |           |          |
| 8        | Area Well Concrete                                          | 76,879          | 76,879              | -           |                                            | 76,879                                   | 100%     | -                         | -                  |           |          |
| 10       | Masonry - JP Cullen (Bid Package #9):                       |                 |                     |             |                                            |                                          |          |                           |                    | 1,157,080 |          |
| 11       | Mobilization                                                | 8,000           | 8,000               | -           |                                            | 8,000                                    | 100%     | -                         | -                  |           |          |
| 12       | De-Mobilization                                             | 3,500           | 3,500               | -           |                                            | 3,500                                    | 100%     | -                         | -                  |           |          |
| 13       | General Conditions                                          | 28,047          | 28,047              | -           |                                            | 28,047                                   | 100%     | -                         | -                  |           |          |
| 14       | Mock Up                                                     | 3,500           | 3,500               | -           |                                            | 3,500                                    | 100%     | -                         | -                  |           |          |
| 15       | Mortar Shed                                                 | 3,500           | 3,500               | -           |                                            | 3,500                                    | 100%     | -                         | -                  |           |          |
| 16       | Bond                                                        | 4,900           | 4,900               | -           |                                            | 4,900                                    | 100%     | -                         | -                  |           |          |
| 17       | Construction Aid, Tools & Equip                             | 9,000           | 9,000               | -           |                                            | 9,000                                    | 100%     | -                         | -                  |           |          |
| 18       | Punch List                                                  | 3,000           | 3,000               | -           |                                            | 3,000                                    | 100%     | -                         | -                  |           |          |
| 19       | Scaffold Rent Mast Climbers                                 | 7,500           | 7,500               | -           |                                            | 7,500                                    | 100%     | -                         | -                  |           |          |
| 20       | Misc Masonry Supplies Flashing Anchor & Insulation          | 60,000          | 60,000              | -           |                                            | 60,000                                   | 100%     | -                         | -                  |           |          |
| 21       | Face Brick Material Benson                                  | 123,918         | 123,918             | -           |                                            | 123,918                                  | 100%     | -                         | -                  |           |          |
| 22       | Precast Material Benson                                     | 31,860          | 31,860              | -           |                                            | 31,860                                   | 100%     | -                         | -                  |           |          |
| 23       | CMU Material                                                | 6,000           | 6,000               | -           |                                            | 6,000                                    | 100%     | -                         | -                  |           |          |
| 24       | Mortar Material                                             | 9,000           | 9,000               | -           |                                            | 9,000                                    | 100%     | -                         | -                  |           |          |
| 25       | Scaffold NE Erection A4                                     | 4,500           | 4,500               | -           |                                            | 4,500                                    | 100%     | -                         | -                  |           |          |
| 26       | Scaffold SE Erection A1                                     | 5,000           | 5,000               | -           |                                            | 5,000                                    | 100%     | -                         | -                  |           |          |
| 27       | Scaffold EE Erection A6                                     | 6,000           | 6,000               | -           |                                            | 6,000                                    | 100%     | -                         | -                  |           |          |
| 28       | Scaffold WE Erection A7                                     | 7,700           | 7,700               | -           |                                            | 7,700                                    | 100%     | -                         | -                  |           |          |
| 29       | Scaffold EE Extension Erection A3                           | 3,100           | 3,100               | -           |                                            | 3,100                                    | 100%     | -                         | -                  |           |          |
| 30       | Scaffold SE Extension Erection A2                           | 2,500           | 2,500               | -           |                                            | 2,500                                    | 100%     | -                         | -                  |           |          |
| 31       | Scaffold WI Extension Erection A5                           | 4,500           | 4,500               | -           |                                            | 4,500                                    | 100%     | -                         | -                  |           |          |
| 32       | 440 Block Backup WE                                         | 3,200           | 3,200               | -           |                                            | 3,200                                    | 100%     | -                         | -                  |           |          |
| 33       | 440 Block Backup Exterior                                   | 400             | 400                 | -           |                                            | 400                                      | 100%     | -                         | -                  |           |          |
| 34       | Flashing & Insulation wall EE A3                            | 3,645           | 3,645               | -           |                                            | 3,645                                    | 100%     | -                         | -                  |           |          |
| 35       | Finshing & Insulation wall SE A1 & A2                       | 3,240           | 3,240               | -           |                                            | 3,240                                    | 100%     | -                         | -                  |           |          |
| 36       | Flashing & Insulation wall WE A5 A6 A7                      | 4,860           | 4,860               | -           |                                            | 4,860                                    | 100%     | -                         | -                  |           |          |
| 37       | Flashing & Insulation wall NE A4                            | 1,755           | 1,755               | -           |                                            | 1,755                                    | 100%     | -                         | -                  |           |          |
| 38       | Brick Veneer EE A3 & A7                                     | 79,600          | 79,600              | -           |                                            | 79,600                                   | 100%     | -                         | -                  |           |          |
| 39       | Brick Veneer SE A1, A2                                      | 71,200          | 71,200              | -           |                                            | 71,200                                   | 100%     | -                         | -                  |           |          |
| 40       | Brick Veneer WE A5, A6, A7                                  | 104,800         | 104,800             | -           |                                            | 104,800                                  | 100%     | -                         | -                  |           |          |
| 41       | Brick Veneer NE A4                                          | 40,400          | 40,400              | -           |                                            | 40,400                                   | 100%     | -                         | -                  |           |          |
| 42       | Clean Brick Veneer EE                                       | 3,250           | 3,250               | -           |                                            | 3,250                                    | 100%     | -                         | -                  |           |          |
| 43       | Clean Brick Veneer SE                                       | 3,000           | 3,000               | -           |                                            | 3,000                                    | 100%     | -                         | -                  |           |          |
| 44       | Clean Brick Veneer WE                                       | 4,250           | 4,250               | -           |                                            | 4,250                                    | 100%     | -                         | -                  |           |          |
| 45       | Clean Brick Veneer NE                                       | 1,500           | 1,500               | -           |                                            | 1,500                                    | 100%     | -                         | -                  |           |          |
| 46       | CMU Partition LL                                            | 45,000          | 45,000              | -           |                                            | 45,000                                   | 100%     | -                         | -                  |           |          |
| 47       | Insu TOW                                                    | 500             | 500                 | -           |                                            | 500                                      | 100%     | -                         | -                  |           |          |
| 48       | Precast Coping Install EE                                   | 6,000           | 6,000               | -           |                                            | 6,000                                    | 100%     | -                         | -                  |           |          |
| 49       | Precast Coping Install SE                                   | 5,500           | 5,500               | -           |                                            | 5,500                                    | 100%     | -                         | -                  |           |          |
| 50       | Precast Coping Install WE                                   | 8,200           | 8,200               | -           |                                            | 8,200                                    | 100%     | -                         | -                  |           |          |
| 51       | Precast Coping install NE                                   | 3,000           | 3,000               | -           |                                            | 3,000                                    | 100%     | -                         | -                  |           |          |
| 52       | Caulking & Sealants Sub                                     | 14,750          | 14,750              | -           |                                            | 14,750                                   | 100%     | -                         | -                  |           |          |
| 53       | JP Cullen change orders                                     | 63,794          | 63,794              | -           |                                            | 63,794                                   | 100%     | -                         | -                  |           |          |
| 54       | JP Cullen - Lower level masonry partitions from Contingency | 29,488          | 29,488              | -           |                                            | 29,488                                   | 100%     | -                         | -                  |           |          |
| 55       | JP Cullen - Infill Masonry Wall - (See Contingency item 86) | 2,545           | 2,545               | -           |                                            | 2,545                                    | 100%     | -                         | -                  |           |          |
| 56       | Exterior Wall Framing - Ruiz (Bid Package #12):             |                 |                     |             |                                            |                                          |          |                           |                    | 938,619   | 933,667  |
| 57       | Performance Bond                                            | 8,805           | 8,805               | -           |                                            | 8,805                                    | 100%     | -                         | -                  |           |          |
| 58       | Insurance                                                   | 9,022           | 9,022               | -           |                                            | 9,022                                    | 100%     | -                         | -                  |           |          |
| 59       | Fee                                                         | 121,584         | 121,584             | -           |                                            | 121,584                                  | 100%     | -                         | -                  |           |          |
| 60       | General Requirements                                        | 4,882           | 4,882               | -           |                                            | 4,882                                    | 100%     | -                         | -                  |           |          |
| 61       | Damp-proofing                                               | 18,432          | 18,432              | -           |                                            | 18,432                                   | 100%     | -                         | -                  |           |          |
| 62       | Northern Illinois Wall & Ceiling, Inc.                      |                 |                     |             |                                            |                                          |          |                           |                    |           |          |
| 63       | Eyebrow Framing                                             | 45,000          | 45,000              | -           |                                            | 45,000                                   | 100%     | -                         | -                  |           |          |
| 64       | Exterior Wall Framing - Floor 1 Behind Metal Panels         | 59,757          | 59,757              | -           |                                            | 59,757                                   | 100%     | -                         | -                  |           |          |
| 65       | Exterior Wall Framing - Floor 2 Behind Metal Panels         | 74,697          | 74,697              | -           |                                            | 74,697                                   | 100%     | -                         | -                  |           |          |

## CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing  
Contractor's signed Certification is attached.

PAY REQUEST NO: 38 FINAL  
PAY REQUEST DATE: 12/31/2018  
PERIOD FROM: 11/30/2018  
PERIOD TO: 12/31/2018  
R-J JOB No.: 215-130

OSF SAMC NEW BED TOWER & CAMPUS IMPROVEMENTS CORE AND SHELL ENCLOSURE  
PROJECT NUMBER - C14H030703  
PO #C000960310

| A<br>ITEM<br>NO | B<br>DESCRIPTION OF WORK                                               | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED |             | F<br>MATERIALS<br>PRESENTLY<br><br>STORED<br>(NOT IN D OR E) | G<br>TOTAL COMP.<br>& STORED<br><br>TO DATE<br>(D + E + F) | H<br>%<br>(G / C) | I<br>BALANCE<br>TO FINISH<br><br>(C - G) | J<br>RETAINAGE<br><br>5%<br>1%<br>0% | K<br>LOCAL | L<br>MINORITY | M<br>**<br>* |
|-----------------|------------------------------------------------------------------------|-------------------------|---------------------|-------------|--------------------------------------------------------------|------------------------------------------------------------|-------------------|------------------------------------------|--------------------------------------|------------|---------------|--------------|
|                 |                                                                        |                         | FROM PREVIOUS       | THIS PERIOD |                                                              |                                                            |                   |                                          |                                      |            |               |              |
| 66              | Exterior Wall Framing - Floor 3 Behind Metal Panels                    | 74,697                  | 74,697              | -           | -                                                            | 74,697                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 67              | Exterior Wall Framing - Floor 4 Behind Metal Panels                    | 74,697                  | 74,697              | -           | -                                                            | 74,697                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 68              | Exterior Wall Framing - Floor 5 Behind Metal Panels                    | 74,696                  | 74,696              | -           | -                                                            | 74,696                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 69              | Exterior Wall Framing - Floor 1 Masonry                                | 59,758                  | 59,758              | -           | -                                                            | 59,758                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 70              | Exterior Wall Framing - Floor 2 Masonry                                | 59,758                  | 59,758              | -           | -                                                            | 59,758                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 71              | Exterior Wall Framing - Floor 3 Masonry                                | 59,758                  | 59,758              | -           | -                                                            | 59,758                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 72              | Exterior Wall Framing - Floor 4 Masonry                                | 59,757                  | 59,757              | -           | -                                                            | 59,757                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 73              | Bofo Waterproofing LLC                                                 | -                       | -                   | -           | -                                                            | -                                                          | -                 | -                                        | -                                    | -          | -             | -            |
| 74              | Exterior Rubberized Asphalt - Floor 1                                  | 21,675                  | 21,675              | -           | -                                                            | 21,675                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 75              | Exterior Rubberized Asphalt - Floor 2                                  | 21,675                  | 21,675              | -           | -                                                            | 21,675                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 76              | Exterior Rubberized Asphalt - Floor 3                                  | 21,675                  | 21,675              | -           | -                                                            | 21,675                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 77              | Exterior Rubberized Asphalt - Floor 4                                  | 21,675                  | 21,675              | -           | -                                                            | 21,675                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 78              | Ruiz Change Order from AIA 3, 23, 24                                   | 6,739                   | 6,739               | -           | -                                                            | 6,739                                                      | 100%              | -                                        | -                                    | -          | -             | -            |
| 79              | Ruiz Change Order                                                      | (17,353)                | (17,353)            | -           | -                                                            | (17,353)                                                   | 100%              | -                                        | -                                    | -          | -             | -            |
| 80              | Ruiz back charge from Rock Valley Glass                                | (1,070)                 | (1,070)             | -           | -                                                            | (1,070)                                                    | 100%              | -                                        | -                                    | -          | -             | -            |
| 81              | Ruiz back charge to Mechanical Inc.                                    | 559                     | -                   | 559         | -                                                            | 559                                                        | 100%              | -                                        | -                                    | -          | -             | -            |
| 82              | Metal Wall Panels - Architectural Products of Wausau (Bid Package #16) | -                       | -                   | -           | -                                                            | -                                                          | -                 | -                                        | -                                    | -          | -             | -            |
| 83              | Insulated Panel Materials Penthouse                                    | 177,800                 | 177,800             | -           | -                                                            | 177,800                                                    | 100%              | -                                        | -                                    | -          | -             | -            |
| 84              | Insulated Panel Materials North                                        | 58,700                  | 58,700              | -           | -                                                            | 58,700                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 85              | Insulated Panel Materials East                                         | 89,400                  | 89,400              | -           | -                                                            | 89,400                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 86              | Insulated Panel Materials South                                        | 131,400                 | 131,400             | -           | -                                                            | 131,400                                                    | 100%              | -                                        | -                                    | -          | -             | -            |
| 87              | Insulated Panel Labor & Equipment Penthouse                            | 96,800                  | 96,800              | -           | -                                                            | 96,800                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 88              | Insulated Panel Labor & Equipment North                                | 33,200                  | 33,200              | -           | -                                                            | 33,200                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 89              | Insulated Panel Labor & Equipment East                                 | 50,600                  | 50,600              | -           | -                                                            | 50,600                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 90              | Insulated Panel Labor & Equipment South                                | 74,200                  | 74,200              | -           | -                                                            | 74,200                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 91              | Composite Panel Materials North                                        | 125,000                 | 125,000             | -           | -                                                            | 125,000                                                    | 100%              | -                                        | -                                    | -          | -             | -            |
| 92              | Composite Panel Materials South                                        | 124,200                 | 124,200             | -           | -                                                            | 124,200                                                    | 100%              | -                                        | -                                    | -          | -             | -            |
| 93              | Composite Panel Labor North                                            | 97,000                  | 97,000              | -           | -                                                            | 97,000                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 94              | Composite Panel Labor South                                            | 95,000                  | 95,000              | -           | -                                                            | 95,000                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 95              | Louver Materials                                                       | 107,300                 | 107,300             | -           | -                                                            | 107,300                                                    | 100%              | -                                        | -                                    | -          | -             | -            |
| 96              | Louver Labor & Equipment                                               | 23,400                  | 23,400              | -           | -                                                            | 23,400                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 97              | Shop Drawings/Submittals                                               | 7,500                   | 7,500               | -           | -                                                            | 7,500                                                      | 100%              | -                                        | -                                    | -          | -             | -            |
| 98              | Field Measuring/Engineering                                            | 5,000                   | 5,000               | -           | -                                                            | 5,000                                                      | 100%              | -                                        | -                                    | -          | -             | -            |
| 99              | Performance Bond                                                       | 18,500                  | 18,500              | -           | -                                                            | 18,500                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 100             | Architectural Products of Wausau Change Orders from Conting & AIA 3    | 57,112                  | 57,112              | -           | -                                                            | 57,112                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 101             | Architectural Products of Wausau Taken from RJC Fee                    | 16,796                  | 16,796              | -           | -                                                            | 16,796                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 102             | Roofing - Sterling Commercial Roofing (Bid Package #17):               | -                       | -                   | -           | -                                                            | -                                                          | -                 | -                                        | -                                    | 553,882    | -             | -            |
| 103             | Bond                                                                   | 3,221                   | 3,221               | -           | -                                                            | 3,221                                                      | 100%              | -                                        | -                                    | -          | -             | -            |
| 104             | PENTHOUSE ROOF                                                         | -                       | -                   | -           | -                                                            | -                                                          | -                 | -                                        | -                                    | -          | -             | -            |
| 105             | Roofing - Labor, O & P                                                 | 70,040                  | 70,040              | -           | -                                                            | 70,040                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 106             | Roofing - Material                                                     | 55,680                  | 55,680              | -           | -                                                            | 55,680                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 107             | Sheet Metal - Material                                                 | 3,045                   | 3,045               | -           | -                                                            | 3,045                                                      | 100%              | -                                        | -                                    | -          | -             | -            |
| 108             | Sheet Metal - Labor, O & P                                             | 4,570                   | 4,570               | -           | -                                                            | 4,570                                                      | 100%              | -                                        | -                                    | -          | -             | -            |
| 109             | MOAT ROOF                                                              | -                       | -                   | -           | -                                                            | -                                                          | -                 | -                                        | -                                    | -          | -             | -            |
| 110             | Roofing - Labor, O & P                                                 | 79,394                  | 79,394              | -           | -                                                            | 79,394                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 111             | Roofing - Material                                                     | 62,205                  | 62,205              | -           | -                                                            | 62,205                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 112             | Sheet Metal - Material                                                 | 6,700                   | 6,700               | -           | -                                                            | 6,700                                                      | 100%              | -                                        | -                                    | -          | -             | -            |
| 113             | Sheet Metal - Labor, O & P                                             | 10,055                  | 10,055              | -           | -                                                            | 10,055                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 114             | CHILLER BAY ROOF                                                       | -                       | -                   | -           | -                                                            | -                                                          | -                 | -                                        | -                                    | -          | -             | -            |
| 115             | Roofing - Labor, O & P                                                 | 39,515                  | 39,515              | -           | -                                                            | 39,515                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 116             | Roofing - Material                                                     | 31,755                  | 31,755              | -           | -                                                            | 31,755                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 117             | Sheet Metal - Material                                                 | 1,525                   | 1,525               | -           | -                                                            | 1,525                                                      | 100%              | -                                        | -                                    | -          | -             | -            |
| 118             | Sheet Metal - Labor, O & P                                             | 2,285                   | 2,285               | -           | -                                                            | 2,285                                                      | 100%              | -                                        | -                                    | -          | -             | -            |
| 119             | GREEN ROOF                                                             | -                       | -                   | -           | -                                                            | -                                                          | -                 | -                                        | -                                    | -          | -             | -            |
| 120             | Roofing - Labor, O & P                                                 | 33,400                  | 33,400              | -           | -                                                            | 33,400                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 121             | Roofing - Material                                                     | 23,600                  | 23,600              | -           | -                                                            | 23,600                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 122             | Sheet Metal - Material                                                 | 1,220                   | 1,220               | -           | -                                                            | 1,220                                                      | 100%              | -                                        | -                                    | -          | -             | -            |
| 123             | Sheet Metal - Labor, O & P                                             | 1,830                   | 1,830               | -           | -                                                            | 1,830                                                      | 100%              | -                                        | -                                    | -          | -             | -            |
| 124             | AREA C                                                                 | -                       | -                   | -           | -                                                            | -                                                          | -                 | -                                        | -                                    | -          | -             | -            |
| 125             | Roofing - Labor, O & P                                                 | 55,055                  | 55,055              | -           | -                                                            | 55,055                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 126             | Roofing - Material                                                     | 43,935                  | 43,935              | -           | -                                                            | 43,935                                                     | 100%              | -                                        | -                                    | -          | -             | -            |
| 127             | Sheet Metal - Material                                                 | 3,105                   | 3,105               | -           | -                                                            | 3,105                                                      | 100%              | -                                        | -                                    | -          | -             | -            |
| 128             | Sheet Metal - Labor, O & P                                             | 4,665                   | 4,665               | -           | -                                                            | 4,665                                                      | 100%              | -                                        | -                                    | -          | -             | -            |
| 129             | Sterling Commercial Roofing Change order - AIA 9                       | 5,405                   | 5,405               | -           | -                                                            | 5,405                                                      | 100%              | -                                        | -                                    | -          | -             | -            |

## CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing  
Contractor's signed Certification is attached.

PAY REQUEST NO: 38 FINAL

PAY REQUEST DATE: 12/31/2018

PERIOD FROM: 11/30/2018

PERIOD TO: 12/31/2018

R-J JOB No.: 215-130

OSF SAMC NEW BED TOWER &amp; CAMPUS IMPROVEMENTS CORE AND SHELL ENCLOSURE

PROJECT NUMBER - C14H030703

PO #C000960310

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK                                                                 | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED    |             | F<br>MATERIALS<br>PRESENTLY<br><br>STORED<br>(NOT IN D OR E) | G<br>TOTAL COMP.<br>& STORED<br><br>TO DATE<br>(D + E + F) | H<br>%<br>(G / C) | I<br>BALANCE<br>TO FINISH<br><br>(C - G) | J<br>RETAINAGE<br><br>5%<br>1%<br>0% | K<br>LOCAL  | L<br>MINORITY | M<br>.. |
|------------------|------------------------------------------------------------------------------------------|-------------------------|------------------------|-------------|--------------------------------------------------------------|------------------------------------------------------------|-------------------|------------------------------------------|--------------------------------------|-------------|---------------|---------|
|                  |                                                                                          |                         | FROM PREVIOUS          | THIS PERIOD |                                                              |                                                            |                   |                                          |                                      |             |               |         |
|                  |                                                                                          |                         | APPLICATION<br>(D + E) |             |                                                              |                                                            |                   |                                          |                                      |             |               |         |
| 130              | Sterling Commercial Roofing Change order - AIA 10-11                                     | 1,650                   | 1,650                  | -           |                                                              | 1,650                                                      | 100%              | -                                        | -                                    |             |               |         |
| 131              | Sterling Commercial Roofing Change order - AIA 12, 21                                    | 10,027                  | 10,027                 | -           |                                                              | 10,027                                                     | 100%              | -                                        | -                                    |             |               |         |
| 132              | Curtain Wall, Glass, Glazing - Rock Valley Glass (Bid Package #18.1)                     |                         |                        |             |                                                              |                                                            |                   |                                          |                                      | 1,438,431   |               |         |
| 133              | Bond                                                                                     | 11,073                  | 11,073                 | -           |                                                              | 11,073                                                     | 100%              | -                                        | -                                    |             |               |         |
| 134              | Shop Drawings/Engineering                                                                | 14,370                  | 14,370                 | -           |                                                              | 14,370                                                     | 100%              | -                                        | -                                    |             |               |         |
| 135              | 1st Floor:                                                                               |                         |                        |             |                                                              |                                                            |                   |                                          |                                      |             |               |         |
| 136              | Automatic Entrances - Material & Labor                                                   | 25,377                  | 25,377                 | -           |                                                              | 25,377                                                     | 100%              | -                                        | -                                    |             |               |         |
| 137              | Glazed Aluminum Framing Systems - Material                                               | 46,005                  | 46,005                 | -           |                                                              | 46,005                                                     | 100%              | -                                        | -                                    |             |               |         |
| 138              | Glazed Aluminum Framing Systems - Labor                                                  | 128,242                 | 128,242                | -           |                                                              | 128,242                                                    | 100%              | -                                        | -                                    |             |               |         |
| 139              | Door Hardware - Material                                                                 | 760                     | 760                    | -           |                                                              | 760                                                        | 100%              | -                                        | -                                    |             |               |         |
| 140              | Door Hardware - Labor                                                                    | 760                     | 760                    | -           |                                                              | 760                                                        | 100%              | -                                        | -                                    |             |               |         |
| 141              | Glass & Glazing - Material                                                               | 60,323                  | 60,323                 | -           |                                                              | 60,323                                                     | 100%              | -                                        | -                                    |             |               |         |
| 142              | Glass & Glazing - Labor                                                                  | 133,153                 | 133,153                | -           |                                                              | 133,153                                                    | 100%              | -                                        | -                                    |             |               |         |
| 143              | Final Cleaning                                                                           | 3,000                   | 3,000                  | -           |                                                              | 3,000                                                      | 100%              | -                                        | -                                    |             |               |         |
| 144              | 2nd Floor:                                                                               |                         |                        |             |                                                              |                                                            |                   |                                          |                                      |             |               |         |
| 145              | Glazed Aluminum Framing Systems - Material                                               | 43,700                  | 43,700                 | -           |                                                              | 43,700                                                     | 100%              | -                                        | -                                    |             |               |         |
| 146              | Glazed Aluminum Framing Systems - Labor                                                  | 116,470                 | 116,470                | -           |                                                              | 116,470                                                    | 100%              | -                                        | -                                    |             |               |         |
| 147              | Glass & Glazing - Material                                                               | 43,575                  | 43,575                 | -           |                                                              | 43,575                                                     | 100%              | -                                        | -                                    |             |               |         |
| 148              | Glass & Glazing - Labor                                                                  | 127,134                 | 127,134                | -           |                                                              | 127,134                                                    | 100%              | -                                        | -                                    |             |               |         |
| 149              | Final Cleaning                                                                           | 3,000                   | 3,000                  | -           |                                                              | 3,000                                                      | 100%              | -                                        | -                                    |             |               |         |
| 150              | 3rd Floor:                                                                               |                         |                        |             |                                                              |                                                            |                   |                                          |                                      |             |               |         |
| 151              | Glazed Aluminum Framing Systems - Material                                               | 43,700                  | 43,700                 | -           |                                                              | 43,700                                                     | 100%              | -                                        | -                                    |             |               |         |
| 152              | Glazed Aluminum Framing Systems - Labor                                                  | 116,470                 | 116,470                | -           |                                                              | 116,470                                                    | 100%              | -                                        | -                                    |             |               |         |
| 153              | Glass & Glazing - Material                                                               | 43,575                  | 43,575                 | -           |                                                              | 43,575                                                     | 100%              | -                                        | -                                    |             |               |         |
| 154              | Glass & Glazing - Labor                                                                  | 133,134                 | 133,134                | -           |                                                              | 133,134                                                    | 100%              | -                                        | -                                    |             |               |         |
| 155              | Final Cleaning                                                                           | 3,000                   | 3,000                  | -           |                                                              | 3,000                                                      | 100%              | -                                        | -                                    |             |               |         |
| 156              | 4th Floor:                                                                               |                         |                        |             |                                                              |                                                            |                   |                                          |                                      |             |               |         |
| 157              | Glazed Aluminum Framing Systems - Material                                               | 43,700                  | 43,700                 | -           |                                                              | 43,700                                                     | 100%              | -                                        | -                                    |             |               |         |
| 158              | Glazed Aluminum Framing Systems - Labor                                                  | 116,470                 | 116,470                | -           |                                                              | 116,470                                                    | 100%              | -                                        | -                                    |             |               |         |
| 159              | Glass & Glazing - Material                                                               | 43,575                  | 43,575                 | -           |                                                              | 43,575                                                     | 100%              | -                                        | -                                    |             |               |         |
| 160              | Glass & Glazing - Labor                                                                  | 133,134                 | 133,134                | -           |                                                              | 133,134                                                    | 100%              | -                                        | -                                    |             |               |         |
| 161              | Final Cleaning                                                                           | 3,000                   | 3,000                  | -           |                                                              | 3,000                                                      | 100%              | -                                        | -                                    |             |               |         |
| 162              | Rock Valley Glass Change Order from AIA 3, 7, 23                                         | 5,831                   | 5,831                  | -           |                                                              | 5,831                                                      | 100%              | -                                        | -                                    |             |               |         |
| 163              | Rock Valley Glass Change Order from AIA 6                                                | (8,640)                 | (8,640)                | -           |                                                              | (8,640)                                                    | 100%              | -                                        | -                                    |             |               |         |
| 164              | Rock Valley Glass Back charges to various Subs                                           | 4,540                   | 4,540                  | -           |                                                              | 4,540                                                      | 100%              | -                                        | -                                    |             |               |         |
| 165              | Reverse COP 19 Winter Weather Billed in January                                          | (47,765)                | (47,765)               | -           |                                                              | (47,765)                                                   | 100%              | -                                        | -                                    |             |               |         |
| 166              | Completed base bid scope by RJC for Ruiz                                                 | 17,353                  | 17,353                 | -           |                                                              | 17,353                                                     | 100%              | -                                        | -                                    |             |               |         |
| 167              | Mechanical - Modify Patient Room Trash Cans (See Contingency item 87)                    | 9,823                   | 9,823                  | -           |                                                              | 9,823                                                      | 100%              | -                                        | -                                    |             |               |         |
| 168              | RJC Gen Tr Materials for Infusion and Women's Center Cuticle Curtains (See Cont item 89) | 5,066                   | 5,066                  | -           |                                                              | 5,066                                                      | 100%              | -                                        | -                                    |             |               |         |
| 169              | Rockwell back charge from Rock Valley Glass                                              | (1,735)                 | (1,735)                | -           |                                                              | (1,735)                                                    | 100%              | -                                        | -                                    |             |               |         |
| 170              | RJC back charge from Rock Valley Glass                                                   | (1,735)                 | (1,735)                | -           |                                                              | (1,735)                                                    | 100%              | -                                        | -                                    |             |               |         |
| 171              | Mechanical Inc Back Charge from Ruiz                                                     | (559)                   | -                      | (559)       |                                                              | (559)                                                      | 100%              | -                                        | -                                    |             |               |         |
| 172              |                                                                                          |                         |                        |             |                                                              |                                                            |                   |                                          |                                      |             |               |         |
| 173              | Construction Contingency                                                                 | 843                     | 843                    | -           |                                                              | 843                                                        | 100%              | -                                        | -                                    |             |               |         |
|                  | CURRENT SUBTOTAL (COST PLUS)                                                             | \$5,855,072             | \$5,855,072            | \$0         | \$0                                                          | \$5,855,072                                                | 100%              | \$0                                      | \$0                                  | \$4,088,012 | \$933,667     |         |

NOTE: Individual line items may vary.

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached

PAY REQUEST NO: 38 FINAL  
 PAY REQUEST DATE: 12/31/2018  
 PERIOD FROM: 11/30/2018  
 PERIOD TO: 12/31/2018  
 R-J JOB No.: 215-130

OSF SAMC NEW BED TOWER & CAMPUS IMPROVEMENTS MEP & INTERIORS  
 PROJECT NUMBER - C14H030703  
 PO #C000960310

| A        | B                                                                        | C               | D                   | E           | F                                          | G                                        | H         | I                         | J                       | K         |          |                |
|----------|--------------------------------------------------------------------------|-----------------|---------------------|-------------|--------------------------------------------|------------------------------------------|-----------|---------------------------|-------------------------|-----------|----------|----------------|
| ITEM NO. | DESCRIPTION OF WORK                                                      | SCHEDULED VALUE | WORK COMPLETED      |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMP. & STORED TO DATE (D + E + F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE 5% 2.5% 1% 0% | LOCAL     | MINORITY | ***<br>**<br>* |
|          |                                                                          |                 | FROM PREVIOUS       | THIS PERIOD |                                            |                                          |           |                           |                         |           |          |                |
|          |                                                                          |                 | APPLICATION (D + E) |             |                                            |                                          |           |                           |                         |           |          |                |
| 2        | General Requirements                                                     | 1,051,843       | 1,051,843           | -           |                                            | 1,051,843                                | 100%      | -                         | -                       |           |          |                |
| 3        | RJC Fee (1.65%)                                                          | 622,660         | 632,872             | (10,212)    |                                            | 622,660                                  | 100%      | -                         | -                       |           |          |                |
| 4        | Insurance (0.44%)                                                        | 180,869         | 180,869             | -           |                                            | 180,869                                  | 100%      | -                         | -                       |           |          |                |
| 5        | Permits-Allowance                                                        | 304,973         | 304,973             | -           |                                            | 304,973                                  | 100%      | -                         | -                       |           |          |                |
| 6        | Temp Electric & Concrete Pads                                            | 110,278         | 110,278             | -           |                                            | 110,278                                  | 100%      | -                         | -                       |           |          |                |
| 7        | June 29 PCR 3 walker Comments Exterior Revisions                         | -               | -                   | -           |                                            | -                                        | 0%        | -                         | -                       |           |          |                |
| 7        |                                                                          |                 |                     |             |                                            |                                          |           | -                         | -                       |           |          |                |
| 8        |                                                                          |                 |                     |             |                                            |                                          |           | -                         | -                       |           |          |                |
| 10       |                                                                          |                 |                     |             |                                            |                                          |           | -                         | -                       |           |          |                |
| 10       |                                                                          |                 |                     |             |                                            |                                          |           | -                         | -                       |           |          |                |
| 11       |                                                                          |                 |                     |             |                                            |                                          |           | -                         | -                       |           |          |                |
| 13       | Landscape - Cooling (Bid Package #6.1)                                   | 172,209         | 172,209             | -           |                                            | 172,209                                  | 100%      | -                         | -                       | 177,609   |          |                |
| 14       | Irrigation - Rainmaster (Bid Package #6.2)                               | 21,460          | 21,460              | -           |                                            | 21,460                                   | 100%      | -                         | -                       | 21,460    |          |                |
| 15       | Carpentry - RJC (Bid Package #13):                                       |                 |                     |             |                                            |                                          |           | -                         | -                       | 4,447,802 |          |                |
| 16       | Bonds                                                                    | 30,299          | 30,299              | -           |                                            | 30,299                                   | 100%      | -                         | -                       |           |          |                |
| 17       | Layout                                                                   | 9,738           | 9,738               | -           |                                            | 9,738                                    | 100%      | -                         | -                       |           |          |                |
| 18       | Mobilization                                                             | 50,594          | 50,594              | -           |                                            | 50,594                                   | 100%      | -                         | -                       |           |          |                |
| 19       | Rough Carpentry - First Floor                                            | 55,135          | 55,135              | -           |                                            | 55,135                                   | 100%      | -                         | -                       |           |          |                |
| 20       | Rough Carpentry - Second Floor                                           | 55,134          | 55,134              | -           |                                            | 55,134                                   | 100%      | -                         | -                       |           |          |                |
| 21       | Rough Carpentry - Third Floor                                            | 55,135          | 55,135              | -           |                                            | 55,135                                   | 100%      | -                         | -                       |           |          |                |
| 22       | Rough Carpentry - Fourth Floor                                           | 55,134          | 55,134              | -           |                                            | 55,134                                   | 100%      | -                         | -                       |           |          |                |
| 23       | Architectural Woodwork - First Floor                                     | 287,721         | 287,721             | -           |                                            | 287,721                                  | 100%      | -                         | -                       |           |          |                |
| 24       | Architectural Woodwork - Second Floor                                    | 287,722         | 287,722             | -           |                                            | 287,722                                  | 100%      | -                         | -                       |           |          |                |
| 25       | Architectural Woodwork - Third Floor                                     | 287,722         | 287,722             | -           |                                            | 287,722                                  | 100%      | -                         | -                       |           |          |                |
| 26       | Architectural Woodwork - Fourth Floor                                    | 287,722         | 287,722             | -           |                                            | 287,722                                  | 100%      | -                         | -                       |           |          |                |
| 27       | Headwalls/Fasteners Labor - Second Floor                                 | 25,252          | 25,252              | -           |                                            | 25,252                                   | 100%      | -                         | -                       |           |          |                |
| 28       | Headwalls/Fasteners Labor- Third Floor                                   | 25,252          | 25,252              | -           |                                            | 25,252                                   | 100%      | -                         | -                       |           |          |                |
| 29       | Headwalls/Fasteners Labor - Fourth Floor                                 | 25,252          | 25,252              | -           |                                            | 25,252                                   | 100%      | -                         | -                       |           |          |                |
| 30       | Doors/Frames/Hardware Labor - First Floor                                | 140,260         | 140,260             | -           |                                            | 140,260                                  | 100%      | -                         | -                       |           |          |                |
| 31       | Doors/Frames/Hardware Labor - Second Floor                               | 140,260         | 140,260             | -           |                                            | 140,260                                  | 100%      | -                         | -                       |           |          |                |
| 32       | Doors/Frames/Hardware Labor - Third Floor                                | 140,260         | 140,260             | -           |                                            | 140,260                                  | 100%      | -                         | -                       |           |          |                |
| 33       | Doors/Frames/Hardware Labor - Fourth Floor                               | 140,260         | 140,260             | -           |                                            | 140,260                                  | 100%      | -                         | -                       |           |          |                |
| 34       | OFCI Items - First Floor                                                 | 12,695          | 12,695              | -           |                                            | 12,695                                   | 100%      | -                         | -                       |           |          |                |
| 35       | OFCI Items - Second Floor                                                | 12,695          | 12,695              | -           |                                            | 12,695                                   | 100%      | -                         | -                       |           |          |                |
| 36       | OFCI Items - Third Floor                                                 | 12,695          | 12,695              | -           |                                            | 12,695                                   | 100%      | -                         | -                       |           |          |                |
| 37       | OFCI Items - Fourth Floor                                                | 12,695          | 12,695              | -           |                                            | 12,695                                   | 100%      | -                         | -                       |           |          |                |
| 38       | Patient Lifts - Second Floor                                             | 49,998          | 49,998              | -           |                                            | 49,998                                   | 100%      | -                         | -                       |           |          |                |
| 39       | Patient Lifts - Third Floor                                              | 49,997          | 49,997              | -           |                                            | 49,997                                   | 100%      | -                         | -                       |           |          |                |
| 40       | Patient Lifts - Fourth Floor                                             | 49,998          | 49,998              | -           |                                            | 49,998                                   | 100%      | -                         | -                       |           |          |                |
| 41       | Fabric Wrapped Panels                                                    | 39,079          | 39,079              | -           |                                            | 39,079                                   | 100%      | -                         | -                       |           |          |                |
| 42       | Architectural Woodwork - First Floor                                     | 250,120         | 250,120             | -           |                                            | 250,120                                  | 100%      | -                         | -                       |           |          |                |
| 43       | Architectural Woodwork - Second Floor                                    | 250,120         | 250,120             | -           |                                            | 250,120                                  | 100%      | -                         | -                       |           |          |                |
| 44       | Architectural Woodwork - Third Floor                                     | 250,120         | 250,120             | -           |                                            | 250,120                                  | 100%      | -                         | -                       |           |          |                |
| 45       | Architectural Woodwork - Fourth Floor                                    | 250,120         | 250,120             | -           |                                            | 250,120                                  | 100%      | -                         | -                       |           |          |                |
| 46       | Headwalls Material - Second Floor                                        | 123,812         | 123,812             | -           |                                            | 123,812                                  | 100%      | -                         | -                       |           |          |                |
| 47       | Headwalls Material- Third Floor                                          | 123,812         | 123,812             | -           |                                            | 123,812                                  | 100%      | -                         | -                       |           |          |                |
| 48       | Headwalls Material - Fourth Floor                                        | 123,812         | 123,812             | -           |                                            | 123,812                                  | 100%      | -                         | -                       |           |          |                |
| 49       | Doors/Frames/Hardware Material - First Floor                             | 128,569         | 128,569             | -           |                                            | 128,569                                  | 100%      | -                         | -                       |           |          |                |
| 50       | Doors/Frames/Hardware Material- Second Floor                             | 128,568         | 128,568             | -           |                                            | 128,568                                  | 100%      | -                         | -                       |           |          |                |
| 51       | Doors/Frames/Hardware Material - Third Floor                             | 128,568         | 128,568             | -           |                                            | 128,568                                  | 100%      | -                         | -                       |           |          |                |
| 52       | Doors/Frames/Hardware Material - Fourth Floor                            | 128,568         | 128,568             | -           |                                            | 128,568                                  | 100%      | -                         | -                       |           |          |                |
| 53       | RJC Carpentry Change Orders                                              | 90,273          | 90,273              | -           |                                            | 90,273                                   | 100%      | -                         | -                       |           |          |                |
| 54       | RJC Carpentry Change Order - AIA 11-13, 15-16, 18, 19, 20, 22, 23, 24    | 103,587         | 103,587             | -           |                                            | 103,587                                  | 100%      | -                         | -                       |           |          |                |
| 55       | RJC Carpentry Change Order - Patient Room Toilet Center Support Brackets | (6,730)         | (6,730)             | -           |                                            | (6,730)                                  | 100%      | -                         | -                       |           |          |                |
| 56       | General Trades - RJC (Bid Package #14)                                   |                 |                     |             |                                            |                                          |           | -                         | -                       | 1,328,558 |          |                |

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

PAY REQUEST NO: 38 FINAL  
 PAY REQUEST DATE: 12/31/2018  
 PERIOD FROM: 11/30/2018  
 PERIOD TO: 12/31/2018  
 R-J JOB No.: 215-130

OSF SAMC NEW BED TOWER & CAMPUS IMPROVEMENTS MEP & INTERIORS  
 PROJECT NUMBER - C14H030703  
 PO #C000960310

| PO# 000900310 |                                                                                |                 |                     |                        |             |                     |                      |               |                   |           |       |          |
|---------------|--------------------------------------------------------------------------------|-----------------|---------------------|------------------------|-------------|---------------------|----------------------|---------------|-------------------|-----------|-------|----------|
| A             | B                                                                              | C               | D                   |                        | E           | F                   | G                    |               | H                 | I         | J     | K        |
| ITEM NO.      | DESCRIPTION OF WORK                                                            | SCHEDULED VALUE | WORK COMPLETED      |                        | THIS PERIOD | MATERIALS PRESENTLY | TOTAL COMP. & STORED | % (G / C)     | BALANCE TO FINISH | RETAINAGE | LOCAL | MINORITY |
|               |                                                                                |                 | FROM PREVIOUS       |                        |             |                     |                      |               |                   |           |       |          |
|               |                                                                                |                 | APPLICATION (D + E) | STORED (NOT IN D OR E) |             | TO DATE (D + E + F) | (C - G)              | 5% 2.5% 1% 0% |                   |           |       |          |
| 57            | Bonds                                                                          | 10,747          | 10,747              | -                      |             | 10,747              | 100%                 | -             | -                 |           |       |          |
| 58            | Previous Work Completed                                                        | 12,595          | 12,595              | -                      |             | 12,595              | 100%                 | -             | -                 |           |       |          |
| 59            | Shearwall Previous Work Completed                                              | 48,202          | 48,202              | -                      |             | 48,202              | 100%                 | -             | -                 |           |       |          |
| 60            | Mobilization                                                                   | 16,456          | 16,456              | -                      |             | 16,456              | 100%                 | -             | -                 |           |       |          |
| 61            | Demolition                                                                     | 224,583         | 224,583             | -                      |             | 224,583             | 100%                 | -             | -                 |           |       |          |
| 62            | Concrete                                                                       | 79,344          | 79,344              | -                      |             | 79,344              | 100%                 | -             | -                 |           |       |          |
| 63            | Rough Carpentry                                                                | 49,427          | 49,427              | -                      |             | 49,427              | 100%                 | -             | -                 |           |       |          |
| 64            | Wall and Corner Guards                                                         | 69,772          | 69,772              | -                      |             | 69,772              | 100%                 | -             | -                 |           |       |          |
| 65            | Toilet Accessories - First Floor                                               | 59,554          | 59,554              | -                      |             | 59,554              | 100%                 | -             | -                 |           |       |          |
| 66            | Toilet Accessories - Second Floor                                              | 59,554          | 59,554              | -                      |             | 59,554              | 100%                 | -             | -                 |           |       |          |
| 67            | Toilet Accessories - Third Floor                                               | 59,554          | 59,554              | -                      |             | 59,554              | 100%                 | -             | -                 |           |       |          |
| 68            | Toilet Accessories - Fourth Floor                                              | 59,554          | 59,554              | -                      |             | 59,554              | 100%                 | -             | -                 |           |       |          |
| 69            | Lockers                                                                        | 46,195          | 46,195              | -                      |             | 46,195              | 100%                 | -             | -                 |           |       |          |
| 70            | Specialties                                                                    | 20,158          | 20,158              | -                      |             | 20,158              | 100%                 | -             | -                 |           |       |          |
| 71            | Miscellaneous Metals / Architectural Metals, Inc.                              | 167,487         | 167,487             | -                      |             | 167,487             | 100%                 | -             | -                 |           |       |          |
| 72            | Steel Erection / Hoss Steel                                                    | 93,800          | 93,800              | -                      |             | 93,800              | 100%                 | -             | -                 |           |       |          |
| 73            | Wall and Corner Guards / Inpro                                                 | 81,640          | 81,640              | -                      |             | 81,640              | 100%                 | -             | -                 |           |       |          |
| 74            | Fire Protection & Wall Lockers / S & A Building Specialties                    | 63,120          | 63,120              | -                      |             | 63,120              | 100%                 | -             | -                 |           |       |          |
| 75            | RJC Change Order AIA 3                                                         | 1,321           | 1,321               | -                      |             | 1,321               | 100%                 | -             | -                 |           |       |          |
| 76            | RJC Change Order AIA 11 - 15, 18, 20, 21, 22                                   | 70,897          | 70,897              | -                      |             | 70,897              | 100%                 | -             | -                 |           |       |          |
| 77            | RJC Change Order - Patient Room Shower Curtain                                 | (10,806)        | (10,806)            | -                      |             | (10,806)            | 100%                 | -             | -                 |           |       |          |
| 78            | Fire Proofing - Wilkin Insulation (Bid Package #15):                           |                 |                     |                        |             |                     |                      | -             | -                 |           |       |          |
| 79            | Mobilize                                                                       | 10,000          | 10,000              | -                      |             | 10,000              | 100%                 | -             | -                 |           |       |          |
| 80            | Bond                                                                           | 3,350           | 3,350               | -                      |             | 3,350               | 100%                 | -             | -                 |           |       |          |
| 81            | Spray on Fireproofing - Basement                                               | 51,500          | 51,500              | -                      |             | 51,500              | 100%                 | -             | -                 |           |       |          |
| 82            | Spray on Fireproofing - 1st Floor                                              | 51,500          | 51,500              | -                      |             | 51,500              | 100%                 | -             | -                 |           |       |          |
| 83            | Spray on Fireproofing - 1st Floor Roof                                         | 17,000          | 17,000              | -                      |             | 17,000              | 100%                 | -             | -                 |           |       |          |
| 84            | Spray on Fireproofing - 2nd Floor                                              | 51,500          | 51,500              | -                      |             | 51,500              | 100%                 | -             | -                 |           |       |          |
| 85            | Spray on Fireproofing - 3rd Floor                                              | 51,500          | 51,500              | -                      |             | 51,500              | 100%                 | -             | -                 |           |       |          |
| 86            | Spray on Fireproofing - 4th Floor                                              | 51,000          | 51,000              | -                      |             | 51,000              | 100%                 | -             | -                 |           |       |          |
| 87            | Spray on Fireproofing - Penthouse                                              | 51,000          | 51,000              | -                      |             | 51,000              | 100%                 | -             | -                 |           |       |          |
| 88            | Wilkin Change Order AIA 7                                                      | 11,000          | 11,000              | -                      |             | 11,000              | 100%                 | -             | -                 |           |       |          |
| 89            | Wilkin Change Order AIA 11                                                     | 6,600           | 6,600               | -                      |             | 6,600               | 100%                 | -             | -                 |           |       |          |
| 90            | Interior Curtain wall, glass, glazing - Rock Valley Glass (Bid Package #18.2): |                 |                     |                        |             |                     |                      | -             | -                 | 572,880   |       |          |
| 91            | Bond                                                                           | 5,184           | 5,184               | -                      |             | 5,184               | 100%                 | -             | -                 |           |       |          |
| 92            | Shop Drawings/Submittals                                                       | 1,932           | 1,932               | -                      |             | 1,932               | 100%                 | -             | -                 |           |       |          |
| 93            | Interior Storefront Materials. Efcu Corp                                       | 850             | 850                 | -                      |             | 850                 | 100%                 | -             | -                 |           |       |          |
| 94            | Interior Storefront Labor                                                      | 1,520           | 1,520               | -                      |             | 1,520               | 100%                 | -             | -                 |           |       |          |
| 95            | Entrances & Storefronts Materials: Oldcastle                                   | 50,435          | 50,435              | -                      |             | 50,435              | 100%                 | -             | -                 |           |       |          |
| 96            | Entrances & Storefronts Materials: Goldray                                     | 45,860          | 45,860              | -                      |             | 45,860              | 100%                 | -             | -                 |           |       |          |
| 97            | Entrances & Storefronts Labor                                                  | 161,199         | 161,199             | -                      |             | 161,199             | 100%                 | -             | -                 |           |       |          |
| 98            | Sliding Pass Thru Materials: CR Laurence                                       | 3,500           | 3,500               | -                      |             | 3,500               | 100%                 | -             | -                 |           |       |          |
| 99            | Sliding Pass Thru Labor                                                        | 1,520           | 1,520               | -                      |             | 1,520               | 100%                 | -             | -                 |           |       |          |
| 100           | Glazing Material. Goldray (back painted glass)                                 | 38,350          | 38,350              | -                      |             | 38,350              | 100%                 | -             | -                 |           |       |          |
| 101           | Glazing Material: SafiFirst (fire rated glass)                                 | 49,700          | 49,700              | -                      |             | 49,700              | 100%                 | -             | -                 |           |       |          |
| 102           | Glazing Material: Oldcastle (tempered glass)                                   | 2,700           | 2,700               | -                      |             | 2,700               | 100%                 | -             | -                 |           |       |          |
| 103           | Glazing Labor                                                                  | 176,350         | 176,350             | -                      |             | 176,350             | 100%                 | -             | -                 |           |       |          |
| 104           | Window Film: Glass Enhancements                                                | 8,200           | 8,200               | -                      |             | 8,200               | 100%                 | -             | -                 |           |       |          |
| 105           | Window Cleaning: Clearview                                                     | 17,000          | 17,000              | -                      |             | 17,000              | 100%                 | -             | -                 |           |       |          |
| 106           | Rock Valley Glass Change Order - AIA 6                                         | 8,580           | 8,580               | -                      |             | 8,580               | 100%                 | -             | -                 |           |       |          |
| 107           | Drywall - Rockwell (Bid Package #19):                                          |                 |                     |                        |             |                     |                      | -             | -                 | 3,074,036 |       |          |
| 108           | General Conditions                                                             | 100,080         | 100,080             | -                      |             | 100,080             | 100%                 | -             | -                 |           |       |          |
| 109           | 5th Flooring framing labor                                                     | 13,000          | 13,000              | -                      |             | 13,000              | 100%                 | -             | -                 |           |       |          |
| 110           | 5th Floor drywall hanging labor                                                | 15,500          | 15,500              | -                      |             | 15,500              | 100%                 | -             | -                 |           |       |          |
| 111           | 5th Floor drywall finishing labor                                              | 4,000           | 4,000               | -                      |             | 4,000               | 100%                 | -             | -                 |           |       |          |