

March 27, 2019

Ms. Courtney Avery
Illinois Health Facilities and Services Review Board
525 West Jefferson Street-2nd Floor
Springfield, IL 62761

RECEIVED

MAR 29 2019

HEALTH FACILITIES &
SERVICES REVIEW BOARD

Permit: #15-029 – Highland Park Hospital (Completion & Final Cost Report)
Project: Modernization of the existing OB related beds and services.
Discontinue 10 OB Beds

Permit Holder: NorthShore University HealthSystem, 1301 Central, Evanston, Illinois 60201

Dear Ms. Avery:

This is a report on project completion and final realized cost for the above referenced project. This project was approved by the State Board on August 25, 2015 and involves a major modernization project at Northshore University Health System – Highland Park Hospital. Included with this letter is the detailed itemization of expenditures by project cost component and certification of the expenditures and sources of funds. The approved permit amount was \$ 15,973,291. The final realized cost of this project is \$15,278,319.19 which is \$694,971.81 or 4% below the approved permit amount. These costs have been audited and a letter of audit has been attached.

Pursuant to sections 1130.770 of the Illinois Administrative Code, this letter certifies that the final realized cost referenced above is the total cost required to complete the project and that there are no additional or associated costs or capital expenditures related to the project which will be submitted for reimbursement under Title XVIII or XIX.

If we can provide you any further information at this time, please contact me via email at jaaron@northshore.org or 847-492-6904.

Sincerely,




John Aaron
Senior Director, Finance
NorthShore University HealthSystem

State of Illinois
County of Cook

Signed before me on March 27, 2019
by John Aaron.

Ellen Daniel
Notary Public





Integrated Facilities Solutions, Inc.

March 20, 2019

John Aaron
Senior Director, Asset Management Department
NorthShore University HealthSystem
1301 Central Street
Evanston, IL 60201

Subject: Final progress report
Project: Highland Park Hospital - Modernization of the existing OB related beds
and services. Discontinue 10 OB Beds
CON Number: CON 15-029

Dear Mr. Aaron,

On behalf of NorthShore University HealthSystem, Integrated Facilities Solutions, Inc. (IFS) has reviewed the above project.

Based on the records provided by NorthShore, dated March 20, 2019 the actual costs paid to date on the above project is \$15,278,319.19 in direct project cost. The attached spreadsheet outlines the project costs by category. We have confirmed that the direct project cost of \$15,278,319.19 spent as of the above date are in agreement with IFS records.

The CON project 15-029 was complete as scheduled.

- Labor and Delivery - construction complete and occupied
- Canopy - construction complete and occupied
- C-Section Room - construction complete and occupied

Sincerely,

Angelo Roncone
President
Integrated Facilities Solutions, Inc.



Project Number: 15-029
Project Title: 15-029 Highland Park Hospital: Modernization of the existing OB related beds and services. Discon
Subject: Annual C.O.N. Progress Report
Permit Holder: NorthShore University HealthSystem
Date: March 29, 2019

	Projected	Total Costs Incurred as of 03/29/2019	Available Balance as of 03/29/2019	Estimated Costs to Completion	Variance From Approved
Preplanning Costs	\$ 212,000.00	\$ 208,686.08	\$ 3,313.92	-	\$ 3,313.92
Site Survey & Soil Investigation	\$ 15,000.00		\$ 15,000.00	-	\$ 15,000.00
Site Preparation	\$ 454,000.00	\$ 2,000.00	\$ 452,000.00	-	\$ 452,000.00
Off-site Work	\$ 450,000.00		\$ 450,000.00	-	\$ 450,000.00
New Construction Contracts	\$ 582,000.00	\$ 3,055,216.00	\$ (2,473,216.00)	-	\$ (2,473,216.00)
Modernization Contracts	\$ 8,525,280.00	\$ 8,470,128.55	\$ 55,151.45	-	\$ 55,151.45
Contingencies	\$ 286,340.00		\$ 286,340.00	-	\$ 286,340.00
Architectural/Engineering Fees	\$ 907,000.00	\$ 1,009,900.87	\$ (102,900.87)	-	\$ (102,900.87)
Consulting and Other Fees	\$ 665,000.00	\$ 550,425.58	\$ 114,574.42	-	\$ 114,574.42
Movable or Other Equipment	\$ 3,061,671.00	\$ 1,430,991.98	\$ 1,630,679.02	-	\$ 1,630,679.02
Other Costs to be Capitalized	\$ 815,000.00	\$ 550,970.13	\$ 264,029.87	-	\$ 264,029.87
Total	\$ 15,973,291.00	\$ 15,278,319.19	\$ 694,971.81	-	\$ 694,971.81

Cash and Securities \$ 15,973,291.00
 Pledges
 Gifts and Bequests
 Bond Issues (project related)
 Mortgages
 Leases (fair market value)
 Governmental Appropriations
 Grants
 Other Funds and Sources
TOTAL FUNDS \$ 15,973,291.00



**Integrated
Facilities
Solutions, Inc.**

Commitment Invoices Report

Project	Total Invoiced
130816 - HP South LDRP Room Renovation	\$4,518,638.47
130817 - HP Canopy & Common Area Renovation	\$3,952,015.55
140913 - HP C - Section Rm Renovation	\$6,807,665.17
	\$15,278,319.19

CON Category	Total Invoiced
01 - Pre-Planning	\$208,686.08
03 - Site Preparation	\$2,000.00
05 - New Construction	\$3,055,216.00
06 - Modernization Contracts	\$8,470,128.55
08 - Architect/Engineering Fees	\$1,009,900.87
09 - Consulting and Other Fees	\$550,425.58
10 - Moveable or Other Equipment	\$1,430,991.98
11 - Other Costs to be Capitalized	\$550,970.13
Total	\$15,278,319.19

"OFFICIAL SEAL"
Jacklyn Kowalski
 Notary Public, State of Illinois
 My Commission Expires June 29, 2019

APPLICATION AND CERTIFICATE FOR PAYMENT

TO OWNER: Northshore University HealthSystem

PROJECT: Highland Park Hospital Women's Center - P1

PAGE 1 OF 3 PAGES

2650 Ridge Avenue
Evanston, IL
60201-0000

2650 Ridge Avenue
Evanston, IL
60201-0000 US

FROM CONTRACTOR: Pepper Construction Company

ARCHITECT:

411 Lake Zurich Road
Barrington, IL, 60010-3141

APPLICATION NO.: 14

PERIOD TO: 30-JUN-16

PROJECT NOS.: 1401531

INVOICE NO. 1401531014

CONTRACT DATE: 20-AUG-14

Distribution to:

☐ OWNER

☐ ARCHITECT

☐ CONTRACTOR

☐

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation sheet is attached.

1. ORIGINAL CONTRACT SUM.....\$ 2,648,142.00
2. Net change by change orders.....\$ 218,033.00
3. CONTRACT SUM TO DATE (Line 1 +/- 2).....\$ 2,866,175.00
4. TOTAL COMPLETED & STORED TO DATE.....\$ 2,866,175.00
(Column G on G703)
5. RETAINAGE:
Total retainage Column I of G703.....\$ 0.00
6. TOTAL EARNED LESS RETAINAGE.....\$ 2,866,175.00
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT
(Line 5 from prior Certificate).....\$ 2,719,917.76
8. CURRENT PAYMENT DUE.....\$ 146,257.24
9. BALANCE TO FINISH, INCLUDING RETAINAGE.....\$ 0.00
(Line 3 less Line 6)

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Change Order approved in previous months by Owner		210,750.04	-0.04
APPROVED THIS MONTH			
Number	Date Approved		
00000004	22-APR-2016	7,283.00	
CURRENT TOTAL		7,283.00	0.00
Net Change by Change Orders			218,033.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work for which previous Certificates for payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor: Pepper Construction Company

By: [Signature] Date: 6/29/16


State of: _____

County of: _____

Subscribed and sworn to before me this _____ day of _____

Notary Public: [Signature] Karalele

My Commission expires: _____



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of Work is in accordance with the Contract Documents, and the Contractor is entitled to the payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED.....\$ 146,257.24

(Attach explanation if amount certified differs from the amount applied for. Initial figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: [Signature]

By: [Signature] Date: 6/29/2016

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

TO OWNER: Northshore University HealthSystem

PROJECT: NUH - Highland Park Hospital Canopy & Common Area Improvements

PAGE 1 OF 4 PAGES

2650 Ridge Avenue
Evanston, IL
60201-0000 US

ARCHITECT:

APPLICATION NO.:19
PERIOD TO:31-DEC-17
PROJECT NOS.:1401889
INVOICE NO.:1401889019

CONTRACT DATE :10-FEB-15

Application is made for payment, as shown below, in connection with the Contract Continuation sheet is attached.

- | | | |
|--|----|--------------|
| 1. ORIGINAL CONTRACT SUM..... | \$ | 2,887,777.00 |
| 2. Net change by change orders..... | \$ | 167,439.00 |
| 3. CONTRACT SUM TO DATE (Line1 +/- 2)..... | \$ | 3,055,216.00 |
| 4. TOTAL COMPLETED & STORED TO DATE..... | \$ | 3,055,216.00 |
| (Column G on G703) | | |
| 5. RETAINAGE: | | |
| Total retainage Column I of G703)..... | \$ | 0.00 |
| 6. TOTAL EARNED LESS RETAINAGE..... | \$ | 3,055,216.00 |
| (Line 4 less Line 5 Total) | | |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT | | |
| (Line 6 from prior Certificate)..... | \$ | 2,839,606.62 |
| 8. CURRENT PAYMENT DUE..... | \$ | 215,609.38 |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE. | \$ | 0.00 |
| (Line 3 less Line 6) | | |

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Change Order approved in previous months by Owner		191,004.00	-23,565.00
APPROVED THIS MONTH			
Number	Date Approved		
CURRENT TOTAL		0.00	0.00
Net Change by Change Orders			167,439.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor : ~~Pepper Construction Company~~

By: [Signature] Date: 12-25-17

State of: Illinois

County of: San Diego

Subscribed and sworn to before
me this 70 day of

Notary Public:

My Commission expires:

ARCHITECTS' CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of Work is in accordance with the Contract Documents, and the Contractor is entitled to the payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED:

(Attach explanation if amount certified differs from the amount applied for. Initial figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: / /

By: 125799

This Certificate is not negotiable. The AMOUNT CERTIFIED² payable only to the Contractor named herein, issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

March 27, 2019

Interoffice Correspondence

To: John Aaron, Senior Director, Finance

From: Lynn Banks, Senior Internal Auditor, Internal Audit

Subject: Certificate of Need Close-Out – Project #15-029: NorthShore University HealthSystem – Highland Park Hospital: Modernization of the Existing OB Related Beds and Services; Discontinue 10 OB Beds

SCOPE:

The Certificate of Need (CON) Close-Out Review for the NorthShore University HealthSystem – Highland Park Hospital: Modernization of the Existing OB Related Beds and Services; Discontinue 10 OB Beds Project was conducted as part of the compliance component of the Internal Audit Department's annual audit work plan.

The objectives of this review were:

- To determine if charges to be reported to the Illinois Health Facilities Services Review Board are substantiated by appropriate supporting documentation;
- To determine if expenses were properly recorded for the project and CON account category;
- To determine if expenses were properly approved;
- To determine the mathematical accuracy of invoices;
- To determine if applicable construction progress payments included accurate application for payment documents (i.e., previous payment calculations), were properly notarized, and included lien waivers.


In order to accomplish our objectives, we:

- Reviewed, on a test basis, expenditures identified on the project general ledger report to ensure existence of appropriate supporting documentation;
- Determined that the items sampled were properly included on the appropriate usage line in the Draft Close Out report;
- Confirmed that reconciling items were appropriately and logically supported.

CONCLUSIONS:

In our opinion, based on our review of \$12,658,408.73 (83%) of costs for the Highland Park Hospital: Modernization of the Existing OB Related Beds and Services; Discontinue 10 OB Beds Project, we confirm that the \$15,278,319.19 in CON charges to be reported to the Illinois Health Facilities Services Review Board by the March 29, 2019 required submission date, were substantiated by comprehensive and appropriate supporting documentation. Our review did not identify any material inaccuracies in expenses incurred, paid and recorded.

c: Mark Alexander, AVP, Corporate Compliance & Internal Audit
Jeffery Bieschat, VP and Controller, Finance
Harry L. Jones, Jr., Chief Compliance Officer
Brent Lewin, Senior Director, Finance
Jessica Morris, Manager, Finance
Dora Sirakova, Manager, Internal Audit

ORIGIN ID:NBULA (847) 570-5274 CAMILLE FRANKLIN CORPORATE OFFICES 1301 CENTRAL STREET EVANSTON, IL 60201 UNITED STATES US		SHIP DATE: 27MAR19 ACTWGT: 0.50 LB CAD: 109261423WMSX13100
TO: ATTN: COURTNEY AVERY ILLINOIS HEALTH FACILITIES AND SERV 525 WEST JEFFERSON 2ND FLOOR SPRINGFIELD IL 62761 (217) 782-3516 REF PO		BILL THIRD PARTY
DEPT 51320		
		
		
REL# 3785346		
TRK# 7862 9471 2007 0201	THU - 28 MAR 10:30A PRIORITY OVERNIGHT	62761 IL-US STL
		
565J146D3K23AD		

After printing this label:

1. Fold the first printed page in half and use as the shipping label.
2. Place label in shipping pouch and affix it to your shipment so that the barcode portion of the label can be read and scanned.

Shipment Summary

.....

Ship Date: 3/27/2019

Service Type: FedEx Priority Overnight®

Package Type: FedEx® Envelope

Tracking Number(s):

786294712007

From Address:

CORPORATE OFFICES
 Camille Franklin
 1301 CENTRAL STREET
 EVANSTON, IL 60201
 8475705274

Estimated Charge: \$13.66

Shipper Account #: 430281429

To Address:

ILLINOIS HEALTH FACILITIES AND SERVICES
 REVIEW BOARD
 ATTN: COURTNEY AVERY
 525 WEST JEFFERSON
 2ND FLOOR
 SPRINGFIELD, IL 62761
 2177823516