

1301 Central Street
Evanston, IL 60201
www.northshore.org

(847) 570-5065
(847) 570-5240 Fax

October 24th, 2017

Ms. Courtney Avery
Illinois Health Facilities and Services Review Board
525 West Jefferson Street-2nd Floor
Springfield, IL 62761

Permit: #15-047 – Lincolnshire MOB
Project: Renovate an existing Structure to House Orthopedics Clinic, Rehabilitation Suite,
Imaging, and Medical Office Suite in 35,470 GSF
Permit Holder: NorthShore University HealthSystem

Dear Ms. Avery:

This is a report on Project completion and final realized cost for the above referenced project. This project was approved by the State Board on February 22, 2016 and involves a major modernization project at NorthShore University Health System – Lincolnshire MOB. Included with this letter is the detailed itemization of expenditures by project cost component and certification of the expenditures and sources of funds. The approved permit amount was \$ 16,522,726.53. The final realized cost of this project is \$15,887,070.00 which is \$635,656.53 or 4% below the approved permit amount. These costs have been audited and a letter of audit has been attached.

Pursuant to sections 1130.770 of the Illinois Administrative Code, this letter certifies that the final realized cost referenced above is the total cost required to complete the project and that there are no additional or associated costs or capital expenditures related to the project which will be submitted for reimbursement under Title XVIII or XIX.

The Statement of Compliance with all terms of the permit is shown below and the required AIA Forms G702 is attached.

If we can provide you any further information at this time, please contact me via email at blewin@northshore.org or 847-570-5089.

Sincerely,



Brent Lewin
Senior Director, Finance
NorthShore University HealthSystem

State of Illinois
County of Cook
Signed before me on Oct 24, 2017
by Brent Lewin.

Ellen Daniel, Notary Public



**Integrated
Facilities
Solutions, Inc.**

15-047

NorthShore University HealthSystem Lincolnshire-Medical Clinic, Building, Lincolnshire
Final C.O.N. Progress Report
NorthShore University HealthSystem
October 13, 2017

	Projected	Total Costs Incurred	Available Balance	Variance From Approved
Site	\$ 102,015.07	\$ 86,996.20	\$ 15,022.87	\$ 15,022.87
Soil Investigation	\$ 283,386.30	\$ 279,192.82	\$ 4,193.48	\$ 4,193.48
Foundation Contracts	\$ 70,400.00		\$ 70,400.00	\$ 70,400.00
Contracts	\$ 6,678,251.00	\$ 7,671,510.95	\$ (933,259.95)	\$ (933,259.95)
	\$ 850,158.90		\$ 850,158.90	\$ 850,158.90
Interpreting Fees	\$ 470,421.26	\$ 455,724.23	\$ 14,697.03	\$ 14,697.03
Other Fees	\$ 218,000.00	\$ 781,966.60	\$ (563,966.60)	\$ (563,966.60)
Other Equipment	\$ 3,453,950.00	\$ 2,275,539.30	\$ 1,178,410.70	\$ 1,178,410.70
Other Capitalized			\$ -	\$ -
Sub-total	\$ 12,126,688.53	\$ 11,490,930.00	\$ 635,658.53	\$ 635,658.53
Value of Leased Space	\$ 4,396,140.00	\$ 4,396,140.00	\$ -	\$ -
Total	\$ 16,522,728.53	\$ 15,887,070.00	\$ 635,658.53	\$ 635,658.53

\$ 16,522,728.53

\$ 16,522,728.53

October 24, 2017

Interoffice Correspondence

To: Brent Lewin, Senior Director, Finance
From: Lynn Banks, Senior Internal Auditor, Internal Audit
Subject: Certificate of Need Close-Out - Project #15-047: NorthShore University HealthSystem - Lincolnshire Medical Clinics Building

SCOPE:

The Certificate of Need (CON) close out review for the NorthShore University HealthSystem Lincolnshire Medical Clinics Building Project was conducted as part of the compliance component of the Internal Audit Department's annual audit work plan.

The objectives of this review were:

- To determine if charges to be reported to the Illinois Health Facilities Services Review Board are substantiated by appropriate supporting documentation;
- To determine if expenses were properly recorded for the project and CON account category;
- To determine if expenses were properly approved;
- To determine the mathematical accuracy of invoices;
- To determine if applicable construction progress payments included accurate application for payment documents (i.e., previous payment calculations), were properly notarized, and included lien waivers.

In order to accomplish our objectives, we:

- Reviewed, on a test basis, expenditures identified on the project general ledger report to ensure existence of appropriate supporting documentation;
- Determined that the items sampled were properly included on the appropriate usage line in the Draft Close Out report;
- Confirmed that reconciling items were appropriately and logically supported.

CONCLUSIONS:

In our opinion, based on our review of \$14,816,407.31 (93%) of costs for the Lincolnshire Medical Clinics Building Project, we confirm that the \$15,887,070.00 in CON charges to be reported to the Illinois Health Facilities Services Review Board by the October 29, 2017 required submission date, were substantiated by comprehensive and appropriate supporting documentation. Our review did not identify any material inaccuracies in expenses incurred, paid and recorded.

c: Mark Alexander, AVP, Corporate Compliance & Internal Audit
Jeffery Bieszat, VP and Controller, Finance
Harry L. Jones, Jr., Chief Compliance Officer
Jessica Morris, Manager, Finance