

# Rush Oak Brook Orthopaedic Center

by FedEx

August 29, 2019

**RECEIVED**

SEP 3 2019

**HEALTH FACILITIES &  
SERVICES REVIEW BOARD**

Ms. Courtney Avery  
Administrator  
Illinois Health Facilities and  
Services Review Board  
525 West Jefferson  
Springfield, IL 62761

RE: Permit 16-032  
Rush Oak Brook Orthopaedic Center  
Report of Final Realized Cost

Dear Ms. Avery:

Pursuant to 77 Illinois Administrative Code 1130.770, this letter serves as the report of the final realized costs of the above-referenced project. The Permit was issued on October 25, 2016 to Rush Oak Brook Orthopaedic Center, LLC. The approved permit amount was \$65,341,612 and the project completion date was June 1, 2019.

The project was brought to conclusion with the initiating of patient care on December 29, 2018, and the total incurred cost was \$53,289,024.

With the signature below, I hereby certify that the final realized costs, as itemized, are the total costs required to complete the project, and that there are no additional or associated costs or capital expenditures related to the project. Further, I hereby certify that the project has been completed with all terms of the permit to date, including project cost, square footage, and services to be provided.

Attached please find a table, comparing the project's costs as identified in the Certificate of Need application to realized costs, an independent audited financial report of all project costs and sources of funds, and the Final Application and Certification for Payment for the construction contract.

Should you need any additional information, please contact (312) 942-5647.

Sincerely,



Manager  
Rush Oak Brook Orthopaedic Center

Notarized;

SIGNED AND SWORN TO BEFORE ME THIS 29<sup>th</sup> DAY OF August, 2019.

Maritza Ramses  
NOTARY PUBLIC



# **Odell Hicks & Company LLC**

Certified Public Accountants

Rush University Medical Center

Illinois Health Facilities and Services Review Board

Rush Oak Brook Orthopaedic Center

IHF SRB Project #16-032

Project Costs Report

For the Period October 25, 2016 to June 1, 2019

(With Independent Auditor's Report Thereon)

## INDEPENDENT AUDITOR'S REPORT

Rush University Medical Center and the  
Illinois Health Facilities and Services Review Board:

We have audited the accompanying Project Costs Report of Rush Oak Brook Orthopaedic Center (Report) which comprise the project costs for the period from October 25, 2016 to June 1, 2019 and the related notes.

### **Management's Responsibility for the Project Costs Report**

Management is responsible for the preparation and fair presentation of the Report for the purpose of complying with the terms of the Illinois Health Facilities Planning Act; this includes the design, implementation, and maintenance of internal control relevant to the preparation and fair presentation of the Report that is free from material misstatement, whether due to fraud or error.

### **Auditor's Responsibility**

Our responsibility is to express an opinion on the Report based on our audit. We conducted our audit of the Report in accordance with auditing standards generally accepted in the United States of America. Those standards require that we plan and perform the audit to obtain reasonable assurance about whether the Report is free from material misstatement.

An audit involves performing procedures to obtain audit evidence about the amounts and disclosures in the Report. The procedures selected depend on the auditor's judgment, including assessment of the risks of material misstatement of the Report, whether due to fraud or error. In making these risk assessments, the auditor considers internal control relevant to the entity's preparation and fair presentation of the Report in order to design audit procedures that are appropriate in the circumstances, but not for the purpose of expressing an opinion on the effectiveness of the entity's internal control. Accordingly, we express no such opinion. An audit also includes evaluating the appropriateness of accounting policies used and the reasonableness of significant accounting estimates made by management, as well as evaluating the overall presentation of the Report.

We believe that the audit evidence we have obtained is sufficient and appropriate to provide a basis for our audit opinion.


# **Odell Hicks & Company LLC**

*Certified Public Accountants*

## **Opinion**

The accompanying Report was prepared for the purpose of complying with the terms of the Illinois Health Facilities Planning Act and is not intended to be a complete presentation of Rush University Medical Center's financial position in conformity with accounting principles generally accepted in the United States of America.

In our opinion, the Report referred to above presents fairly, in all material respects and in accordance with the aforementioned guidelines, the project costs of Rush Oak Brook Orthopaedic Center as of June 1, 2019 and for the period from October 25, 2016 to June 1, 2019.

A handwritten signature in cursive script that reads "Odell Hicks & Company LLC".

Odell Hicks & Company LLC

Chicago, Illinois  
August 29, 2019

# RUSH UNIVERSITY MEDICAL CENTER

## Illinois Health Facilities and Services Review Board Rush Oak Brook Orthopaedic Center IHFSRB Project #16-032 Project Costs Report

Period from October 25, 2016 to June 1, 2019

|                                                 | Total                |                         |                      |
|-------------------------------------------------|----------------------|-------------------------|----------------------|
|                                                 | CON<br>Permit        | Final Funds<br>Expended | Difference           |
| <b>Project Costs</b>                            |                      |                         |                      |
| Preplanning Costs                               | \$ 200,000           | \$ 290,053              | \$ (90,053)          |
| Site Survey and Soil Investigation              | 50,000               | 203,388                 | (153,388)            |
| Site Preparation                                | 2,300,000            | 1,327,325               | 972,675              |
| New Construction Contracts                      | 23,867,600           | 29,586,337              | (5,718,737)          |
| Contingencies                                   | 1,545,000            | -                       | 1,545,000            |
| Architectural and Engineering Fees              | 1,605,000            | 2,392,474               | (787,474)            |
| Consulting and Other Fees                       | 5,941,000            | 3,904,483               | 2,036,517            |
| Movable or Other Equipment                      | 12,655,000           | 4,953,244               | 7,701,756            |
| Other Costs to be Capitalized                   | 14,252,854           | 9,431,125               | 4,821,729            |
| <b>Total Construction Related</b>               | <u>62,416,454</u>    | <u>52,088,429</u>       | <u>10,328,025</u>    |
| <b>Bond Issuance Expense</b>                    | -                    | -                       | -                    |
| <b>Net Interest Expense During Construction</b> | <u>2,925,000</u>     | <u>1,200,595</u>        | <u>1,724,405</u>     |
| <b>Total Finance Related</b>                    | <u>2,925,000</u>     | <u>1,200,595</u>        | <u>1,724,405</u>     |
| <b>Total Project Costs</b>                      | <u>\$ 65,341,454</u> | <u>\$ 53,289,024</u>    | <u>\$ 12,052,430</u> |
| <b>Sources of Funds</b>                         |                      |                         |                      |
| Cash and Securities                             | \$ 20,480,006        | \$ 20,627,773           | \$ (147,767)         |
| Mortgages                                       | 44,861,606           | 32,661,251              | 12,200,355           |
| <b>Total Funds</b>                              | <u>\$ 65,341,612</u> | <u>\$ 53,289,024</u>    | <u>\$ 12,052,588</u> |

RUSH UNIVERSITY MEDICAL CENTER

Illinois Health Facilities and Services Review Board  
Rush Oak Brook Orthopaedic Center  
IHFSRB Project #16-032  
Project Costs Report

Period from October 25, 2016 to June 1, 2019

NOTE 1 – DESCRIPTION OF PROJECT

On October 25, 2016, the Illinois Health Facilities and Services Review Board (IHFSRB) approved the application for Rush Oak Brook Orthopaedic Center, LLC and Rush University Medical Center to construct the Rush Oak Brook Orthopaedic Center located in Oak Brook, Illinois.

The Certificate of Need (CON) approved total cost for the project was \$65,341,612 on October 25, 2016. The actual total cost of the project was \$53,289,024, \$12,052,588 less than budgeted.

## Summary of Approved and Realized Project Costs

|                                           | Approved            | Realized            |
|-------------------------------------------|---------------------|---------------------|
| <b>Project Costs:</b>                     |                     |                     |
| Preplanning Costs                         | \$200,000           | \$290,053           |
| Site Survey and Soil Investigation        | \$50,000            | \$203,388           |
| Site Preparation                          | \$2,300,000         | \$1,327,325         |
| Off Site Work                             |                     |                     |
| New Construction Contracts                | \$23,867,600        | \$29,586,337        |
| Modernization Contracts                   |                     |                     |
| Contingencies                             | \$1,545,000         | \$0                 |
| Architectural/Engineering Fees            | \$1,605,000         | \$2,392,474         |
| Consulting and Other Fees                 | \$5,941,000         | \$3,904,483         |
| Movable and Other Equipment               | \$12,655,000        | \$4,953,244         |
| Bond Issuance Expense                     |                     |                     |
| Net Interest Expense During Construction  | \$2,925,000         | \$1,200,595         |
| Fair Mkt Value of Leased Space or Equip   |                     |                     |
| Other Costs to be Capitalized-Parking     | \$14,252,854        | \$9,431,125         |
| Acquisition of Building or Other Property |                     |                     |
| <b>TOTAL COSTS</b>                        | <b>\$65,341,454</b> | <b>\$53,289,024</b> |
| <br><b>Sources of Funds:</b>              |                     |                     |
| Cash and Securities                       | \$20,480,006        | \$20,627,773        |
| Pledges                                   |                     |                     |
| Gifts and Bequests                        |                     |                     |
| Bond Issues                               |                     |                     |
| Mortgages                                 | \$44,861,606        | \$32,661,251        |
| Leases (fair market value)                |                     |                     |
| Government Appropriations                 |                     |                     |
| Grants                                    |                     |                     |
| Other Funds and Sources                   |                     |                     |
| <b>TOTAL FUNDS</b>                        | <b>\$65,341,612</b> | <b>\$53,289,024</b> |



# Leopardo

COMPANIES, INC.  
LCI Management Services  
Leopardo Construction

**Corporate Headquarters:**

5200 Prairie Stone Parkway, Hoffman Estates, IL 60192  
TEL: 847.783.3000 FAX: 847.783.3001  
www.leopardo.com

**Chicago Office:**

210 N. Carpenter Street, Suite 300, Chicago, IL 60607  
TEL: 312.332.7570 FAX: 312.332.7572

**To:** Rush Oak Brook Orthopaedic Center, LLC  
One Westbrook Corporate Center, Suite #240  
Suite# 319  
Westchester, IL 60154  
**Attn:** Randal Johnson

**Date:** 03/29/19  
**Invoice:** 49525  
**Payout # :** 23  
**Job:** 16-2719  
**Terms:** net 30

**Description****Totals**

Rush Oak Brook Orthopaedic Center  
2011 York Road  
Oak Brook, IL 60523

**Client Reference**

|                         |               |
|-------------------------|---------------|
| Amount of Contract      | 32,491,216.00 |
| Extras to Contract      | 18,758,102.04 |
| Adjusted Total Contract | 51,249,318.04 |

|                                |               |
|--------------------------------|---------------|
| Work Completed to Date         | 51,249,318.04 |
| Less Retained                  | 0.00          |
| Net Amount Earned              | 51,249,318.04 |
| Net Amount Previously Invoiced | 50,766,880.29 |

|                       |            |
|-----------------------|------------|
| Total of This Invoice | 482,437.75 |
|-----------------------|------------|

|                                           |      |
|-------------------------------------------|------|
| Balance to Become Due Including Retention | 0.00 |
|-------------------------------------------|------|

Change Order Summary 001 - 014

**Please send check to :**

Leopardo Companies, Inc.  
5200 Prairie Stone Parkway  
Hoffman Estates, IL 60192

**Attention:** Karrie Gottner

## APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

Invoice #: 49525

To Owner: Rush Oak Brook Orthopaedic Center Project: 16-2719 Rush Oak Brook Orthopaedic Center  
One Westbrook Corporate Center, Suite #240  
Suite# 319  
Westchester, IL 60154

Application No: 23  
Period: 02/16/2019 - 03/15/2019  
Project Number: 16-2719  
Contract Date: 05/31/2016  
Client Reference:

Distribution to:  
☐ Owner  
☐ Architect  
☐ Contractor

From Contractor: Leopardo Companies, Inc. Via Architect: Cannon Design(N.Michigan Ave)  
5200 Prairie Stone Parkway  
Hoffman Estates, IL 60192 225 North Michigan Ave, Suite 11  
Chicago, IL 60601

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.  
Continuation Sheet, AIA Document G703, is attached.

|                                       |                  |
|---------------------------------------|------------------|
| 1. Original Contract Sum              | \$ 32,491,216.00 |
| 2. Net Change By Change Orders        | \$ 18,758,102.04 |
| 3. Contract Sum To Date               | \$ 51,249,318.04 |
| 4. Total Completed and Stored To Date | \$ 51,249,318.04 |

## 5. Retainage:

|                                                    |         |
|----------------------------------------------------|---------|
| a. 0.00% of Completed Work<br>(Column D+E on G703) | \$ 0.00 |
| b. 0% of Stored Material<br>(Column F on G703)     | \$ 0.00 |

Total Retainage (Lines 5a + 5b)

\$ 0.00

## 6. Total Earned Less Retainage

(Line 4 Less Line 5 Total)

\$ 51,249,318.04

## 7. Less Previous Certificates For Payment

(Line 6 from prior Certificate)

\$ 50,766,880.29

## 8. Current Payment Due

\$ 482,437.75

## 9. Balance To Finish, Including Retainage

(Line 3 Less Line 6)

\$ 0.00

| CHANGE ORDER SUMMARY                              | Additions     | Deductions  |
|---------------------------------------------------|---------------|-------------|
| Total changes approved in previous month by Owner | 19,459,781.00 | -212,194.00 |
| Total Approved this Month                         | 0.00          | -489,484.96 |
| TOTALS                                            | 19,459,781.00 | -701,678.96 |
| Net Changes By Change Order                       | 18,758,102.04 |             |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract documents. That all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR Leopardo Companies, Inc.

By:

Date:

State of: Illinois

County of:

Subscribed and sworn to before me on 29th day of March, 2019

Notary Public:

My Commission expires: 03/11/2023



## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 482,437.75

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

## ARCHITECT:

By:

Daniel Perschbacher

Date:

4/12/19

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Owner: (if applicable)

By:

Date:

**CONTINUATION SHEET**

AIA DOCUMENT G703

Application No. : 23

Period From : 02/18/2019

To : 03/15/2019

Application and Certification for Payment, containing Contractor's signed certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Invoice #: 49525 Contract : 16-2719 Rush Oak Brook Orthopaedic Ca

| A       | B                             | C               | D                               |                                     | E                                          | F                                          | G       | H                       | I                            |
|---------|-------------------------------|-----------------|---------------------------------|-------------------------------------|--------------------------------------------|--------------------------------------------|---------|-------------------------|------------------------------|
|         |                               |                 | From Previous Application (D+E) | Work Completed This Period In Place |                                            |                                            |         |                         |                              |
| Item No | Description of Work           | Scheduled Value |                                 |                                     | Materials Presently Stored (Not in D or E) | Total Completed and Stored To Date (D+E+F) | % (G+C) | Balance To Finish (C-G) | Retainage (If Variable Rate) |
| 1       | General Conditions            | 1,402,030.00    | 1,402,030.00                    | 0.00                                | 0.00                                       | 1,402,030.00                               | 100%    | 0.00                    | 0.00                         |
| 2       | Performance Bonds             | 153,187.00      | 153,187.00                      | 0.00                                | 0.00                                       | 153,187.00                                 | 100%    | 0.00                    | 0.00                         |
| 3       | GL Insurance                  | 250,768.00      | 244,850.00                      | 5,918.00                            | 0.00                                       | 250,768.00                                 | 100%    | 0.00                    | 0.00                         |
| 4       | Earthwork/Excavation          | 1,305,903.04    | 1,305,903.04                    | 0.00                                | 0.00                                       | 1,305,903.04                               | 100%    | 0.00                    | 0.00                         |
| 5       | Material Mgmt/Logistics       | 174,932.00      | 174,932.00                      | 0.00                                | 0.00                                       | 174,932.00                                 | 100%    | 0.00                    | 0.00                         |
| 6       | Asphalt Paving / Patching     | 132,445.00      | 129,445.00                      | 3,000.00                            | 0.00                                       | 132,445.00                                 | 100%    | 0.00                    | 0.00                         |
| 7       | Site Utilities/ Sewer & Water | 370,000.00      | 370,000.00                      | 0.00                                | 0.00                                       | 370,000.00                                 | 100%    | 0.00                    | 0.00                         |
| 8       | Landscaping                   | 440,497.00      | 440,497.00                      | 0.00                                | 0.00                                       | 440,497.00                                 | 100%    | 0.00                    | 0.00                         |
| 9       | Fences and Gates              | 95,314.00       | 95,314.00                       | 0.00                                | 0.00                                       | 95,314.00                                  | 100%    | 0.00                    | 0.00                         |
| 10      | Concrete                      | 3,665,484.00    | 3,665,484.00                    | 0.00                                | 0.00                                       | 3,665,484.00                               | 100%    | 0.00                    | 0.00                         |
| 11      | Precast Concrete              | 3,813,400.00    | 3,813,400.00                    | 0.00                                | 0.00                                       | 3,813,400.00                               | 100%    | 0.00                    | 0.00                         |
| 12      | Masonry / Stone Work          | 781,812.00      | 781,812.00                      | 0.00                                | 0.00                                       | 781,812.00                                 | 100%    | 0.00                    | 0.00                         |
| 13      | Structural Steel              | 2,738,053.00    | 2,738,053.00                    | 0.00                                | 0.00                                       | 2,738,053.00                               | 100%    | 0.00                    | 0.00                         |
| 14      | Rough/Finish Carp/Drywall     | 448,294.00      | 440,044.00                      | 8,250.00                            | 0.00                                       | 448,294.00                                 | 100%    | 0.00                    | 0.00                         |
| 15      | Insulation Building           | 101,095.00      | 101,095.00                      | 0.00                                | 0.00                                       | 101,095.00                                 | 100%    | 0.00                    | 0.00                         |
| 16      | Spray Fireproofing            | 89,590.00       | 89,590.00                       | 0.00                                | 0.00                                       | 89,590.00                                  | 100%    | 0.00                    | 0.00                         |
| 17      | Air Barrier/Waterproof        | 367,447.00      | 367,447.00                      | 0.00                                | 0.00                                       | 367,447.00                                 | 100%    | 0.00                    | 0.00                         |
| 18      | Metal Panels                  | 733,400.00      | 733,400.00                      | 0.00                                | 0.00                                       | 733,400.00                                 | 100%    | 0.00                    | 0.00                         |
| 19      | Roofing                       | 545,955.00      | 545,955.00                      | 0.00                                | 0.00                                       | 545,955.00                                 | 100%    | 0.00                    | 0.00                         |
| 20      | Doors and Frames              | 153,944.00      | 153,944.00                      | 0.00                                | 0.00                                       | 153,944.00                                 | 100%    | 0.00                    | 0.00                         |
| 21      | Overhead Doors                | 41,100.00       | 41,100.00                       | 0.00                                | 0.00                                       | 41,100.00                                  | 100%    | 0.00                    | 0.00                         |
| 22      | Curthwall Systems             | 2,611,836.00    | 2,605,245.00                    | 6,591.00                            | 0.00                                       | 2,611,836.00                               | 100%    | 0.00                    | 0.00                         |
| 23      | Door Operator                 | 35,220.00       | 35,220.00                       | 0.00                                | 0.00                                       | 35,220.00                                  | 100%    | 0.00                    | 0.00                         |
| 24      | Drywall                       | 1,316,383.00    | 1,316,383.00                    | 0.00                                | 0.00                                       | 1,316,383.00                               | 100%    | 0.00                    | 0.00                         |
| 25      | Hard Tile                     | 95,413.00       | 95,413.00                       | 0.00                                | 0.00                                       | 95,413.00                                  | 100%    | 0.00                    | 0.00                         |
| 26      | Terrazzo                      | 96,586.00       | 96,586.00                       | 0.00                                | 0.00                                       | 96,586.00                                  | 100%    | 0.00                    | 0.00                         |
| 27      | Acoustical Ceilings           | 144,613.00      | 144,613.00                      | 0.00                                | 0.00                                       | 144,613.00                                 | 100%    | 0.00                    | 0.00                         |
| 28      | Carpeting                     | 219,184.00      | 219,184.00                      | 0.00                                | 0.00                                       | 219,184.00                                 | 100%    | 0.00                    | 0.00                         |

|    |                                |              |              |           |      |              |      |      |      |
|----|--------------------------------|--------------|--------------|-----------|------|--------------|------|------|------|
| 29 | RUMG Window Trmt               | 20,589.00    | 20,589.00    | 0.00      | 0.00 | 20,589.00    | 100% | 0.00 | 0.00 |
| 30 | Painting                       | 216,076.00   | 206,476.00   | 9,600.00  | 0.00 | 216,076.00   | 100% | 0.00 | 0.00 |
| 31 | Division 10                    | 41,412.00    | 41,412.00    | 0.00      | 0.00 | 41,412.00    | 100% | 0.00 | 0.00 |
| 32 | RUMG Residential Equip         | 12,925.00    | 12,925.00    | 0.00      | 0.00 | 12,925.00    | 100% | 0.00 | 0.00 |
| 33 | Equipment (Parking Control)    | 14,042.00    | 14,042.00    | 0.00      | 0.00 | 14,042.00    | 100% | 0.00 | 0.00 |
| 34 | Exterior Signage / Graphics    | 78,088.00    | 78,088.00    | 0.00      | 0.00 | 78,088.00    | 100% | 0.00 | 0.00 |
| 35 | Fall Protection                | 55,500.00    | 55,500.00    | 0.00      | 0.00 | 55,500.00    | 100% | 0.00 | 0.00 |
| 36 | Elevators                      | 679,957.00   | 677,557.00   | 2,400.00  | 0.00 | 679,957.00   | 100% | 0.00 | 0.00 |
| 37 | Fire Protection                | 641,942.00   | 641,942.00   | 0.00      | 0.00 | 641,942.00   | 100% | 0.00 | 0.00 |
| 38 | Plumbing                       | 962,518.00   | 962,518.00   | 0.00      | 0.00 | 962,518.00   | 100% | 0.00 | 0.00 |
| 39 | HVAC                           | 3,088,734.00 | 3,075,325.00 | 13,409.00 | 0.00 | 3,088,734.00 | 100% | 0.00 | 0.00 |
| 40 | Electrical                     | 4,210,599.00 | 4,202,158.00 | 8,401.00  | 0.00 | 4,210,599.00 | 100% | 0.00 | 0.00 |
| 41 | Contingency                    | 0.00         | 0.00         | 0.00      | 0.00 | 0.00         | 0%   | 0.00 | 0.00 |
| 42 | Buyout                         | 0.00         | 0.00         | 0.00      | 0.00 | 0.00         | 0%   | 0.00 | 0.00 |
| 43 | Contractor's Fee               | 563,221.00   | 549,550.00   | 13,671.00 | 0.00 | 563,221.00   | 100% | 0.00 | 0.00 |
| 44 | MOR General Conditions         | 98,386.00    | 98,386.00    | 0.00      | 0.00 | 98,386.00    | 100% | 0.00 | 0.00 |
| 45 | ASC General Conditions         | 235,008.00   | 235,008.00   | 0.00      | 0.00 | 235,008.00   | 100% | 0.00 | 0.00 |
| 46 | RUMG General Conditions        | 254,533.00   | 178,435.00   | 76,098.00 | 0.00 | 254,533.00   | 100% | 0.00 | 0.00 |
| 47 | MOR Perf Bond                  | 15,985.00    | 15,985.00    | 0.00      | 0.00 | 15,985.00    | 100% | 0.00 | 0.00 |
| 48 | ASC Perf Bond                  | 38,086.00    | 38,086.00    | 0.00      | 0.00 | 38,086.00    | 100% | 0.00 | 0.00 |
| 49 | RUMG Perf Bond                 | 28,664.00    | 28,664.00    | 0.00      | 0.00 | 28,664.00    | 100% | 0.00 | 0.00 |
| 50 | MOR G/L Ins                    | 26,833.00    | 26,833.00    | 0.00      | 0.00 | 26,833.00    | 100% | 0.00 | 0.00 |
| 51 | ASC G/L Ins                    | 60,919.00    | 60,919.00    | 0.00      | 0.00 | 60,919.00    | 100% | 0.00 | 0.00 |
| 52 | RUMG G/L Ins                   | 49,881.00    | 47,980.00    | 1,901.00  | 0.00 | 49,881.00    | 100% | 0.00 | 0.00 |
| 53 | Temp Irrigation                | 75,346.00    | 75,346.00    | 0.00      | 0.00 | 75,346.00    | 100% | 0.00 | 0.00 |
| 54 | MOR Misc Metals                | 32,510.00    | 32,510.00    | 0.00      | 0.00 | 32,510.00    | 100% | 0.00 | 0.00 |
| 55 | ASC Misc Metals                | 128,000.00   | 128,000.00   | 0.00      | 0.00 | 128,000.00   | 100% | 0.00 | 0.00 |
| 56 | RUMG Misc Metals               | 28,700.00    | 28,700.00    | 0.00      | 0.00 | 28,700.00    | 100% | 0.00 | 0.00 |
| 57 | MOR Rough/Finish Carp/Drywall  | 566,312.00   | 566,312.00   | 0.00      | 0.00 | 566,312.00   | 100% | 0.00 | 0.00 |
| 58 | ASC Rough/Finish Carp/Drywall  | 1,117,544.00 | 1,117,544.00 | 0.00      | 0.00 | 1,117,544.00 | 100% | 0.00 | 0.00 |
| 59 | RUMG Rough/Finish Carp/Drywall | 969,602.00   | 962,760.00   | 6,842.00  | 0.00 | 969,602.00   | 100% | 0.00 | 0.00 |
| 60 | Millwork Material              | 88,981.00    | 88,981.00    | 0.00      | 0.00 | 88,981.00    | 100% | 0.00 | 0.00 |
| 61 | MOR Millwork Material          | 209,781.00   | 209,781.00   | 0.00      | 0.00 | 209,781.00   | 100% | 0.00 | 0.00 |
| 62 | ASC Millwork Material          | 247,788.00   | 247,788.00   | 0.00      | 0.00 | 247,788.00   | 100% | 0.00 | 0.00 |
| 63 | RUMG Millwork, No Exams        | 426,135.00   | 423,940.00   | 2,195.00  | 0.00 | 426,135.00   | 100% | 0.00 | 0.00 |
| 64 | RUMG Millwork, Exam Rm Only    | 192,330.00   | 192,330.00   | 0.00      | 0.00 | 192,330.00   | 100% | 0.00 | 0.00 |
| 65 | Hold- ABAA Audit               | 0.00         | 0.00         | 0.00      | 0.00 | 0.00         | 0%   | 0.00 | 0.00 |
| 66 | MOR Doors / Frames             | 82,215.00    | 82,215.00    | 0.00      | 0.00 | 82,215.00    | 100% | 0.00 | 0.00 |

|     |                                      |            |            |           |      |            |      |      |      |
|-----|--------------------------------------|------------|------------|-----------|------|------------|------|------|------|
| 67  | ASC Doors / Frames                   | 133,108.00 | 133,108.00 | 0.00      | 0.00 | 133,108.00 | 100% | 0.00 | 0.00 |
| 68  | RUMG Doors / Frames                  | 324,040.00 | 321,823.00 | 2,217.00  | 0.00 | 324,040.00 | 100% | 0.00 | 0.00 |
| 69  | MOR Door Operator                    | 7,090.00   | 7,090.00   | 0.00      | 0.00 | 7,090.00   | 100% | 0.00 | 0.00 |
| 70  | ASC Door Operator                    | 40,445.00  | 40,445.00  | 0.00      | 0.00 | 40,445.00  | 100% | 0.00 | 0.00 |
| 71  | RUMG Door Operator                   | 3,545.00   | 3,545.00   | 0.00      | 0.00 | 3,545.00   | 100% | 0.00 | 0.00 |
| 72  | Field Test 3rd Ptry                  | 15,700.00  | 15,700.00  | 0.00      | 0.00 | 15,700.00  | 100% | 0.00 | 0.00 |
| 73  | Floor Prep                           | 30,000.00  | 30,000.00  | 0.00      | 0.00 | 30,000.00  | 100% | 0.00 | 0.00 |
| 74  | MOR Floor Prep                       | 74,640.00  | 74,640.00  | 0.00      | 0.00 | 74,640.00  | 100% | 0.00 | 0.00 |
| 75  | MOR Hard Tile                        | 27,740.00  | 27,740.00  | 0.00      | 0.00 | 27,740.00  | 100% | 0.00 | 0.00 |
| 76  | ASC Hard Tile                        | 101,520.00 | 101,520.00 | 0.00      | 0.00 | 101,520.00 | 100% | 0.00 | 0.00 |
| 77  | RUMG Hard Tile                       | 33,691.00  | 33,691.00  | 0.00      | 0.00 | 33,691.00  | 100% | 0.00 | 0.00 |
| 78  | MOR Acoust Ceiling                   | 124,600.00 | 124,600.00 | 0.00      | 0.00 | 124,600.00 | 100% | 0.00 | 0.00 |
| 79  | ASC Acoust Ceiling                   | 205,170.00 | 205,170.00 | 0.00      | 0.00 | 205,170.00 | 100% | 0.00 | 0.00 |
| 80  | RUMG Acoust Ceiling                  | 184,707.00 | 184,707.00 | 0.00      | 0.00 | 184,707.00 | 100% | 0.00 | 0.00 |
| 81  | MOR Resil Tile                       | 232,866.00 | 232,866.00 | 0.00      | 0.00 | 232,866.00 | 100% | 0.00 | 0.00 |
| 82  | ASC Resil Tile                       | 601,458.00 | 601,458.00 | 0.00      | 0.00 | 601,458.00 | 100% | 0.00 | 0.00 |
| 83  | RUMG Resil Tile                      | 325,995.00 | 319,147.00 | 6,848.00  | 0.00 | 325,995.00 | 100% | 0.00 | 0.00 |
| 84  | MOR Window Trimt                     | 22,145.00  | 22,145.00  | 0.00      | 0.00 | 22,145.00  | 100% | 0.00 | 0.00 |
| 85  | ASC Window Trimt                     | 11,228.00  | 11,228.00  | 0.00      | 0.00 | 11,228.00  | 100% | 0.00 | 0.00 |
| 86  | MOR Painting                         | 56,933.00  | 56,933.00  | 0.00      | 0.00 | 56,933.00  | 100% | 0.00 | 0.00 |
| 87  | ASC Painting                         | 94,505.00  | 94,505.00  | 0.00      | 0.00 | 94,505.00  | 100% | 0.00 | 0.00 |
| 88  | RUMG Painting                        | 106,459.00 | 104,328.00 | 2,131.00  | 0.00 | 106,459.00 | 100% | 0.00 | 0.00 |
| 89  | MOR Division 10                      | 60,953.00  | 60,953.00  | 0.00      | 0.00 | 60,953.00  | 100% | 0.00 | 0.00 |
| 90  | ASC Division 10                      | 194,153.00 | 194,153.00 | 0.00      | 0.00 | 194,153.00 | 100% | 0.00 | 0.00 |
| 91  | RUMG Division 10                     | 94,727.00  | 94,727.00  | 0.00      | 0.00 | 94,727.00  | 100% | 0.00 | 0.00 |
| 92  | MOR Performance Cage                 | 28,700.00  | 28,700.00  | 0.00      | 0.00 | 28,700.00  | 100% | 0.00 | 0.00 |
| 93  | Core & Shell Interior/Garage Signage | 141,197.00 | 116,508.00 | 24,689.00 | 0.00 | 141,197.00 | 100% | 0.00 | 0.00 |
| 94  | MOR Interior Signage                 | 18,828.00  | 18,828.00  | 0.00      | 0.00 | 18,828.00  | 100% | 0.00 | 0.00 |
| 95  | RUMG Interior Signage                | 53,765.00  | 50,192.00  | 3,573.00  | 0.00 | 53,765.00  | 100% | 0.00 | 0.00 |
| 96  | ASC Interior Signage                 | 22,707.00  | 22,707.00  | 0.00      | 0.00 | 22,707.00  | 100% | 0.00 | 0.00 |
| 97  | MOR RF Radiation Shield              | 112,228.00 | 112,228.00 | 0.00      | 0.00 | 112,228.00 | 100% | 0.00 | 0.00 |
| 98  | MOR Fire Protection                  | 62,606.00  | 62,606.00  | 0.00      | 0.00 | 62,606.00  | 100% | 0.00 | 0.00 |
| 99  | ASC Fire Protection                  | 58,937.00  | 58,937.00  | 0.00      | 0.00 | 58,937.00  | 100% | 0.00 | 0.00 |
| 100 | RUMG Fire Protection                 | 88,987.00  | 88,987.00  | 0.00      | 0.00 | 88,987.00  | 100% | 0.00 | 0.00 |
| 101 | MOR Plumbing                         | 292,179.00 | 292,179.00 | 0.00      | 0.00 | 292,179.00 | 100% | 0.00 | 0.00 |
| 102 | ASC Plumbing                         | 642,021.00 | 642,021.00 | 0.00      | 0.00 | 642,021.00 | 100% | 0.00 | 0.00 |
| 103 | RUMG Plumbing                        | 740,354.00 | 732,654.00 | 7,500.00  | 0.00 | 740,354.00 | 100% | 0.00 | 0.00 |
| 104 | Hold - Air Test LEED 3.2             | 5,360.00   | 5,360.00   | 0.00      | 0.00 | 5,360.00   | 100% | 0.00 | 0.00 |

|              |                  |               |               |            |      |               |         |      |      |
|--------------|------------------|---------------|---------------|------------|------|---------------|---------|------|------|
| 105          | MOR HVAC         | 503,568.00    | 503,568.00    | 0.00       | 0.00 | 503,568.00    | 100%    | 0.00 | 0.00 |
| 106          | ASC HVAC         | 2,279,530.00  | 2,279,530.00  | 0.00       | 0.00 | 2,279,530.00  | 100%    | 0.00 | 0.00 |
| 107          | RUMG HVAC        | 747,539.00    | 743,621.00    | 3,918.00   | 0.00 | 747,539.00    | 100%    | 0.00 | 0.00 |
| 108          | MOR Electrical   | 832,133.00    | 832,133.00    | 0.00       | 0.00 | 832,133.00    | 100%    | 0.00 | 0.00 |
| 109          | ASC Electrical   | 1,673,715.00  | 1,673,715.00  | 0.00       | 0.00 | 1,673,715.00  | 100%    | 0.00 | 0.00 |
| 110          | RUMG Electrical  | 1,664,078.00  | 1,654,969.00  | 9,109.00   | 0.00 | 1,664,078.00  | 100%    | 0.00 | 0.00 |
| 111          | MOR Contingency  | 0.00          | 0.00          | 0.00       | 0.00 | 0.00          | 0%      | 0.00 | 0.00 |
| 112          | ASC Contingency  | 0.00          | 0.00          | 0.00       | 0.00 | 0.00          | 0%      | 0.00 | 0.00 |
| 113          | RUMG Contingency | 0.00          | 0.00          | 0.00       | 0.00 | 0.00          | 0%      | 0.00 | 0.00 |
| 114          | MOR Buyout       | 0.00          | 0.00          | 0.00       | 0.00 | 0.00          | 0%      | 0.00 | 0.00 |
| 115          | ASC Buyout       | 0.00          | 0.00          | 0.00       | 0.00 | 0.00          | 0%      | 0.00 | 0.00 |
| 116          | RUMG Buyout      | 0.00          | 0.00          | 0.00       | 0.00 | 0.00          | 0%      | 0.00 | 0.00 |
| 117          | MOR Fee          | 55,466.00     | 55,466.00     | 0.00       | 0.00 | 55,466.00     | 100%    | 0.00 | 0.00 |
| 118          | ASC Fee          | 131,482.00    | 131,482.00    | 0.00       | 0.00 | 131,482.00    | 100%    | 0.00 | 0.00 |
| 119          | RUMG Fee         | 103,583.00    | 99,600.00     | 3,983.00   | 0.00 | 103,583.00    | 100%    | 0.00 | 0.00 |
| GRAND TOTALS |                  | 51,249,318.04 | 51,027,074.04 | 222,244.00 | 0.00 | 51,249,318.04 | 100.00% | 0.00 | 0.00 |

# FINAL WAIVER OF LIEN

STATE OF Illinois  
COUNTY OF COOK } SS

Gty #

Escrow #

## TO WHOM IT MAY CONCERN

WHEREAS the undersigned has been employed by

Rush Oak Brook Orthopaedic Center, LLC

to furnish

General Construction

for the premises known as

2011 York Road Oak Brook, IL 60523

of which

Rush Oak Brook Orthopaedic Center, LLC

is the owner

THE undersigned, for and in consideration of four hundred eighty-two thousand four hundred thirty-seven and 75 / 100 ( \$482,437.75 ) Dollars, and other good and valuable considerations, the receipt whereof is hereby acknowledged, do(es) hereby waive and release any and all lien or claim of, or right to, lien, under the statutes of State of Illinois, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery heretofore furnished or which may be furnished at any time hereafter, by the undersigned for the above-described premises, INCLUDING EXTRAS.

COMPANY NAME

Leopardo Companies, Inc.

ADDRESS:

5259 Prairie Stone Parkway, Hoffman Estates, IL 60192

DATE

3/15/19

SIGNATURE AND TITLE

JOSEPH A. OETTER, CONTROLLER

EXTRAS INCLUDE BUT ARE NOT LIMITED TO CHANGE ORDERS, BOTH ORAL AND WRITTEN, TO THE CONTRACT.

## CONTRACTOR'S AFFIDAVIT

STATE OF Illinois  
COUNTY OF COOK } SS

## TO WHOM IT MAY CONCERN

THE UNDERSIGNED, (NAME)

JOSEPH A. OETTER

BEING DULY SWORN, DEPOSES

AND SAYS THAT HE OR SHE IS (POSITION)

CONTROLLER

OF

(COMPANY NAME)

Leopardo Companies, Inc.

WHO IS THE

CONTRACTOR FURNISHING

General Construction

WORK ON THE BUILDING

LOCATED AT

2011 York Road Oak Brook, IL 60523

OWNED BY

Rush Oak Brook Orthopaedic Center, LLC

That the total amount of the contract including extras\* is \$1,249,318.04 on which he or she has received payment of \$50,766,880.29 prior to this payment. That all waivers are true, correct and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers. That the following are the names of all parties who have furnished material or labor, or both, for said work and all parties having contracts or sub contractors for specific portions of said work or for material entering into the construction thereof and the amount due or to become due to each, and that the items mentioned include all labor and material required to complete said work according to plans and specifications:

| NAMES                                                  | WHAT FOR             | CONTRACT PRICE   | AMOUNT PAID      | THIS PAYMENT  | BALANCE DUE |
|--------------------------------------------------------|----------------------|------------------|------------------|---------------|-------------|
| Leopardo Companies, Inc.                               | General Construction | \$ 51,249,318.04 | \$ 50,766,880.29 | \$ 482,437.75 | \$ 0.00     |
| Total Labor and Material Including Extras* to Complete |                      | \$ 51,249,318.04 | \$ 50,766,880.29 | \$ 482,437.75 | \$ 0.00     |

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material or labor or the work of any kind done or to be done upon or in connection with said work other than above stated.

OFFICIAL SEAL

KARRIE L. GOTTNER

NOTARY PUBLIC - STATE OF ILLINOIS

MY COMMISSION EXPIRES 02/11/23

DATE 3/29/19

SIGNATURE

[Signature]

EXTRAS INCLUDE BUT ARE NOT LIMITED TO CHANGE ORDERS, BOTH ORAL AND WRITTEN, TO THE CONTRACT.

Subscribed and sworn to before me this

29th Day of March 2019

[Signature]  
NOTARY PUBLIC

# APPLICATION FOR PAYMENT AND SWORN STATEMENT FOR CONTRACTOR AND SUBCONTRACTOR TO OWNER

Project Title: Rush Oak Brook Orthopaedic Center  
 Project Number: 16-2719  
 Architect: Cannon Design(N.Michigan Ave)  
 Contractor: Leopardo Companies, Inc.

Application Date: March 29, 2019 Page 1 of 4  
 Application No.: 23  
 Period From: 2/16/2019 - 3/15/2019  
 Change Orders Included: 001 - 014

| Item # | Contractor Work/Material Contracted For | Contractor                                 | Original Schedule of Values | Change Orders   | Adjusted Total Contract | Work Completed Material Stored To |                 | Total Retained | Previously Invoiced | Net Amount Requested | Balance To Become Due |
|--------|-----------------------------------------|--------------------------------------------|-----------------------------|-----------------|-------------------------|-----------------------------------|-----------------|----------------|---------------------|----------------------|-----------------------|
|        |                                         |                                            |                             |                 |                         | %                                 | Dollar Value    |                |                     |                      |                       |
| 1      | General Conditions                      | Leopardo Companies, Inc.                   | \$ 965,379.00               | \$ 436,851.00   | \$ 1,402,030.00         | 100%                              | \$ 1,402,030.00 | \$ 0.00        | \$ 1,261,827.00     | \$ 140,203.00        | \$ 0.00               |
| 2      | MOR General Conditions                  | Leopardo Companies, Inc.                   | \$ 0.00                     | \$ 98,386.00    | \$ 98,386.00            | 100%                              | \$ 98,386.00    | \$ 0.00        | \$ 98,386.00        | \$ 0.00              | \$ 0.00               |
| 3      | ASG General Conditions                  | Leopardo Companies, Inc.                   | \$ 0.00                     | \$ 235,008.00   | \$ 235,008.00           | 100%                              | \$ 235,008.00   | \$ 0.00        | \$ 235,008.00       | \$ 0.00              | \$ 0.00               |
| 4      | RUMG General Conditions                 | Leopardo Companies, Inc.                   | \$ 0.00                     | \$ 254,533.00   | \$ 254,533.00           | 100%                              | \$ 254,533.00   | \$ 0.00        | \$ 173,435.00       | \$ 81,098.00         | \$ 0.00               |
| 5      | Performance Bonds                       | Leopardo Companies, Inc.                   | \$ 198,839.00               | \$ -43,452.00   | \$ 153,187.00           | 100%                              | \$ 153,187.00   | \$ 0.00        | \$ 153,187.00       | \$ 0.00              | \$ 0.00               |
| 6      | MOR Perf Bond                           | Leopardo Companies, Inc.                   | \$ 0.00                     | \$ 15,985.00    | \$ 15,985.00            | 100%                              | \$ 15,985.00    | \$ 0.00        | \$ 15,985.00        | \$ 0.00              | \$ 0.00               |
| 7      | ASC Perf Bond                           | Leopardo Companies, Inc.                   | \$ 0.00                     | \$ 38,066.00    | \$ 38,066.00            | 100%                              | \$ 38,066.00    | \$ 0.00        | \$ 38,066.00        | \$ 0.00              | \$ 0.00               |
| 8      | RUMG Perf Bond                          | Leopardo Companies, Inc.                   | \$ 0.00                     | \$ 28,664.00    | \$ 28,664.00            | 100%                              | \$ 28,664.00    | \$ 0.00        | \$ 28,664.00        | \$ 0.00              | \$ 0.00               |
| 9      | G/L Insurance                           | Leopardo Companies, Inc.                   | \$ 247,372.00               | \$ 3,396.00     | \$ 250,768.00           | 100%                              | \$ 250,768.00   | \$ 0.00        | \$ 244,850.00       | \$ 5,918.00          | \$ 0.00               |
| 10     | MOR G/L Ins                             | Leopardo Companies, Inc.                   | \$ 0.00                     | \$ 26,833.00    | \$ 26,833.00            | 100%                              | \$ 26,833.00    | \$ 0.00        | \$ 26,833.00        | \$ 0.00              | \$ 0.00               |
| 11     | ASC G/L Ins                             | Leopardo Companies, Inc.                   | \$ 0.00                     | \$ 60,919.00    | \$ 60,919.00            | 100%                              | \$ 60,919.00    | \$ 0.00        | \$ 60,919.00        | \$ 0.00              | \$ 0.00               |
| 12     | RUMG G/L Ins                            | Leopardo Companies, Inc.                   | \$ 0.00                     | \$ 49,881.00    | \$ 49,881.00            | 100%                              | \$ 49,881.00    | \$ 0.00        | \$ 47,980.00        | \$ 1,901.00          | \$ 0.00               |
| 13     | Earthwork/Excavation                    | Lima Contractors, Inc.                     | \$ 1,067,507.00             | \$ 238,386.04   | \$ 1,305,903.04         | 100%                              | \$ 1,305,903.04 | \$ 0.00        | \$ 1,305,903.04     | \$ 0.00              | \$ 0.00               |
| 14     | Material Mgmt/Logistics                 | Leopardo Companies, Inc.                   | \$ 174,932.00               | \$ 0.00         | \$ 174,932.00           | 100%                              | \$ 174,932.00   | \$ 0.00        | \$ 174,932.00       | \$ 0.00              | \$ 0.00               |
| 15     | Asphalt Paving / Patching               | K & L Contractors, Inc.                    | \$ 82,191.00                | \$ 50,254.00    | \$ 132,445.00           | 100%                              | \$ 132,445.00   | \$ 0.00        | \$ 128,445.00       | \$ 4,000.00          | \$ 0.00               |
| 16     | Site Utilities/ Sewer & Water           | Lima Contractors, Inc.                     | \$ 370,000.00               | \$ 0.00         | \$ 370,000.00           | 100%                              | \$ 370,000.00   | \$ 0.00        | \$ 370,000.00       | \$ 0.00              | \$ 0.00               |
| 17     | Fences and Gates                        | Midwest Fence Corp                         | \$ 45,900.00                | \$ 49,414.00    | \$ 95,314.00            | 100%                              | \$ 95,314.00    | \$ 0.00        | \$ 95,314.00        | \$ 0.00              | \$ 0.00               |
| 18     | Landscaping                             | Wingren Landscape Inc                      | \$ 115,135.00               | \$ 325,362.00   | \$ 440,497.00           | 100%                              | \$ 440,497.00   | \$ 0.00        | \$ 440,497.00       | \$ 0.00              | \$ 0.00               |
| 19     | Turf Irrigation                         | Reinhardt's Irrigation & Maintenance, Inc. | \$ 0.00                     | \$ 75,346.00    | \$ 75,346.00            | 100%                              | \$ 75,346.00    | \$ 0.00        | \$ 75,346.00        | \$ 0.00              | \$ 0.00               |
| 20     | Concrete                                | Concrete by Wagner                         | \$ 3,473,850.00             | \$ 191,634.00   | \$ 3,665,484.00         | 100%                              | \$ 3,665,484.00 | \$ 0.00        | \$ 3,665,484.00     | \$ 0.00              | \$ 0.00               |
| 21     | Precast Concrete                        | Illini Precast-Burlington, LLC             | \$ 3,847,800.00             | \$ -34,400.00   | \$ 3,813,400.00         | 100%                              | \$ 3,813,400.00 | \$ 0.00        | \$ 3,813,400.00     | \$ 0.00              | \$ 0.00               |
| 22     | Masonry / Stone Work                    | Richards & Weyer Construction Corp         | \$ 666,400.00               | \$ 116,412.00   | \$ 781,812.00           | 100%                              | \$ 781,812.00   | \$ 0.00        | \$ 781,812.00       | \$ 0.00              | \$ 0.00               |
| 23     | Structural Steel                        | Synergy Steel Structures Inc               | \$ 2,660,290.00             | \$ 77,763.00    | \$ 2,738,053.00         | 100%                              | \$ 2,738,053.00 | \$ 0.00        | \$ 2,738,053.00     | \$ 0.00              | \$ 0.00               |
| 24     | MOR Misc Metals                         | Unistrut International Corp                | \$ 0.00                     | \$ 32,510.00    | \$ 32,510.00            | 100%                              | \$ 32,510.00    | \$ 0.00        | \$ 32,510.00        | \$ 0.00              | \$ 0.00               |
| 25     | ASC Misc Metals                         | Unistrut International Corp                | \$ 0.00                     | \$ 128,000.00   | \$ 128,000.00           | 100%                              | \$ 128,000.00   | \$ 0.00        | \$ 128,000.00       | \$ 0.00              | \$ 0.00               |
| 26     | RUMG Misc Metals                        | Unistrut International Corp                | \$ 0.00                     | \$ 28,700.00    | \$ 28,700.00            | 100%                              | \$ 28,700.00    | \$ 0.00        | \$ 28,700.00        | \$ 0.00              | \$ 0.00               |
| 27     | Rough/Finish Carp/Drywall               | Leopardo Companies, Inc.                   | \$ 301,434.00               | \$ 148,880.00   | \$ 448,294.00           | 100%                              | \$ 448,294.00   | \$ 0.00        | \$ 440,044.00       | \$ 8,250.00          | \$ 0.00               |
| 28     | MOR Rough/Finish Carp/Drywall           | Leopardo Companies, Inc.                   | \$ 0.00                     | \$ 566,312.00   | \$ 566,312.00           | 100%                              | \$ 566,312.00   | \$ 0.00        | \$ 566,312.00       | \$ 0.00              | \$ 0.00               |
| 29     | ASC Rough/Finish Carp/Drywall           | Leopardo Companies, Inc.                   | \$ 0.00                     | \$ 1,117,544.00 | \$ 1,117,544.00         | 100%                              | \$ 1,117,544.00 | \$ 0.00        | \$ 1,117,544.00     | \$ 0.00              | \$ 0.00               |
| 30     | RUMG Rough/Finish Carp/Drywall          | Leopardo Companies, Inc.                   | \$ 0.00                     | \$ 969,602.00   | \$ 969,602.00           | 100%                              | \$ 969,602.00   | \$ 0.00        | \$ 961,780.00       | \$ 7,842.00          | \$ 0.00               |
| 31     | Millwork Material                       | American Design Inc                        | \$ 0.00                     | \$ 88,981.00    | \$ 88,981.00            | 100%                              | \$ 88,981.00    | \$ 0.00        | \$ 88,981.00        | \$ 0.00              | \$ 0.00               |
| 32     | MOR Millwork Material                   | American Design Inc                        | \$ 0.00                     | \$ 209,781.00   | \$ 209,781.00           | 100%                              | \$ 209,781.00   | \$ 0.00        | \$ 209,781.00       | \$ 0.00              | \$ 0.00               |
| 33     | ASC Millwork Material                   | American Design Inc                        | \$ 0.00                     | \$ 247,788.00   | \$ 247,788.00           | 100%                              | \$ 247,788.00   | \$ 0.00        | \$ 247,788.00       | \$ 0.00              | \$ 0.00               |
| 34     | RUMG Millwork, No Exams                 | Lange Bros. Woodwork Co Inc                | \$ 0.00                     | \$ 426,135.00   | \$ 426,135.00           | 100%                              | \$ 426,135.00   | \$ 0.00        | \$ 419,700.00       | \$ 6,434.00          | \$ 0.00               |

|        | 1                                       | 2                                                    | 3                           |               |                         | 4                                 |                 | 5              | 6                   |                      | 7                     | 8 |
|--------|-----------------------------------------|------------------------------------------------------|-----------------------------|---------------|-------------------------|-----------------------------------|-----------------|----------------|---------------------|----------------------|-----------------------|---|
| Item # | Contractor Work/Material Contracted For | Contractor                                           | Original Schedule of Values | Change Orders | Adjusted Total Contract | Work Completed Material Stored To |                 | Total Retained | Previously Invoiced | Net Amount Requested | Balance To Become Due |   |
|        |                                         |                                                      |                             |               |                         | %                                 | Dollar Value    |                |                     |                      |                       |   |
| 35     | RUMG Millwork, Exam Rm Only             | Eida Corporation                                     | \$ 0.00                     | \$ 192,330.00 | \$ 192,330.00           | 100%                              | \$ 192,330.00   | \$ 0.00        | \$ 192,330.00       | \$ 0.00              | \$ 0.00               |   |
| 36     | Insulation Building                     | Nelson Thermal & Firestopping                        | \$ 111,755.00               | \$ -10,660.00 | \$ 101,095.00           | 100%                              | \$ 101,095.00   | \$ 0.00        | \$ 101,095.00       | \$ 0.00              | \$ 0.00               |   |
| 37     | Spray Fireproofing                      | Midwest Fireproofing, LLC                            | \$ 103,990.00               | \$ -14,400.00 | \$ 89,590.00            | 100%                              | \$ 89,590.00    | \$ 0.00        | \$ 89,590.00        | \$ 0.00              | \$ 0.00               |   |
| 38     | Air Barrier/Waterproof                  | Sager Sealant Corp                                   | \$ 147,491.00               | \$ 219,950.00 | \$ 367,447.00           | 100%                              | \$ 367,447.00   | \$ 0.00        | \$ 367,447.00       | \$ 0.00              | \$ 0.00               |   |
| 39     | Hold- ABAA Audit                        |                                                      | \$ 0.00                     | \$ 0.00       | \$ 0.00                 | 0%                                | \$ 0.00         | \$ 0.00        | \$ 0.00             | \$ 0.00              | \$ 0.00               |   |
| 40     | Metal Panels                            | Metal Edge a Division of Olsson Roofing Company, Inc | \$ 730,820.00               | \$ 2,580.00   | \$ 733,400.00           | 100%                              | \$ 733,400.00   | \$ 0.00        | \$ 733,400.00       | \$ 0.00              | \$ 0.00               |   |
| 41     | Roofing                                 | Olsson Roofing Co., Inc                              | \$ 598,000.00               | \$ -52,045.00 | \$ 545,955.00           | 100%                              | \$ 545,955.00   | \$ 0.00        | \$ 545,955.00       | \$ 0.00              | \$ 0.00               |   |
| 42     | Doors and Frames                        | LaForce Inc                                          | \$ 140,100.00               | \$ 13,944.00  | \$ 153,944.00           | 100%                              | \$ 153,944.00   | \$ 0.00        | \$ 153,944.00       | \$ 0.00              | \$ 0.00               |   |
| 43     | MOR Doors / Frames                      | LaForce Inc                                          | \$ 0.00                     | \$ 82,215.00  | \$ 82,215.00            | 100%                              | \$ 82,215.00    | \$ 0.00        | \$ 82,215.00        | \$ 0.00              | \$ 0.00               |   |
| 44     | ASC Doors / Frames                      | LaForce Inc                                          | \$ 0.00                     | \$ 133,108.00 | \$ 133,108.00           | 100%                              | \$ 133,108.00   | \$ 0.00        | \$ 133,108.00       | \$ 0.00              | \$ 0.00               |   |
| 45     | RUMG Doors / Frames                     | LaForce Inc                                          | \$ 0.00                     | \$ 324,040.00 | \$ 324,040.00           | 100%                              | \$ 324,040.00   | \$ 0.00        | \$ 320,823.00       | \$ 3,217.00          | \$ 0.00               |   |
| 46     | Overhead Doors                          | Anagnos Door Company, Inc                            | \$ 19,500.00                | \$ 21,600.00  | \$ 41,100.00            | 100%                              | \$ 41,100.00    | \$ 0.00        | \$ 41,100.00        | \$ 0.00              | \$ 0.00               |   |
| 47     | Door Operator                           | Teo Jay Service Co., Inc                             | \$ 24,000.00                | \$ 11,220.00  | \$ 35,220.00            | 100%                              | \$ 35,220.00    | \$ 0.00        | \$ 35,220.00        | \$ 0.00              | \$ 0.00               |   |
| 48     | MOR Door Operator                       | Teo Jay Service Co., Inc                             | \$ 0.00                     | \$ 7,090.00   | \$ 7,090.00             | 100%                              | \$ 7,090.00     | \$ 0.00        | \$ 7,090.00         | \$ 0.00              | \$ 0.00               |   |
| 49     | ASC Door Operator                       | Teo Jay Service Co., Inc                             | \$ 0.00                     | \$ 40,445.00  | \$ 40,445.00            | 100%                              | \$ 40,445.00    | \$ 0.00        | \$ 40,445.00        | \$ 0.00              | \$ 0.00               |   |
| 50     | RUMG Door Operator                      | Teo Jay Service Co., Inc                             | \$ 0.00                     | \$ 3,545.00   | \$ 3,545.00             | 100%                              | \$ 3,545.00     | \$ 0.00        | \$ 3,545.00         | \$ 0.00              | \$ 0.00               |   |
| 51     | Curtainwall Systems                     | Mid-States Glass and Metal Inc                       | \$ 2,457,965.00             | \$ 153,971.00 | \$ 2,611,836.00         | 100%                              | \$ 2,611,836.00 | \$ 0.00        | \$ 2,578,193.00     | \$ 32,643.00         | \$ 0.00               |   |
| 52     | Field Test 3rd Ptry                     | Inlortek - ATI                                       | \$ 25,000.00                | \$ -9,300.00  | \$ 15,700.00            | 100%                              | \$ 15,700.00    | \$ 0.00        | \$ 15,700.00        | \$ 0.00              | \$ 0.00               |   |
| 53     | Floor Prep                              | Vortex Commercial Flooring Inc                       | \$ 0.00                     | \$ 30,000.00  | \$ 30,000.00            | 100%                              | \$ 30,000.00    | \$ 0.00        | \$ 30,000.00        | \$ 0.00              | \$ 0.00               |   |
| 54     | MOR Floor Prep                          | Vortex Commercial Flooring Inc                       | \$ 0.00                     | \$ 74,640.00  | \$ 74,640.00            | 100%                              | \$ 74,640.00    | \$ 0.00        | \$ 74,640.00        | \$ 0.00              | \$ 0.00               |   |
| 55     | Drywall                                 | R G Construction Services, Inc.                      | \$ 1,343,450.00             | \$ -27,067.00 | \$ 1,316,383.00         | 100%                              | \$ 1,316,383.00 | \$ 0.00        | \$ 1,316,383.00     | \$ 0.00              | \$ 0.00               |   |
| 56     | Hard Tile                               | Trostrud Mosaic & Tile, Inc                          | \$ 103,815.00               | \$ -8,402.00  | \$ 95,413.00            | 100%                              | \$ 95,413.00    | \$ 0.00        | \$ 95,413.00        | \$ 0.00              | \$ 0.00               |   |
| 57     | MOR Hard Tile                           | Trostrud Mosaic & Tile, Inc                          | \$ 0.00                     | \$ 27,740.00  | \$ 27,740.00            | 100%                              | \$ 27,740.00    | \$ 0.00        | \$ 27,740.00        | \$ 0.00              | \$ 0.00               |   |
| 58     | ASC Hard Tile                           | Trostrud Mosaic & Tile, Inc                          | \$ 0.00                     | \$ 101,520.00 | \$ 101,520.00           | 100%                              | \$ 101,520.00   | \$ 0.00        | \$ 101,520.00       | \$ 0.00              | \$ 0.00               |   |
| 59     | RUMG Hard Tile                          | Trostrud Mosaic & Tile, Inc                          | \$ 0.00                     | \$ 33,691.00  | \$ 33,691.00            | 100%                              | \$ 33,691.00    | \$ 0.00        | \$ 33,691.00        | \$ 0.00              | \$ 0.00               |   |
| 60     | Terrazzo                                | Menconi Terrazzo LLC                                 | \$ 99,535.00                | \$ -3,252.00  | \$ 96,586.00            | 100%                              | \$ 96,586.00    | \$ 0.00        | \$ 96,586.00        | \$ 0.00              | \$ 0.00               |   |
| 61     | Acoustical Ceilings                     | Alpine Acoustics                                     | \$ 148,903.00               | \$ -4,280.00  | \$ 144,613.00           | 100%                              | \$ 144,613.00   | \$ 0.00        | \$ 144,613.00       | \$ 0.00              | \$ 0.00               |   |
| 62     | MOR Acoust Ceiling                      | Alpine Acoustics                                     | \$ 0.00                     | \$ 124,600.00 | \$ 124,600.00           | 100%                              | \$ 124,600.00   | \$ 0.00        | \$ 124,600.00       | \$ 0.00              | \$ 0.00               |   |
| 63     | ASC Acoust Ceiling                      | Alpine Acoustics                                     | \$ 0.00                     | \$ 205,170.00 | \$ 205,170.00           | 100%                              | \$ 205,170.00   | \$ 0.00        | \$ 205,170.00       | \$ 0.00              | \$ 0.00               |   |
| 64     | RUMG Acoust Ceiling                     | Alpine Acoustics                                     | \$ 0.00                     | \$ 184,707.00 | \$ 184,707.00           | 100%                              | \$ 184,707.00   | \$ 0.00        | \$ 184,707.00       | \$ 0.00              | \$ 0.00               |   |
| 65     | Carpeting                               | Mr. David's Flooring International LLC               | \$ 156,143.00               | \$ 63,041.00  | \$ 219,184.00           | 100%                              | \$ 219,184.00   | \$ 0.00        | \$ 219,184.00       | \$ 0.00              | \$ 0.00               |   |
| 66     | MOR Resil Tile                          | Mr. David's Flooring International LLC               | \$ 0.00                     | \$ 232,866.00 | \$ 232,866.00           | 100%                              | \$ 232,866.00   | \$ 0.00        | \$ 222,866.00       | \$ 0.00              | \$ 0.00               |   |
| 67     | ASC Resil Tile                          | Mr. David's Flooring International LLC               | \$ 0.00                     | \$ 601,458.00 | \$ 601,458.00           | 100%                              | \$ 601,458.00   | \$ 0.00        | \$ 601,458.00       | \$ 0.00              | \$ 0.00               |   |
| 68     | RUMG Resil Tile                         | Mr. David's Flooring International LLC               | \$ 0.00                     | \$ 325,995.00 | \$ 325,995.00           | 100%                              | \$ 325,995.00   | \$ 0.00        | \$ 319,147.00       | \$ 7,848.00          | \$ 0.00               |   |
| 69     | MOR Window Trmt                         | Insolar Window Treatments, Inc                       | \$ 0.00                     | \$ 22,145.00  | \$ 22,145.00            | 100%                              | \$ 22,145.00    | \$ 0.00        | \$ 22,145.00        | \$ 0.00              | \$ 0.00               |   |
| 70     | ASC Window Trmt                         | Insolar Window Treatments, Inc                       | \$ 0.00                     | \$ 11,228.00  | \$ 11,228.00            | 100%                              | \$ 11,228.00    | \$ 0.00        | \$ 11,228.00        | \$ 0.00              | \$ 0.00               |   |
| 71     | RUMG Window Trmt                        | Insolar Window Treatments, Inc                       | \$ 0.00                     | \$ 20,589.00  | \$ 20,589.00            | 100%                              | \$ 20,589.00    | \$ 0.00        | \$ 20,589.00        | \$ 0.00              | \$ 0.00               |   |
| 72     | Painting                                | Leopardo Companies Inc                               | \$ 157,197.00               | \$ 58,279.00  | \$ 215,076.00           | 100%                              | \$ 215,076.00   | \$ 0.00        | \$ 206,476.00       | \$ 8,600.00          | \$ 0.00               |   |
| 73     | MOR Painting                            | Leopardo Companies Inc                               | \$ 0.00                     | \$ 58,933.00  | \$ 58,933.00            | 100%                              | \$ 58,933.00    | \$ 0.00        | \$ 58,933.00        | \$ 0.00              | \$ 0.00               |   |

|        | 1                                       | 2                                           | 3                           | 4               | 5                       | 6                                 | 7               | 8              |                     |                      |                       |
|--------|-----------------------------------------|---------------------------------------------|-----------------------------|-----------------|-------------------------|-----------------------------------|-----------------|----------------|---------------------|----------------------|-----------------------|
| Item # | Contractor Work/Material Contracted For | Contractor                                  | Original Schedule of Values | Change Orders   | Adjusted Total Contract | Work Completed Material Stored To |                 | Total Retained | Previously Invoiced | Net Amount Requested | Balance To Become Due |
|        |                                         |                                             |                             |                 |                         | %                                 | Dollar Value    |                |                     |                      |                       |
| 74     | ASC Painting                            | Leopardo Companies Inc                      | \$ 0.00                     | \$ 94,505.00    | \$ 94,505.00            | 100%                              | \$ 94,505.00    | \$ 0.00        | \$ 94,505.00        | \$ 0.00              | \$ 0.00               |
| 75     | RUMG Painting                           | Leopardo Companies Inc                      | \$ 0.00                     | \$ 106,459.00   | \$ 106,459.00           | 100%                              | \$ 106,459.00   | \$ 0.00        | \$ 103,328.00       | \$ 3,131.00          | \$ 0.00               |
| 76     | Division 10                             | Prestige Distribution Inc                   | \$ 0.00                     | \$ 41,412.00    | \$ 41,412.00            | 100%                              | \$ 41,412.00    | \$ 0.00        | \$ 41,412.00        | \$ 0.00              | \$ 0.00               |
| 77     | MOR Division 10                         | Prestige Distribution Inc                   | \$ 0.00                     | \$ 60,953.00    | \$ 60,953.00            | 100%                              | \$ 60,953.00    | \$ 0.00        | \$ 60,953.00        | \$ 0.00              | \$ 0.00               |
| 78     | ASC Division 10                         | Prestige Distribution Inc                   | \$ 0.00                     | \$ 194,153.00   | \$ 194,153.00           | 100%                              | \$ 194,153.00   | \$ 0.00        | \$ 194,153.00       | \$ 0.00              | \$ 0.00               |
| 79     | RUMG Division 10                        | Prestige Distribution Inc                   | \$ 0.00                     | \$ 94,727.00    | \$ 94,727.00            | 100%                              | \$ 94,727.00    | \$ 0.00        | \$ 94,727.00        | \$ 0.00              | \$ 0.00               |
| 80     | RUMG Residential Equip                  | S & B Sales Group, Inc.                     | \$ 85,189.00                | \$ -72,284.00   | \$ 12,925.00            | 100%                              | \$ 12,925.00    | \$ 0.00        | \$ 12,925.00        | \$ 0.00              | \$ 0.00               |
| 81     | MOR Performance Cage                    | Practice Sports, Inc                        | \$ 0.00                     | \$ 28,700.00    | \$ 28,700.00            | 100%                              | \$ 28,700.00    | \$ 0.00        | \$ 28,700.00        | \$ 0.00              | \$ 0.00               |
| 82     | Equipment (Parking Control)             | Amano McGann, Inc.                          | \$ 20,000.00                | \$ -5,958.00    | \$ 14,042.00            | 100%                              | \$ 14,042.00    | \$ 0.00        | \$ 14,042.00        | \$ 0.00              | \$ 0.00               |
| 83     | Exterior Signage / Graphics             | Aurora Sign Co.                             | \$ 0.00                     | \$ 78,058.00    | \$ 78,058.00            | 100%                              | \$ 78,058.00    | \$ 0.00        | \$ 78,058.00        | \$ 0.00              | \$ 0.00               |
| 84     | Core & Shell Interior/Garage Signage    | Poblocki Sign Co LLC                        | \$ 0.00                     | \$ 141,197.00   | \$ 141,197.00           | 100%                              | \$ 141,197.00   | \$ 0.00        | \$ 110,683.00       | \$ 30,514.00         | \$ 0.00               |
| 85     | MOR Interior Signage                    | Poblocki Sign Co LLC                        | \$ 0.00                     | \$ 18,828.00    | \$ 18,828.00            | 100%                              | \$ 18,828.00    | \$ 0.00        | \$ 18,828.00        | \$ 0.00              | \$ 0.00               |
| 86     | ASC Interior Signage                    | Poblocki Sign Co LLC                        | \$ 0.00                     | \$ 22,707.00    | \$ 22,707.00            | 100%                              | \$ 22,707.00    | \$ 0.00        | \$ 22,707.00        | \$ 0.00              | \$ 0.00               |
| 87     | RUMG Interior Signage                   | Poblocki Sign Co LLC                        | \$ 0.00                     | \$ 53,765.00    | \$ 53,765.00            | 100%                              | \$ 53,765.00    | \$ 0.00        | \$ 47,682.00        | \$ 6,083.00          | \$ 0.00               |
| 88     | MOR RF Radiation Shield                 | ETS-Lindgren Inc                            | \$ 0.00                     | \$ 112,228.00   | \$ 112,228.00           | 100%                              | \$ 112,228.00   | \$ 0.00        | \$ 112,228.00       | \$ 0.00              | \$ 0.00               |
| 89     | Fall Protection                         | Trabtel LTD                                 | \$ 62,000.00                | \$ -8,500.00    | \$ 55,500.00            | 100%                              | \$ 55,500.00    | \$ 0.00        | \$ 55,500.00        | \$ 0.00              | \$ 0.00               |
| 90     | Elevators                               | Otis Elevators Inc                          | \$ 678,000.00               | \$ 1,957.00     | \$ 679,957.00           | 100%                              | \$ 679,957.00   | \$ 0.00        | \$ 677,557.00       | \$ 2,400.00          | \$ 0.00               |
| 91     | Fire Protection                         | United States Alliance Fire Protection, Inc | \$ 501,500.00               | \$ 140,442.00   | \$ 641,942.00           | 100%                              | \$ 641,942.00   | \$ 0.00        | \$ 641,942.00       | \$ 0.00              | \$ 0.00               |
| 92     | MOR Fire Protection                     | United States Alliance Fire Protection, Inc | \$ 0.00                     | \$ 62,606.00    | \$ 62,606.00            | 100%                              | \$ 62,606.00    | \$ 0.00        | \$ 62,606.00        | \$ 0.00              | \$ 0.00               |
| 93     | ASC Fire Protection                     | United States Alliance Fire Protection, Inc | \$ 0.00                     | \$ 58,937.00    | \$ 58,937.00            | 100%                              | \$ 58,937.00    | \$ 0.00        | \$ 58,937.00        | \$ 0.00              | \$ 0.00               |
| 94     | RUMG Fire Protection                    | United States Alliance Fire Protection, Inc | \$ 0.00                     | \$ 88,987.00    | \$ 88,987.00            | 100%                              | \$ 88,987.00    | \$ 0.00        | \$ 84,537.65        | \$ 4,449.35          | \$ 0.00               |
| 95     | Plumbing                                | Hogan Plumbing Inc.                         | \$ 832,750.00               | \$ 129,768.00   | \$ 962,518.00           | 100%                              | \$ 962,518.00   | \$ 0.00        | \$ 962,518.00       | \$ 0.00              | \$ 0.00               |
| 96     | MOR Plumbing                            | Hogan Plumbing Inc.                         | \$ 0.00                     | \$ 292,179.00   | \$ 292,179.00           | 100%                              | \$ 292,179.00   | \$ 0.00        | \$ 292,179.00       | \$ 0.00              | \$ 0.00               |
| 97     | ASC Plumbing                            | Hogan Plumbing Inc.                         | \$ 0.00                     | \$ 642,021.00   | \$ 642,021.00           | 100%                              | \$ 642,021.00   | \$ 0.00        | \$ 642,021.00       | \$ 0.00              | \$ 0.00               |
| 98     | RUMG Plumbing                           | Hogan Plumbing Inc.                         | \$ 0.00                     | \$ 740,354.00   | \$ 740,354.00           | 100%                              | \$ 740,354.00   | \$ 0.00        | \$ 731,854.00       | \$ 8,500.00          | \$ 0.00               |
| 99     | HVAC                                    | State Mechanical Services LLC               | \$ 2,960,883.00             | \$ 127,871.00   | \$ 3,088,734.00         | 100%                              | \$ 3,088,734.00 | \$ 0.00        | \$ 3,075,325.00     | \$ 13,409.00         | \$ 0.00               |
| 100    | MOR HVAC                                | State Mechanical Services LLC               | \$ 0.00                     | \$ 503,568.00   | \$ 503,568.00           | 100%                              | \$ 503,568.00   | \$ 0.00        | \$ 503,568.00       | \$ 0.00              | \$ 0.00               |
| 101    | ASC HVAC                                | State Mechanical Services LLC               | \$ 0.00                     | \$ 2,279,530.00 | \$ 2,279,530.00         | 100%                              | \$ 2,279,530.00 | \$ 0.00        | \$ 2,279,530.00     | \$ 0.00              | \$ 0.00               |
| 102    | RUMG HVAC                               | State Mechanical Services LLC               | \$ 0.00                     | \$ 747,539.00   | \$ 747,539.00           | 100%                              | \$ 747,539.00   | \$ 0.00        | \$ 743,621.00       | \$ 3,918.00          | \$ 0.00               |
| 103    | Hold - Air Test LEED 3.2                | True North Consultants Inc                  | \$ 0.00                     | \$ 5,360.00     | \$ 5,360.00             | 100%                              | \$ 5,360.00     | \$ 0.00        | \$ 5,360.00         | \$ 0.00              | \$ 0.00               |
| 104    | Electrical                              | Titan Electric LLC                          | \$ 3,059,074.00             | \$ 1,151,485.00 | \$ 4,210,559.00         | 100%                              | \$ 4,210,559.00 | \$ 0.00        | \$ 4,202,158.00     | \$ 8,401.00          | \$ 0.00               |
| 105    | MOR Electrical                          | Titan Electric LLC                          | \$ 0.00                     | \$ 832,133.00   | \$ 832,133.00           | 100%                              | \$ 832,133.00   | \$ 0.00        | \$ 832,133.00       | \$ 0.00              | \$ 0.00               |
| 106    | ASC Electrical                          | Titan Electric LLC                          | \$ 0.00                     | \$ 1,673,715.00 | \$ 1,673,715.00         | 100%                              | \$ 1,673,715.00 | \$ 0.00        | \$ 1,673,715.00     | \$ 0.00              | \$ 0.00               |
| 107    | RUMG Electrical                         | Titan Electric LLC                          | \$ 0.00                     | \$ 1,664,078.00 | \$ 1,664,078.00         | 100%                              | \$ 1,664,078.00 | \$ 0.00        | \$ 1,653,969.00     | \$ 10,109.00         | \$ 0.00               |
| 108    | Contingency                             |                                             | \$ 779,222.00               | \$ -779,222.00  | \$ 0.00                 | 0%                                | \$ 0.00         | \$ 0.00        | \$ 0.00             | \$ 0.00              | \$ 0.00               |
| 109    | MOR Contingency                         |                                             | \$ 0.00                     | \$ 0.00         | \$ 0.00                 | 0%                                | \$ 0.00         | \$ 0.00        | \$ 0.00             | \$ 0.00              | \$ 0.00               |
| 110    | ASC Contingency                         |                                             | \$ 0.00                     | \$ 0.00         | \$ 0.00                 | 0%                                | \$ 0.00         | \$ 0.00        | \$ 0.00             | \$ 0.00              | \$ 0.00               |
| 111    | RUMG Contingency                        |                                             | \$ 0.00                     | \$ 0.00         | \$ 0.00                 | 0%                                | \$ 0.00         | \$ 0.00        | \$ 0.00             | \$ 0.00              | \$ 0.00               |
| 112    | Buyout                                  |                                             | \$ 742,593.00               | \$ -742,593.00  | \$ 0.00                 | 0%                                | \$ 0.00         | \$ 0.00        | \$ 0.00             | \$ 0.00              | \$ 0.00               |

1 2 3 4 5 6 7 8

| Item #        | Contractor Work/Material Contracted For | Contractor               | Original Schedule of Values | Change Orders           | Adjusted Total Contract | Work Completed Material Stored To |                         | Total Retained | Previously Invoiced     | Net Amount Requested | Balance To Become Due |
|---------------|-----------------------------------------|--------------------------|-----------------------------|-------------------------|-------------------------|-----------------------------------|-------------------------|----------------|-------------------------|----------------------|-----------------------|
|               |                                         |                          |                             |                         |                         | %                                 | Dollar Value            |                |                         |                      |                       |
| 113           | MOR Buyout                              |                          | \$ 0.00                     | \$ 0.00                 | \$ 0.00                 | 0%                                | \$ 0.00                 | \$ 0.00        | \$ 0.00                 | \$ 0.00              | \$ 0.00               |
| 114           | ASC Buyout                              |                          | \$ 0.00                     | \$ 0.00                 | \$ 0.00                 | 0%                                | \$ 0.00                 | \$ 0.00        | \$ 0.00                 | \$ 0.00              | \$ 0.00               |
| 115           | RUMG Buyout                             |                          | \$ 0.00                     | \$ 0.00                 | \$ 0.00                 | 0%                                | \$ 0.00                 | \$ 0.00        | \$ 0.00                 | \$ 0.00              | \$ 0.00               |
| 116           | Contractor's Fee                        | Leopardo Companies, Inc. | \$ 543,117.00               | \$ 20,104.00            | \$ 563,221.00           | 100%                              | \$ 563,221.00           | \$ 0.00        | \$ 494,595.00           | \$ 68,626.00         | \$ 0.00               |
| 117           | MOR Fee                                 | Leopardo Companies, Inc. | \$ 0.00                     | \$ 55,466.00            | \$ 55,466.00            | 100%                              | \$ 55,466.00            | \$ 0.00        | \$ 55,466.00            | \$ 0.00              | \$ 0.00               |
| 118           | ASC Fee                                 | Leopardo Companies, Inc. | \$ 0.00                     | \$ 131,482.00           | \$ 131,482.00           | 100%                              | \$ 131,482.00           | \$ 0.00        | \$ 131,482.00           | \$ 0.00              | \$ 0.00               |
| 119           | RUMG Fee                                | Leopardo Companies, Inc. | \$ 0.00                     | \$ 103,583.00           | \$ 103,583.00           | 100%                              | \$ 103,583.00           | \$ 0.00        | \$ 89,640.00            | \$ 13,943.00         | \$ 0.00               |
| <b>Totals</b> |                                         |                          | <b>\$ 32,491,216.00</b>     | <b>\$ 18,758,102.04</b> | <b>\$ 51,249,318.04</b> | <b>100%</b>                       | <b>\$ 51,249,318.04</b> | <b>\$ 0.00</b> | <b>\$ 50,766,880.29</b> | <b>\$ 482,437.75</b> | <b>\$ 0.00</b>        |

|                             |                 |                                         |                  |
|-----------------------------|-----------------|-----------------------------------------|------------------|
| Amount of Original Contract | \$32,491,216.00 | Work Completed to Date(column 4)        | \$ 51,249,318.04 |
| Adjustments to Contract     | \$18,758,102.04 | Total Retained(column 5)                | \$ 0.00          |
| Adjusted Total Contract     | \$51,249,318.04 | Net Amount Earned (col. 4 minus col. 5) | \$ 51,249,318.04 |
|                             |                 | Previously Invoiced (column 6)          | \$ 50,766,880.29 |
|                             |                 | Net Amount Due this Payment(column 7)   | \$ 482,437.75    |

STATE OF Illinois }  
COUNTY OF Cook }

The undersigned Joseph A. Oetter, being first duly sworn on oath, deposes and says  
That he/she is Controller of Leopardo Companies, Inc., contractor for the GENERAL CONTRACTING for the following project  
Contract Title: Rush Oak Brook Orthopaedic Center  
Contract Address: 2011 York Road - Oak Brook, IL 60523

That, for the purpose of this work, the foregoing orders have been placed and the foregoing parties subcontracted with, and these have furnished materials or have provided labor, or both, for said project. That, the amount of such order or subcontract is as stated above and that there is due and to become due then respectively, the amounts set opposite their names for materials or labor or both. That, this statement is made in compliance with the statutes relating to Mechanics Liens and for the purpose of procuring from the Owner FINAL/PARTIAL payment in accordance with the terms of the contract and is a full, true and complete statement, of all parties furnishing labor and/or materials, and of amounts paid, due and to become due thereon.

Subscribed and sworn to before me on 29th day of March 2019



Signed [Signature]  
Notary Public

**ROBOC Building Summary**  
**Draw #23 - FEB**

|                                    | C&S               | MOR             | ASC               | RUMG            | Total           |
|------------------------------------|-------------------|-----------------|-------------------|-----------------|-----------------|
| Amount of Contract                 | \$32,491,216.00   |                 |                   |                 | \$32,491,216.00 |
| Add: Extras to Contract            | \$615,192.04      | \$3,550,799.00  | \$8,041,283.00    | \$6,550,828.00  | \$18,758,102.04 |
| Adjusted Total Contract            | \$33,106,408.04   | \$3,550,799.00  | \$8,041,283.00    | \$6,550,828.00  | \$51,249,318.04 |
| Work Completed to Date             | \$ 33,106,408.04  | \$ 3,550,799.00 | \$ 8,041,283.00   | \$ 6,550,828.00 | \$51,249,318.04 |
| Less: Retained                     | \$ -              | \$ -            | \$ -              | \$ -            | \$0.00          |
| Net Amount Earned                  | \$ 33,106,408.04  | \$ 3,550,799.00 | \$ 8,041,283.00   | \$ 6,550,828.00 | \$51,249,318.04 |
| Less: Net Amt Previously Invoiced  | \$ 32,782,444.04  | \$ 3,550,799.00 | \$ 8,041,283.00   | \$ 6,392,354.25 | \$50,768,880.29 |
| Total Inv Amt before Premium Cost  | \$ 323,964.00     | \$ -            | \$ -              | \$ 158,473.75   | \$ 482,437.75   |
| ASC Premium Cost                   | C&S with deduct   |                 | ASC with Addition |                 | \$482,437.75    |
| Work Completed to Date             | \$ 31,628,930.04  |                 | \$ 9,518,761.00   |                 |                 |
| Less: Retained                     | \$ -              |                 | \$ -              |                 |                 |
| Net Amount Earned                  | \$ 31,628,930.04  |                 | \$ 9,518,761.00   |                 |                 |
| Less: Net Amt Previously Invoiced  | \$ 31,452,713.84  |                 | \$ 9,371,013.20   |                 |                 |
| Total Inv Amt after Premium Cost   | \$ 176,216.20     | \$ -            | \$ 147,747.80     | \$ 158,473.75   | \$ 482,437.75   |
| % of Phases vs Total Contract Amt  | 100.00%           | 100.00%         | 100.00%           | 100.00%         | 100.00%         |
| ASC Premium Cost Allocation Billed | \$ (1,477,478.00) |                 | \$ 1,477,478.00   |                 |                 |
| 10% Retainage of ASC Premium Cost  | \$ (147,747.80)   |                 | \$ 147,747.80     |                 |                 |
| ASC Premium Cost Net Amount Billed | \$ (1,329,730.20) |                 | \$ 1,329,730.20   |                 |                 |
| <b>Overall Contract</b>            | <b>C&amp;S</b>    | <b>MOR</b>      | <b>ASC</b>        | <b>RUMG</b>     | <b>Total</b>    |
| Initial Contract                   | 32,491,216.00     | -               | -                 | -               | 32,491,216.00   |
| Owners Change Order #1             | 47,638.00         |                 |                   |                 | 47,638.00       |
| Owners Change Order #2             | 33,176.00         |                 |                   |                 | 33,176.00       |
| Owners Change Order #3             |                   | 3,381,479.00    | 8,063,679.00      |                 | 11,445,158.00   |
| Owners Change Order #4             | 58,142.00         |                 |                   |                 | 58,142.00       |
| Owners Change Order #5             | 236,573.00        |                 |                   | 6,064,014.00    | 6,300,587.00    |
| Owners Change Order #6             | 620,055.00        | 149,997.00      | 131,846.00        | 195,409.00      | 1,097,307.00    |
| Owners Change Order #7             |                   | 32,930.00       |                   |                 | 32,930.00       |
| Owners Change Order #8             |                   |                 |                   | 153,340.00      | 153,340.00      |
| Owners Change Order #9             |                   | 17,998.00       | 23,371.00         | 52,487.00       | 192,608.00      |
| Owners Change Order #10            |                   |                 |                   | 73,660.00       | 73,660.00       |
| Owners Change Order #11            |                   |                 |                   | 22,259.00       | 22,259.00       |
| Owners Change Order #12            |                   | 2,976.00        |                   |                 | 2,976.00        |
| Owners Change Order #13            |                   | (34,581.00)     | (177,613.00)      |                 | (212,194.00)    |
| Owners Change Order #14            | (479,143.96)      |                 |                   | (10,341.00)     | (489,484.96)    |
| Change Order Subtotal              | 615,192.04        | 3,550,799.00    | 8,041,283.00      | 6,550,828.00    | 18,758,102.04   |
| Total Contract by Phase            | 33,106,408.04     | 3,550,799.00    | 8,041,283.00      | 6,550,828.00    | 51,249,318.04   |

# CHANGE ORDER

Page 1 of 1

**PROJECT :** Rush Oak Brook Orthopaedic Center  
2011 York Road  
Oak Brook, IL 60523

**CHANGE ORDER :** 014

**LEOPARDO JOB NUMBER :** 16-2719

**INITIATION DATE :** 3/13/2019

**TO :** Leopardo Companies, Inc.  
5200 Prairie Stone Parkway  
Hoffman Estates, IL 60192

**ARCHITECT'S PROJECT NO :** 005086.00

**CONTRACT FOR :** General Construction

**You are directed to make the following changes in this Contract:**

PCO 127 RUMG Closeout CO: Total Contract Amount \$6,561,169.00. Unused Buyout credited back: \$2,231.00. Unused Bond credited back: \$7,858.00. G/L returned at .08% of contract after credits: \$80.00. Fee returned at 1.7% of contract after credits \$172.00. Summary Below. -10,341.00

PCO 128 Core & Shell Closeout CO: Total Contract Amount \$33,585,552.00. Unused contingency credited back: \$305,077.00. Unused Buyout credited back: \$96,366.96. Unused ABAA HOLD credited back: \$7,000.00. Unused Field Testing credited back at \$15,500.00. Unused Bond credited back: \$43,452.00. G/L returned at .08% of contract after credits: \$3,739.00. Fee returned at 1.7% of contract after credits \$8,009.00. Summary Below. -479,143.96

**TOTAL:** -489,484.96

**Note:** This summary does not reflect changes in the Contract Sum, Contract Time or Guaranteed maximum price which have been authorized by Construction Change Directive.

The original Contract Sum was 32,491,216.00

Net change by previously authorized Change Orders 19,247,587.00

The Contract Sum prior to this Change Order 51,738,803.00

The Contract Sum will be **Decreased** by this Change Order -489,484.96

The new Contract Sum including this Change Order 51,249,318.04

The Contract Time will be **Changed** by 0 Days

Date of Substantial Completion as of the date of this Change Order therefore is **08/13/2018**

**AUTHORIZED:**

Cannon Design(N.Michigan Ave)

**ARCHITECT**

225 North Michigan Ave, Suite 1100

**ADDRESS**

Chicago, IL 60601

Leopardo Companies, Inc.

**CONTRACTOR**

5200 Prairie Stone Parkway

**ADDRESS**

Hoffman Estates, IL 60192

Rush Oak Brook Orthopaedic Center, LLC

**OWNER**

One Westbrook Corporate Center

**ADDRESS**

Westchester, IL 60154

BY Daniel Perschbacher

**DATE**

BY Steven W. Sebastian

**DATE**

BY Randal Johnson

**DATE**

# APPLICATION AND CERTIFICATION FOR PAYMENT

ALA DOCUMENT G702

PAGE ONE OF

PAGES

TO OWNER PROJECT: VIA ARCHITECT:

APPLICATION NO: 4

Distribution to:

|            |  |
|------------|--|
| OWNER      |  |
| ARCHITECT  |  |
| CONTRACTOR |  |

PERIOD TO: 03/15/19

PROJECT NOS: 16-2719

CONTRACT DATE 02/05/18

FROM CONTRACTOR:

K & L CONTRACTORS, INC.

1201 LUNT AVE.

ELK GROVE, IL 60007

CONTRACT FOR: PAVING

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

|                                                        |               |
|--------------------------------------------------------|---------------|
| 1. ORIGINAL CONTRACT SUM                               | \$ 75,220.00  |
| 2. Net change by Change Orders                         | \$ 57,225.00  |
| 3. CONTRACT SUM TO DATE (Line 1 + 2)                   | \$ 132,445.00 |
| 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) | \$ 132,445.00 |

|                                                              |         |
|--------------------------------------------------------------|---------|
| 5. RETAINAGE:                                                | \$ 0.00 |
| a. % of Completed Work (Column D + E on G703)                |         |
| b. % of Stored Material (Column F on G703)                   |         |
| Total Retainage (Lines 5a + 5b or Total in Column I of G703) | \$ 0.00 |

|                                                           |               |
|-----------------------------------------------------------|---------------|
| 6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) | \$ 132,445.00 |
|-----------------------------------------------------------|---------------|

|                                                                           |               |
|---------------------------------------------------------------------------|---------------|
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) | \$ 128,445.00 |
|---------------------------------------------------------------------------|---------------|

|                        |             |
|------------------------|-------------|
| 8. CURRENT PAYMENT DUE | \$ 4,000.00 |
|------------------------|-------------|

|                                                                |         |
|----------------------------------------------------------------|---------|
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) | \$ 0.00 |
|----------------------------------------------------------------|---------|

| CHANGE ORDER SUMMARY                               | ADDITIONS   | DEDUCTIONS |
|----------------------------------------------------|-------------|------------|
| Total changes approved in previous months by Owner | \$57,225.00 |            |
| Total approved this Month                          |             |            |
| TOTALS                                             | \$57,225.00 | \$0.00     |
| NET CHANGES by Change Order                        | \$57,225.00 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By:

Date: 3/21/19

State of Illinois County of Cook  
Subscribed and sworn to before me this 21st day of March 2019  
Notary Public: NANCY A. CRANK  
My Commission expires: MY COMMISSION EXPIRES 01/28/2023

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 4,000.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20005-3292

AIA DOCUMENT G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION - AIA - G1962 Users may obtain validation of this document by requesting a completed AIA Document D401 - Certification of Document's Authenticity from the Licensee.

ALA DOCUMENT G703

PAGE OF PAGES

**APPLICATION NO:**

**APPLICATION NO:**

APPLICATION DATE: 03/21/19

PERIOD TO: 3/15/2019

ARCHITECT'S PROJECT NO: 16-2719

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK       | C<br>SCHEDULED<br>VALUE | D-<br><u>WORK COMPLETED</u><br>FROM PREVIOUS<br>APPLICATION<br>(D + E) | E<br>THIS PERIOD  | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G<br>TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | H<br>BALANCE<br>TO FINISH<br>(C - G) | I<br>RETAINAGE<br>(OF VARIABLES<br>RATE) |
|------------------|--------------------------------|-------------------------|------------------------------------------------------------------------|-------------------|-------------------------------------------------------------|-------------------------------------------------------------|--------------------------------------|------------------------------------------|
|                  | Labor, Equipment & Incidentals | \$96,869.82             | \$92,869.82                                                            | \$4,000.00        |                                                             | \$96,869.82                                                 | \$0.00                               | \$0.00                                   |
|                  | Material                       | \$35,575.18             | \$35,575.18                                                            | \$0.00            |                                                             | \$35,575.18                                                 | \$0.00                               | \$0.00                                   |
|                  | <b>GRAND TOTALS</b>            | <b>\$132,445.00</b>     | <b>\$128,445.00</b>                                                    | <b>\$4,000.00</b> |                                                             | <b>\$132,445.00</b>                                         | <b>\$0.00</b>                        | <b>\$0.00</b>                            |

AIA DOCUMENT G703 CONTINUATION SHEET FOR G702 · 1982 EDITION · AIA ©1982  
THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20005-5232

**G703-1892**

## APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

Invoice #: 45410

**To Owner:** Rush Oak Brook Orthopaedic Center  
1750 W. Harrison Street  
Suite #319  
Chicago, IL 60612

**Project:** 16-2719

**From Contractor:** Leopardo Companies, Inc.  
333 W. Wacker Drive, Suite 250  
Chicago, IL 60606

**Via Architect:** Rush Oak Brook Orthopaedic Center  
One Westbrook Corp. Center  
Suite 240  
Westchester, IL 60154

**Application No:** 10

**Period:** 3/15/2019

**Project Number:** 16-2719

**Contract Date:** 05/31/2016

**Trade:** Rough/Finish Carp/ Drvwall - Core & Shell

**Distribution to:**

|            |  |
|------------|--|
| Owner      |  |
| Architect  |  |
| Contractor |  |

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.  
Continuation Sheet AIA Document G703 is attached.

1. Original Contract Sum \$ 331,746.00
2. Net Change By Change Orders \$ 116,548.00
3. Contract Sum To Date \$ 448,294.00
4. Total Completed and Stored To Date \$ 448,294.00
5. Retainage:

- a. 10% of Completed Work \$ 0.00  
(Column D+E on G703)
- b. 0% of Stored Material \$ 0.00  
(Column F on G703)

Total Retainage (Lines 5a + 5b) \$ 0.00

6. Total Earned Less Retainage \$ 448,294.00  
(Line 4 Less Line 5 Total)
7. Less Previous Certificates For Payment \$ 440,044.00  
(Line 6 from prior Certificate)
8. Current Payment Due \$ 8,250.00
9. Balance To Finish, Including Retainage \$ 0.00  
(Line 3 Less Line 6)

| CHANGE ORDER SUMMARY                              |            |            |
|---------------------------------------------------|------------|------------|
| CHANGES                                           | ADDITIONS  | DEDUCTIONS |
| Total changes approved in previous month by Owner | 108,298.00 | 0.00       |
| Total Approved this Month                         | 8,250.00   | 0.00       |
| TOTALS                                            | 116,548.00 | 0.00       |
| Net Changes By Change Order                       | 116,548.00 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract documents. That all amounts have been paid by the Contractor for which previous Certificates for Payment were issued and payments received from the Owner, and that no payment shown herein is now due.

CONTRACTOR: Leopardo Companies, Inc.

By: [Signature] Date: 2/11/2023

State of: Illinois

County of: Cook

Subscribed and sworn to before me on 27th day of March, 2023

Notary Public: [Signature]

My Commission expires: Feb 11, 2023

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$8,250.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Owner: (if applicable)

By:

Date:

# CONTINUATION SHEET

Application No. : 10

Application and Certification for Payment, containing Contractor's signed certification is attached.

Period From: : 02/16/2019

In tabulation below, amounts are stated to the nearest dollar.

To: 03/15/2019

Use Column I on Contracts where variable retainage for line items may apply.

Invoice #: Contract : 18-2719 Rush Oak Brook Orthopaedic Center

| Item No      | Description of Work                                  | C<br>Scheduled Value | D<br>Work Completed                         |                         | F<br>Materials<br>Presently<br>Stored<br><br>(Not in D or E) | G<br>Total Completed<br>and Stored<br>To Date<br><br>(D + E + F) | H<br>Balance<br>To Finish<br><br>(C - G) | I<br>Retainage<br><br>(If Variable Rate) |
|--------------|------------------------------------------------------|----------------------|---------------------------------------------|-------------------------|--------------------------------------------------------------|------------------------------------------------------------------|------------------------------------------|------------------------------------------|
|              |                                                      |                      | From Previous<br>Application<br><br>(D + E) | This Period<br>In Place |                                                              |                                                                  |                                          |                                          |
| 1            | Core & Shell Rough Carpentry,<br>Labor and Materials | 266,746.00           | 266,746.00                                  | 0.00                    | 0.00                                                         | 266,746.00                                                       | 0.00                                     | 0.00                                     |
| 2            | Millwork Install, Labor                              | 35,000.00            | 35,000.00                                   | 0.00                    | 0.00                                                         | 35,000.00                                                        | 0.00                                     | 0.00                                     |
| 3            |                                                      | 0.00                 | 0.00                                        | 0.00                    | 0.00                                                         | 0.00                                                             | 0.00                                     | 0.00                                     |
| 4            | CO#1-ASI 011 Install Valet Desk                      | 440.00               | 440.00                                      | 0.00                    | 0.00                                                         | 440.00                                                           | 0.00                                     | 0.00                                     |
| 5            | CO#2-ASI 013 Millwork Install                        | 660.00               | 660.00                                      | 0.00                    | 0.00                                                         | 660.00                                                           | 0.00                                     | 0.00                                     |
| 6            | CO#3- ASI 022                                        | 4,423.00             | 4,423.00                                    | 0.00                    | 0.00                                                         | 4,423.00                                                         | 0.00                                     | 0.00                                     |
| 7            | CO#4-Garage Carpentry for Signs                      | 28,170.00            | 28,170.00                                   | 0.00                    | 0.00                                                         | 28,170.00                                                        | 0.00                                     | 0.00                                     |
| 8            | CO#5-ASI 25                                          | 248.00               | 248.00                                      | 0.00                    | 0.00                                                         | 248.00                                                           | 0.00                                     | 0.00                                     |
| 9            | CO#7-Millwork il backer board                        | 1,210.00             | 1,210.00                                    | 0.00                    | 0.00                                                         | 1,210.00                                                         | 0.00                                     | 0.00                                     |
| 10           | CO#8-Core Shell Work                                 | 73,147.00            | 73,147.00                                   | 0.00                    | 0.00                                                         | 73,147.00                                                        | 0.00                                     | 0.00                                     |
| 11           | CO#10-Millwork back charge                           | 8,250.00             | 0.00                                        | 8,250.00                | 0.00                                                         | 8,250.00                                                         | 0.00                                     | 0.00                                     |
| 12           |                                                      | 0.00                 | 0.00                                        | 0.00                    | 0.00                                                         | 0.00                                                             | 0.00                                     | 0.00                                     |
| 13           |                                                      | 0.00                 | 0.00                                        | 0.00                    | 0.00                                                         | 0.00                                                             | 0.00                                     | 0.00                                     |
| 14           |                                                      | 0.00                 | 0.00                                        | 0.00                    | 0.00                                                         | 0.00                                                             | 0.00                                     | 0.00                                     |
| 15           |                                                      | 0.00                 | 0.00                                        | 0.00                    | 0.00                                                         | 0.00                                                             | 0.00                                     | 0.00                                     |
| 16           |                                                      | 0.00                 | 0.00                                        | 0.00                    | 0.00                                                         | 0.00                                                             | 0.00                                     | 0.00                                     |
| 17           |                                                      | 0.00                 | 0.00                                        | 0.00                    | 0.00                                                         | 0.00                                                             | 0.00                                     | 0.00                                     |
| 18           |                                                      | 0.00                 | 0.00                                        | 0.00                    | 0.00                                                         | 0.00                                                             | 0.00                                     | 0.00                                     |
| 19           |                                                      | 0.00                 | 0.00                                        | 0.00                    | 0.00                                                         | 0.00                                                             | 0.00                                     | 0.00                                     |
| GRAND TOTALS |                                                      | 448,294.00           | 440,044.00                                  | 8,250.00                | 0.00                                                         | 448,294.00                                                       | 0.00                                     | 0.00                                     |

# APPLICATION AND CERTIFICATE FOR PAYMENT

## AIA DOCUMENT G702

Invoice #:

**To Owner:** Rush Oak Brook Orthopaedic Center  
1750 W. Harrison Street  
Suite #319  
Chicago, IL 60612

**Project:** 16-2719

**From Contractor:** Leopardo Companies, Inc.  
333 W. Wacker Drive, Suite 250  
Chicago, IL 60606

**Via Architect:** Cannon design  
225 North Michigan Ave, Suite 11  
Chicago, IL 60601

**Application No:** 7  
**Period:** 3/15/2019

**Project Number:** 16-2719

**Contract Date:** 05/31/2016

**Trade:** Rough/Finish Carp/ Drwwall - RUMG

**Distribution to:**

|            |  |
|------------|--|
| Owner      |  |
| Architect  |  |
| Contractor |  |

### CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. Original Contract Sum \$ 888,267.00
2. Net Change By Change Orders \$ 81,335.00
3. Contract Sum To Date \$ 969,602.00
4. Total Completed and Stored To Date \$ 969,602.00
5. Retainage:

- a. 10% of Completed Work (Column D+E on G703) \$ 0.00
- b. 0% of Stored Material (Column F on G703) \$ 0.00

- Total Retainage** (Lines 5a + 5b) \$ 0.00
6. Total Earned Less Retainage (Line 4 Less Line 5 Total) \$ 969,602.00
7. Less Previous Certificates For Payment (Line 6 from prior Certificate) \$ 961,760.00
8. Current Payment Due \$ 7,842.00
9. Balance To Finish, Including Retainage (Line 3 Less Line 6) \$ 0.00

| CHANGE ORDER SUMMARY                              |           |            |
|---------------------------------------------------|-----------|------------|
|                                                   | Additions | Deductions |
| Total changes approved in previous month by Owner | 74,493.00 | 0.00       |
| Total Approved this Month                         | 6,842.00  | 0.00       |
| TOTALS                                            | 81,335.00 | 0.00       |
| Net Changes By Change Order                       | 81,335.00 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract documents. That all amounts have been paid by the Contractor for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

**CONTRACTOR** Leopardo Companies, Inc.

**OFFICIAL SEAL**  
KARRIEL GOTTNER  
NOTARY PUBLIC - STATE OF ILLINOIS  
MY COMMISSION EXPIRES 02/11/23

**Date:** 3/27/19

**State of:** Illinois  
**County of:** Cook

Subscribed and sworn to before me on 27th day of March, 2019

**Notary Public:** David J. Gottner

**My Commission expires:** FEB 11, 2023

### ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

**AMOUNT CERTIFIED** \$7,842.00  
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

### ARCHITECT:

**By:** \_\_\_\_\_ **Date:** \_\_\_\_\_

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

**Owner:** (if applicable) \_\_\_\_\_ **Date:** \_\_\_\_\_

# CONTINUATION SHEET

Application No.: 7

Application and Certification for Payment, containing Contractor's signed certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

Period From: 02/16/2019  
To: 03/15/2019

| Invoice # :  |                                                 | Contract :                           |                      | 16-2719        |      | Rush Oak Brook Orthopaedic Center             |                                                   |      |                              |                                 |  |   |  |   |  |   |  |
|--------------|-------------------------------------------------|--------------------------------------|----------------------|----------------|------|-----------------------------------------------|---------------------------------------------------|------|------------------------------|---------------------------------|--|---|--|---|--|---|--|
| A            |                                                 | B                                    |                      | C              |      | D                                             |                                                   | E    |                              | F                               |  | G |  | H |  | I |  |
| Item No      | Description of Work                             | Scheduled Value                      |                      | Work Completed |      | Materials Presently Stored<br>(Not in D or E) | Total Completed and Stored To Date<br>(D + E + F) | %    | Balance To Finish<br>(C - G) | Retainage<br>(If Variable Rate) |  |   |  |   |  |   |  |
|              |                                                 | From Previous Application<br>(D + E) | This Period In Place |                |      |                                               |                                                   |      |                              |                                 |  |   |  |   |  |   |  |
| 1            | Metal Stud & Drywal, Labor and Materials        | 596,800.00                           | 0.00                 | 596,800.00     | 0.00 | 0.00                                          | 596,800.00                                        | 100% | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| 2            | Finish and Rough Carpentry, Labor and Materials | 212,792.00                           | 0.00                 | 212,792.00     | 0.00 | 0.00                                          | 212,792.00                                        | 100% | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| 3            | Millwork Install, Labor                         | 78,675.00                            | 0.00                 | 78,675.00      | 0.00 | 0.00                                          | 78,675.00                                         | 100% | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| 4            |                                                 |                                      |                      |                |      |                                               |                                                   |      |                              |                                 |  |   |  |   |  |   |  |
| 5            | CO #1 - ASI 008                                 | 1,748.00                             | 0.00                 | 1,748.00       | 0.00 | 0.00                                          | 1,748.00                                          | 100% | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| 6            | CO #2 - ASI 016                                 | 948.00                               | 0.00                 | 948.00         | 0.00 | 0.00                                          | 948.00                                            | 100% | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| 7            | CO #3 - Midmark (Eika) Install                  | 26,182.00                            | 0.00                 | 26,182.00      | 0.00 | 0.00                                          | 26,182.00                                         | 100% | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| 8            | CO #4 - ASI 018                                 | 3,149.00                             | 0.00                 | 3,149.00       | 0.00 | 0.00                                          | 3,149.00                                          | 100% | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| 9            | CQ #4 - ASI 019                                 | 8,079.00                             | 0.00                 | 8,079.00       | 0.00 | 0.00                                          | 8,079.00                                          | 100% | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| 10           | CO #5 - Boiler Equipment Protection             | 6,336.00                             | 0.00                 | 6,336.00       | 0.00 | 0.00                                          | 6,336.00                                          | 100% | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| 11           | CO #6 - ASI 021 & 022                           | 1,974.00                             | 0.00                 | 1,974.00       | 0.00 | 0.00                                          | 1,974.00                                          | 100% | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| 12           | CO# 7 - OT for Taping Imaging                   | 560.00                               | 0.00                 | 560.00         | 0.00 | 0.00                                          | 560.00                                            | 100% | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| 13           | CO#9 - ASI 023                                  | 13,768.00                            | 0.00                 | 13,768.00      | 0.00 | 0.00                                          | 13,768.00                                         | 100% | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| 14           | CO#10 - ASI 025                                 | 6,057.00                             | 0.00                 | 6,057.00       | 0.00 | 0.00                                          | 6,057.00                                          | 0%   | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| 15           | CO# 11-Install Becker Board                     | 2,640.00                             | 0.00                 | 2,640.00       | 0.00 | 0.00                                          | 2,640.00                                          | 0%   | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| 16           | CO#12-Ceiling/soffit re-work                    | 3,052.00                             | 0.00                 | 3,052.00       | 0.00 | 0.00                                          | 3,052.00                                          | 0%   | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| 17           | CO#13- ASI 016                                  | 6,842.00                             | 6,842.00             | 0.00           | 0.00 | 0.00                                          | 6,842.00                                          | 0%   | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| 18           |                                                 | 0.00                                 | 0.00                 | 0.00           | 0.00 | 0.00                                          | 0.00                                              | 0%   | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| 19           |                                                 | 0.00                                 | 0.00                 | 0.00           | 0.00 | 0.00                                          | 0.00                                              | 0%   | 0.00                         | 0.00                            |  |   |  |   |  |   |  |
| GRAND TOTALS |                                                 | 969,602.00                           | 6,842.00             | 962,760.00     | 0.00 | 0.00                                          | 969,602.00                                        | 100% | 0.00                         | 0.00                            |  |   |  |   |  |   |  |

# APPLICATION AND CERTIFICATION FOR PAYMENT

AIA Document G702

page 1 of 2

To Owners:  
 Leopardo Companies  
 5200 Prairie Stone Parkway  
 Hoffman Estates, IL 60132

Project:  
 Rush Oak Brook Orthopaedic Center  
 201 North Rd  
 Oak Brook, IL 60523

Application No. 10  
 Period To:  
 Arch Project No.  
 Contract Date

Distribution to:  
☐ One OWNER  
☐ One ARCHITECT  
☒ One CONTRACTOR

From Contractors:  
 Lange Bros. Woodwork Co., Inc.  
 3820 W. Douglas Ave.  
 Milwaukee, WI 53209

Contract For: Architectural Millwork

## CONTRACTOR'S APPLICATION FOR PAYMENT

| Change Order Summary        |       | Additions   | Deductions   |
|-----------------------------|-------|-------------|--------------|
| Approved this month         | Total | \$97,410.00 | (\$3,885.00) |
| 5 ASI 026                   | Date  | 2,195.00    |              |
| Totals                      |       | \$99,605.00 | (\$3,885.00) |
| Net Change by Change Orders |       | \$95,720.00 |              |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payment received from the Owners, and that current payment shown herein is now due.


CONTRACTOR: LANGE BROS. WOODWORK CO., INC.

Application is made for Payment, as shown below, in connection with the Contract.  
 Continuation sheet, AIA Document G703, is attached.

|                                                                              |              |
|------------------------------------------------------------------------------|--------------|
| 1 Original Contract Sum                                                      | \$330,415.00 |
| 2 Net change by Change Order                                                 | \$95,720.00  |
| 3 Contract Sum Year to Date                                                  | \$426,135.00 |
| 4 Total Completed & Stored to Date                                           | \$426,135.00 |
| 5 Retainage                                                                  |              |
| a. %                                                                         | 0%           |
| Total Retainage                                                              | \$0.00       |
| 6 Total Earned Less Retainage                                                | \$426,135.00 |
| 7 Less Previous Certificates for Payment<br>(Line 6 form prior Certificates) | \$419,700.60 |
| 8 Current Payment Due                                                        | \$6,434.40   |
| 9 Balance to Finish, Plus Retainage<br>(Line 3 less line 6)                  | \$0.00       |

State of: Wisconsin County of: Milwaukee

Subscribed and sworn to before me this 19th day of February 2019  
 Notary Public: Aaron Godersky  
 My commission expires: 11/11/2020



By: [Signature] Date: 2/19/2019


## ARCHITECT'S CERTIFICATION FOR PAYMENT

In accordance with the Contract Documents, based on site observations and the data comprising the above application, the Architect certifies to the owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the contractor is entitled to payment of the AMOUNT CERTIFIED.

## AMOUNT CERTIFIED

(ATTACH EXPLANATION IF AMOUNT CERTIFIED DIFFERS FROM THE AMOUNT APPLIED FOR)

By: [Signature]  
 This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any of the Owner of Contractor under this Contract.



-34

## Page 2 of 2

10

2/19/2019

2/28/2019

| A  | B                       | C            | D                                       | E              | F                                                  | G                                             | H          | I                             |
|----|-------------------------|--------------|-----------------------------------------|----------------|----------------------------------------------------|-----------------------------------------------|------------|-------------------------------|
|    |                         |              |                                         | Work Completed |                                                    |                                               |            |                               |
|    |                         |              | from<br>previous<br>application<br>(DE) | This period    | Material<br>presently<br>stored (Not<br>in D or E) | Total completed and<br>stored to Date (D+E+F) | %<br>(G/C) | Balance to<br>Finish<br>(C-G) |
| No | Description of Work     | Value        |                                         |                |                                                    |                                               |            | Retainage                     |
|    | Millwork on Account     |              |                                         |                |                                                    | \$0.00                                        | 0%         | \$0.00                        |
|    | Contingency-Rush-Copley |              |                                         |                |                                                    | \$0.00                                        | 0%         | \$0.00                        |
|    | Drafting & PM           | 107,020.00   | 107,020.00                              |                |                                                    | \$107,020.00                                  | 100%       | \$0.00                        |
|    | Molding & Trim          | 27,291.99    | 27,291.99                               |                |                                                    | \$27,291.99                                   | 100%       | \$0.00                        |
|    | Cabinets                | 5,070.39     | 5,070.39                                |                |                                                    | \$5,070.39                                    | 100%       | \$0.00                        |
|    | Panel Process           | 46,762.78    | 46,762.78                               |                |                                                    | \$46,762.78                                   | 100%       | \$0.00                        |
|    | PL Tops                 | 33,571.46    | 33,571.46                               |                |                                                    | \$33,571.46                                   | 100%       | \$0.00                        |
|    | SS Tops                 | 15,601.79    | 15,601.79                               |                |                                                    | \$15,601.79                                   | 100%       | \$0.00                        |
|    | 1 ASI 013               | 95,096.59    | 95,096.59                               |                |                                                    | \$95,096.59                                   | 100%       | \$0.00                        |
|    | 2 ASI 019 - for RUMG    | (3,885.00)   | (3,885.00)                              |                |                                                    | (\$3,885.00)                                  | 100%       | \$0.00                        |
|    | 3 Tech Bar Revisions    | 39,615.00    | 39,615.00                               |                |                                                    | \$39,615.00                                   | 100%       | \$0.00                        |
|    | 4 ASI 023               | 3,860.00     | 3,860.00                                |                |                                                    | \$3,860.00                                    | 100%       | \$0.00                        |
|    | 5 ASI 026               | 53,935.00    | 53,935.00                               |                |                                                    | \$53,935.00                                   | 100%       | \$0.00                        |
|    |                         | 2,195.00     |                                         | 2,195.00       |                                                    | \$2,195.00                                    | 100%       | \$0.00                        |
|    |                         |              |                                         |                |                                                    | \$0.00                                        | 0%         | \$0.00                        |
|    | <b>Total</b>            | \$426,135.00 | \$423,940.00                            | \$2,195.00     | \$0.00                                             | \$426,135.00                                  | 100%       | \$0.00                        |
|    | <b>Balance</b>          |              |                                         |                | <b>Balance</b>                                     | <b>Balance</b>                                |            | <b>Balance</b>                |

# APPLICATION AND CERTIFICATE FOR PAYMENT

LAFORCE PROJECT ID: 4148803

|                                                                               |  |                                                                                                                                                                         |  |
|-------------------------------------------------------------------------------|--|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| TO:                                                                           |  | PROJECT:                                                                                                                                                                |  |
| Leopardo Companies<br>5200 Prairie Stone Parkway<br>Hoffman Estates, IL 60182 |  | Rush Oak Brook Orthopaedic Center<br>2011 York Rd<br>Oak Brook, IL 60453                                                                                                |  |
| CONTRACTOR:                                                                   |  | VIA (ARCHITECT):                                                                                                                                                        |  |
| LaForce, Inc.<br>1060 West Mason St.<br>Green Bay WI 54303                    |  | APPLICATION NO: 4148803.1<br>INVOICE NO: 13/1/2019<br>PERIOD FROM: 12/31/2018<br>PERIOD TO: 12/31/2019<br>PURCHASE ORDER NO: 16-271-0049<br>LAFORCE PROJECT ID: 4148803 |  |
| CONTRACT FOR:                                                                 |  | DISTRIBUTION TO:                                                                                                                                                        |  |
| Doors, Frames, and Hardware                                                   |  | <input type="checkbox"/> OWNER<br><input type="checkbox"/> ARCHITECT<br><input checked="" type="checkbox"/> CONTRACTOR                                                  |  |

## CONTRACTOR'S APPLICATION FOR PAYMENT

| CHANGE ORDER SUMMARY                |  |             |             |
|-------------------------------------|--|-------------|-------------|
| Approved in previous month by Owner |  | ADDITIONS   | DEDUCTIONS  |
| TOTAL                               |  | \$ 3,038.00 | \$ -        |
| Approved this Month                 |  |             |             |
| TOTALS                              |  | \$ -        | \$ 3,038.00 |
| Net change by Change Orders         |  | \$ -        | \$ 3,038.00 |

Work Completed this period includes \$ 107.71 state & local tax ( 5.80% )  
 The undersigned Contractor certifies that to the best of the contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payment received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: LaForce, Inc.

By: Brian Manning Date: 3/21/2019

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment, as shown below, in connection with the Contract Continuation Sheet, Schedule of Values, is attached.

1. ORIGINAL CONTRACT SUM: \$ 321,004.00
2. Net change by Change Order: \$ 3,038.00
3. CONTRACT SUM TO DATE (Line 1 + 2): \$ 324,042.00
4. TOTAL COMPLETED & STORED TO DATE: \$ 324,042.00  
(Column G on Schedule of Values)
5. RETAINAGE:
  - a. 0% of Completed Work: \$ -
  - b. 0% of Stored Material: \$ -  
(Column F on Schedule of Values)
 Total Retainage (Line 5a + 5b or Total in Column I on Schedule of Values): \$ -
6. TOTAL EARNED LESS RETAINAGE: \$ 324,042.00  
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT: \$ 320,823.00  
(Line 6 from prior Certificate)
8. CURRENT PAYMENT DUE: \$ 3,217.00
9. BALANCE TO FINISH, PLUS RETAINAGE: \$ -  
(Line 3 less Line 8)

State of: Wisconsin County of: Brown  
 Subscribed and sworn to before me this 21 day of March, 2019

Notary Public: Curtis Czapan斯基  
 My Commission expires: March 2019  
 AMOUNT CERTIFIED: \$  
 (Attach explanation if amount certified differs from the amount shown on the Contract Documents)

ARCHITECT:  
 By: \_\_\_\_\_ Date: \_\_\_\_\_

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

## LAFORCE PROJECT ID: 4148803

APPLICATION NO:  
INVOICE NO:  
APPLICATION DATE:  
PERIOD FROM:  
PERIOD TO:  
PURCHASE ORDER NO:

| A           | B                          | C               | D                                       | E                            | F                                   | G                                   | H          | I                             | J               |
|-------------|----------------------------|-----------------|-----------------------------------------|------------------------------|-------------------------------------|-------------------------------------|------------|-------------------------------|-----------------|
| Item No.    | Description of Work        | Scheduled Value | Work Complete<br>Prior Periods<br>(D+E) | Work Complete<br>This Period | Materials Stored<br>(Not In D or E) | Total Completed / Stored<br>(D+E+F) | %<br>(G/C) | Balance<br>to Finish<br>(C-G) | Retainage<br>0% |
| 16-271-9049 |                            | \$              | \$                                      | -                            | \$                                  | \$                                  | 100%       | \$                            | -               |
|             | Hardware                   | \$ 68,694.00    | \$ 68,694.00                            | \$ -                         | \$ -                                | \$ 68,694.00                        | 100%       | \$ -                          | -               |
|             | Metal Doors                | \$ 18,848.80    | \$ 18,848.80                            | \$ -                         | \$ -                                | \$ 18,848.80                        | 100%       | \$ -                          | -               |
|             | Metal Frames               | \$ 23,448.80    | \$ 23,448.80                            | \$ -                         | \$ -                                | \$ 23,448.80                        | 100%       | \$ -                          | -               |
|             | Wood Doors                 | \$ 221,017.00   | \$ 221,017.00                           | \$ -                         | \$ -                                | \$ 221,017.00                       | 100%       | \$ -                          | -               |
|             | ASI 819                    | \$ 819.00       | \$ 819.00                               | \$ -                         | \$ -                                | \$ 819.00                           | 100%       | \$ -                          | -               |
|             | Added Opening              | \$ 2,217.00     | \$ -                                    | \$ 2,217.00                  | \$ -                                | \$ 2,217.00                         | 100%       | \$ -                          | -               |
| COW6001     |                            | \$              | \$                                      | \$                           | \$                                  | \$                                  |            | \$                            |                 |
|             | FSC MIX 92% SCS-COC 002046 | \$ 324,040.00   | \$ 321,823.00                           | \$ 2,217.00                  | \$ -                                | \$ 324,040.00                       | 100%       | \$ -                          | -               |
| TOTAL       |                            | \$              | \$                                      | \$                           | \$                                  | \$                                  |            | \$                            |                 |

Total Pending Change Orders

# Application and Certificate for Payment

Based on AIA DOCUMENT G702

To (Owner): Leonardo Companies, Inc.  
8200 Prairie Stone Parkway  
Hoffman Estates, IL 60192

Project: Rush Oak Brook Orthopaedic Center  
2011 York Rd.  
Oak Brook, IL 60523

Attention: Steve Sebastian

Contract for: Furnish, Erect and Install  
Curtainwall, Doors & Borrowed Lights

Contract No: 10-2719

Leopardo

APPLICATION NUMBER: 18

APPLICATION DATE: March 21, 2019

Period From: March 1, 2019

To: March 31, 2019

Distribution To:  
Owner  
Architect  
Contractor

## Contractor's Application for Payment

| Change Order Summary                               |        |               | Deductions |
|----------------------------------------------------|--------|---------------|------------|
| Change Orders approved in previous months by Owner | Amount | Deductions    |            |
| Total                                              | 185119 |               | 27336      |
| Approved this Month                                |        |               |            |
| Number                                             | 7      | Date Approved | 2/1/2019   |
| Net change by Change Orders                        | 185119 |               | 27336      |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor: Mid-South Glass and Steel, Inc.

By: *[Signature]* Date: 3/21/19

## Architect's Certificate for Payment

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Contract Date: June 12, 2017

Application is made for Payment, as shown below, in connection with the Contract. Contribution Street, AIA Document G702, is attached

The present status of the account for this Contract is as follows:

Original Contract Sum ..... \$ 2,457,865

Net Change by Change Orders ..... \$ 153,871

Contract Sum to Date ..... \$ 2,611,836

Total Completed & Stored to Date  
(Column G on G702) ..... \$ 2,611,836

Retainage 1% ..... \$ -  
or total in Column F on G702

Total Earned Less Retainage ..... \$ 2,611,836

Less Previous Certificates For Payment ..... \$ 2,579,183

Current Payment Due ..... \$ 32,653

State of: Illinois County of: Cook

Subscribed and sworn to before me this 21st day of March, 2019

Notary Public: *[Signature]*

My Commission Expires: 03/31/21

OFFICIAL SEAL  
ANN MARIE LABUZ  
NOTARY PUBLIC - STATE OF ILLINOIS  
1/21 COMMISSION EXPIRES 03/31/21

Amount Certified

(Attach explanation if amount certified differs from amount applied for.)

Architect:

By: \_\_\_\_\_ Date: \_\_\_\_\_

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

# Continuation Sheet

Based on AIA DOCUMENT G703

Based on AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column 1 on Contract where variable retainage for line items may apply.

APPLICATION NUMBER: 18

APPLICATION DATE: March 21, 2019

PERIOD TO: March 31, 2019

Project No:

ARCHS PROJ. NO.:

Contractor: Mc-States Glass and Metal

| A<br>ITEM # | B<br>DESCRIPTION                                | C<br>SCHEDULED VALUE | D<br>WORK COMPLETED FROM PREVIOUS APPLICATION (D + E) | E<br>WORK COMPLETED THIS PERIOD | F<br>MATERIALS PRESENTLY STORED (NOT IN D OR E) | G<br>TOTAL COMPLETED AND STORED TO DATE (D + E + F) | H<br>BALANCE TO FINISH (G - C) | I<br>RETAINAGE | J<br>TOTAL EARNED LESS RETAINAGE |
|-------------|-------------------------------------------------|----------------------|-------------------------------------------------------|---------------------------------|-------------------------------------------------|-----------------------------------------------------|--------------------------------|----------------|----------------------------------|
|             | General Conditions                              | 200,000              | 200,000                                               |                                 |                                                 | 200,000                                             | 100                            |                | 200,000                          |
|             | Shop Drawings and Engineering                   | 98,000               | 98,000                                                |                                 |                                                 | 98,000                                              | 100                            |                | 98,000                           |
|             | Bond                                            | 55,400               | 55,400                                                |                                 |                                                 | 55,400                                              | 100                            |                | 55,400                           |
|             | Window Glass                                    |                      |                                                       |                                 |                                                 |                                                     |                                |                |                                  |
|             | North Elevation Punch Windows Storefront Garage | 189,450              | 189,450                                               |                                 |                                                 | 189,450                                             | 100                            |                | 189,450                          |
|             |                                                 | 27,950               | 27,950                                                |                                 |                                                 | 27,950                                              | 100                            |                | 27,950                           |
|             |                                                 | 68,035               | 68,035                                                |                                 |                                                 | 68,035                                              | 100                            |                | 68,035                           |
|             |                                                 | 19,565               | 19,565                                                |                                 |                                                 | 19,565                                              | 100                            |                | 19,565                           |
|             | Curtainwall - Material PM Graham                |                      |                                                       |                                 |                                                 |                                                     |                                |                |                                  |
|             | North Elevation Punch Windows Storefront        | 603,500              | 603,500                                               |                                 |                                                 | 603,500                                             | 100                            |                | 603,500                          |
|             |                                                 | 76,250               | 76,250                                                |                                 |                                                 | 76,250                                              | 100                            |                | 76,250                           |
|             |                                                 | 189,250              | 189,250                                               |                                 |                                                 | 189,250                                             | 100                            |                | 189,250                          |
|             | Curtainwall Garage- Place Metals                | 76,500               | 76,500                                                |                                 |                                                 | 76,500                                              | 100                            |                | 76,500                           |
|             | Curtainwall Erection Labor                      |                      |                                                       |                                 |                                                 |                                                     |                                |                |                                  |
|             | North Elevation Punch Windows Storefront Garage | 221,750              | 221,750                                               |                                 |                                                 | 221,750                                             | 100                            |                | 221,750                          |
|             |                                                 | 55,440               | 55,440                                                |                                 |                                                 | 55,440                                              | 100                            |                | 55,440                           |
|             |                                                 | 106,250              | 106,250                                               |                                 |                                                 | 106,250                                             | 100                            |                | 106,250                          |
|             |                                                 | 78,560               | 78,560                                                |                                 |                                                 | 78,560                                              | 100                            |                | 78,560                           |
|             | Handrail                                        | 22,260               | 22,260                                                |                                 |                                                 | 22,260                                              | 100                            |                | 22,260                           |
|             | Glass Canopy                                    | 92,000               | 92,000                                                |                                 |                                                 | 92,000                                              | 100                            |                | 92,000                           |
|             | Decorative Glass                                | 31,000               | 31,000                                                |                                 |                                                 | 31,000                                              | 100                            |                | 31,000                           |
|             | Fireproofing                                    | 10,000               | 10,000                                                |                                 |                                                 | 10,000                                              | 100                            |                | 10,000                           |
|             | Auto Doors - Tee Jay                            | 100,000              | 100,000                                               |                                 |                                                 | 100,000                                             | 100                            |                | 100,000                          |
|             | Sealant                                         | 54,000               | 54,000                                                |                                 |                                                 | 54,000                                              | 100                            |                | 54,000                           |
|             | Equipment                                       | 75,000               | 75,000                                                |                                 |                                                 | 75,000                                              | 100                            |                | 75,000                           |
|             | 3rd Party Quality Control                       | 17,816               | 17,816                                                |                                 |                                                 | 17,816                                              | 100                            |                | 17,816                           |
|             | CO 1 Mock-up                                    | 8,500                | 8,500                                                 |                                 |                                                 | 8,500                                               | 100                            |                | 8,500                            |
|             | CO 2 Change to Glass Finish                     | 18,877               | 18,877                                                |                                 |                                                 | 18,877                                              | 100                            |                | 18,877                           |
|             | CO 3 Credit for Interior Storefront             | -4,177               | -4,177                                                |                                 |                                                 | -4,177                                              | 100                            |                | -4,177                           |
|             | CO 4 Interior Glazing for ASC, RUMS & MOR ASC   |                      |                                                       |                                 |                                                 |                                                     |                                |                |                                  |
|             | 1st Floor                                       | 52,054               | 52,054                                                |                                 |                                                 | 52,054                                              | 100                            |                | 52,054                           |
|             | 2nd Floor                                       | 78,870               | 78,870                                                |                                 |                                                 | 78,870                                              | 100                            |                | 78,870                           |
|             | 3rd Floor                                       | 26,815               | 26,815                                                |                                 |                                                 | 26,815                                              | 100                            |                | 26,815                           |
|             | CO 5 Pass Thru Window                           | -4,836               | -4,836                                                |                                 |                                                 | -4,836                                              | 100                            |                | -4,836                           |
|             | CO 6 ASI 019                                    | -28,823              | -28,823                                               |                                 |                                                 | -28,823                                             | 100                            |                | -28,823                          |
|             | CO 7 New Exterior Valet Door                    | 6,591                | 6,591                                                 | 8,351                           |                                                 | 6,591                                               | 100                            |                | 6,591                            |
|             | TOTALS                                          | 2,611,838            | 2,603,245                                             | 8,591                           |                                                 | 2,611,836                                           | 100                            |                | 2,611,836                        |

# APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

TO CONTRACTOR: Leopardo Companies, Inc.  
5220 Prairie Stone Parkway  
Hoffman Estates, IL 60192

PROJECT: Rush Oak Brook Orthopaedic Center  
2011 York Road  
Oak Brook, IL 60523

APPLICATION #: 9 RUMG Final

PERIOD FROM: 12/10/2019  
PERIOD TO: 3/6/2019

FROM SUB CONTRACTOR: Mr. Davids Flooring International, Ltd.  
865 W Irving Park Road  
Itasca, IL 60143

ARCHITECT: Carmon Design  
225 North Michigan Ave., Suite 1  
Chicago, IL 60601

MDC PROJECT #  
PROJECT #:

1605220  
5086

CONTRACT FOR: Floor Finishes

Contract Date: 1/23/2018  
Contract number: 15-2719083-6

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 225,518.00
2. Net Change by Change Orders \$100,477.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 325,995.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 325,995.00

## RETAINAGE:

- a. 0 % of Completed Work (Columns D + E on G703) \$0.00
- b. 0 % of Stored Material (Column F on G703) \$0.00
- Total Retainage (Line 5a + 5b or Total in Column I of G703) \$0.00

6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 325,995.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 318,147.00
8. CURRENT PAYMENT DUE \$ 7,848.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 8) \$ -

| CHANGE ORDER SUMMARY                              | ADDITIONS \$ | DEDUCTIONS \$ |
|---------------------------------------------------|--------------|---------------|
| Total changes approved in previous month by Owner | \$93,629.00  |               |
| Total approved this Month                         | \$6,848.00   |               |
| TOTALS                                            | \$100,477.00 | \$0.00        |
| NET CHANGES by Change Orders                      | \$100,477.00 |               |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.


## SUBCONTRACTOR:

By: \_\_\_\_\_ Date: 2/28/2019

State of: ILLINOIS  
County of: Will

Subscribed and sworn to before me this 28th day of February, 2019.

Notary Public: *Geraldine Stovall* My Commission Expires: 8/2/22



## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

## AMOUNT CERTIFIED:

\$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

By: \_\_\_\_\_ Date: \_\_\_\_\_

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

# CONTINUATION SHEET

Rush Oak Brook Orthopaedic Center

AIA DOCUMENT G703

AIA Document G703, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column 1 of Contract where variable retainage for the items may apply.

APPLICATION #:  
2128718  
APPLICATION DATE:  
12/10/98  
PERIOD FROM:  
3/6/79  
PERIOD TO:

| SPEC<br>ITEM<br># | DESCRIPTION OF WORK                                                | C                  |                               | D              |            | E                   |  | F                                                   | G                                                          | H                               | I               |
|-------------------|--------------------------------------------------------------------|--------------------|-------------------------------|----------------|------------|---------------------|--|-----------------------------------------------------|------------------------------------------------------------|---------------------------------|-----------------|
|                   |                                                                    | SCHEDULED<br>VALUE | FROM PREVIOUS<br>APPLICATIONS | WORK COMPLETED |            | THIS<br>APPLICATION |  | MATERIALS<br>PRESENTLY<br>STORED<br>(Net in D or E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D + E + F) | BALANCE<br>TO FINISH<br>(C - G) | 9%<br>RETAINAGE |
| 1                 | RUMG - Level 1                                                     |                    |                               |                |            |                     |  |                                                     |                                                            |                                 |                 |
| 2                 | RT 8 - Mannington Tiles, Divergent Strand, 3/16 mil, Color Cumulus | 390.00             |                               |                | 390.00     |                     |  |                                                     | 390.00                                                     | 100%                            | 0.00            |
| 3                 | Installation                                                       | 265.00             |                               |                | 265.00     |                     |  |                                                     | 265.00                                                     | 100%                            | 0.00            |
| 4                 | RB Vinyl Base Johnsonite 4"                                        | 65.00              |                               |                | 65.00      |                     |  |                                                     | 65.00                                                      | 100%                            | 0.00            |
| 5                 | Installation                                                       | 125.00             |                               |                | 125.00     |                     |  |                                                     | 125.00                                                     | 100%                            | 0.00            |
| 6                 |                                                                    |                    |                               |                |            |                     |  |                                                     |                                                            |                                 |                 |
| 7                 | RUMG - Level 2                                                     |                    |                               |                |            |                     |  |                                                     |                                                            |                                 |                 |
| 8                 | Cpt 3 - Shaw Tile Planks, Renew Tite 5T141, Color Dwell            | 9,200.00           |                               |                | 9,200.00   |                     |  |                                                     | 9,200.00                                                   | 100%                            | 0.00            |
| 9                 | Installation                                                       | 2,210.00           |                               |                | 2,210.00   |                     |  |                                                     | 2,210.00                                                   | 100%                            | 0.00            |
| 10                | Cpt 4 - Shaw Tiles, Klt Tile 5T099, Color Pagoda 99515             | 35,450.00          |                               |                | 35,450.00  |                     |  |                                                     | 35,450.00                                                  | 100%                            | 0.00            |
| 11                | Installation                                                       | 5,420.00           |                               |                | 5,420.00   |                     |  |                                                     | 5,420.00                                                   | 100%                            | 0.00            |
| 12                | RT 5 - Mannington Planks, Nature Path, Color Madison Maple Poppel  | 34,580.00          |                               |                | 34,580.00  |                     |  |                                                     | 34,580.00                                                  | 100%                            | 0.00            |
| 13                | Installation                                                       | 33,915.00          |                               |                | 33,915.00  |                     |  |                                                     | 33,915.00                                                  | 100%                            | 0.00            |
| 14                | RT 6 - Mannington Tiles, Divergent Strand, 3/16 mil, Color Cumulus | 23,495.00          |                               |                | 23,495.00  |                     |  |                                                     | 23,495.00                                                  | 100%                            | 0.00            |
| 15                | Installation                                                       | 15,990.00          |                               |                | 15,990.00  |                     |  |                                                     | 15,990.00                                                  | 100%                            | 0.00            |
| 16                | RS 1 Flat - Mannington Sheet Vinyl, Colorfields, Color 896 Sonic   | 6,280.00           |                               |                | 6,280.00   |                     |  |                                                     | 6,280.00                                                   | 100%                            | 0.00            |
| 17                | Weld Rod - 1831/roll                                               | 530.00             |                               |                | 530.00     |                     |  |                                                     | 530.00                                                     | 100%                            | 0.00            |
| 18                | Installation                                                       | 6,480.00           |                               |                | 6,480.00   |                     |  |                                                     | 6,480.00                                                   | 100%                            | 0.00            |
| 19                | RS 1 Flash - Mannington Sheet Vinyl, Colorfields, Color 896 Sonic  | 8,765.00           |                               |                | 8,765.00   |                     |  |                                                     | 8,765.00                                                   | 100%                            | 0.00            |
| 20                | Weld Rod - 1831/roll                                               | 2,080.00           |                               |                | 2,080.00   |                     |  |                                                     | 2,080.00                                                   | 100%                            | 0.00            |
| 21                | Installation                                                       | 6,240.00           |                               |                | 6,240.00   |                     |  |                                                     | 6,240.00                                                   | 100%                            | 0.00            |
| 22                | RB Vinyl Base Johnsonite 4"                                        | 10,525.00          |                               |                | 10,525.00  |                     |  |                                                     | 10,525.00                                                  | 100%                            | 0.00            |
| 23                | Installation                                                       | 16,710.00          |                               |                | 16,710.00  |                     |  |                                                     | 16,710.00                                                  | 100%                            | 0.00            |
| 24                |                                                                    |                    |                               |                |            |                     |  |                                                     |                                                            |                                 |                 |
| 25                | RUMG Glue                                                          | 5,443.00           |                               |                | 5,443.00   |                     |  |                                                     | 5,443.00                                                   | 100%                            | 0.00            |
| 26                | RUMG Freight                                                       | 2,370.00           |                               |                | 2,370.00   |                     |  |                                                     | 2,370.00                                                   | 100%                            | 0.00            |
| 27                |                                                                    |                    |                               |                |            |                     |  |                                                     |                                                            |                                 |                 |
| 28                | CO #1 - MDFI CO 105 & 106                                          | 6,469.00           |                               |                | 6,469.00   |                     |  |                                                     | 6,469.00                                                   | 100%                            | 0.00            |
| 29                | CO #2 - MDFI 110                                                   | 468.00             |                               |                | 468.00     |                     |  |                                                     | 468.00                                                     | 100%                            | 0.00            |
| 30                | CO #3 - T&M 04                                                     | 30,389.00          |                               |                | 30,389.00  |                     |  |                                                     | 30,389.00                                                  | 100%                            | 0.00            |
| 31                | CO #4 - T&M 05                                                     | 48,933.00          |                               |                | 48,933.00  |                     |  |                                                     | 48,933.00                                                  | 100%                            | 0.00            |
| 32                | CO #5 - T&M 06                                                     | 6,019.00           |                               |                | 6,019.00   |                     |  |                                                     | 6,019.00                                                   | 100%                            | 0.00            |
| 33                | CO #6 - T&M 07                                                     | 1,351.00           |                               |                | 1,351.00   |                     |  |                                                     | 1,351.00                                                   | 100%                            | 0.00            |
| 34                | CO #7 - Convert RUMG Exam Room                                     | 6,848.00           |                               |                | 6,848.00   |                     |  |                                                     | 6,848.00                                                   | 100%                            | 0.00            |
| Grand Total       |                                                                    | 325,995.00         |                               |                | 319,147.00 |                     |  | 0.00                                                | 325,995.00                                                 | 1.00                            | 0.00            |

AIA DOCUMENT G703 - CONTINUATION SHEET FOR G702 - 1992 EDITION - AIA © 1992

13703-1992

WDC:WIN/CPSP/Jda/CHRISTEL LOVES MERRITT Oak Brook Orthopaedic Center, 8 ALAN AVE, OAK BROOK, IL 60451

# APPLICATION AND CERTIFICATE FOR PAYMENT

## AIA DOCUMENT G702

Invoice #: 45410

**To Owner:** Rush Oak Brook Orthopaedic Center  
1750 W. Harrison Street  
Suite #319  
Chicago, IL 60612

**Project:** 16-2719  
Rush Oak Brook Orthopaedic Center  
One Westbrook Corp. Center  
Suite 240  
Westchester, IL 60154

**Application No:** 7  
**Period:** 3/15/2019

**From Contractor:** Leopardo Companies, Inc.  
333 W. Wacker Drive, Suite 250  
Chicago, IL 60606

**Via Architect:** Cannon design  
225 North Michigan Ave, Suite 11  
Chicago, IL 60601

**Distribution to:**  
Owner  
Architect  
Contractor

**Project Number:** 16-2719

**Contract Date:** 05/31/2016

**Trade:** Painting - Core & Shell

### CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.  
Continuation Sheet, AIA Document G703, is attached.

1. Original Contract Sum \$ 154,210.00
2. Net Change By Change Orders \$ 61,866.00
3. Contract Sum To Date \$ 216,076.00
4. Total Completed and Stored To Date \$ 216,076.00
5. Retainage:

- a. 10% of Completed Work \$ 0.00  
(Column D+E on G703)
- b. 0% of Stored Material \$ 0.00  
(Column F on G703)

Total Retainage (Lines 5a + 5b) \$ 0.00

6. Total Earned Less Retainage \$ 216,076.00  
(Line 4 Less Line 5 Total)
7. Less Previous Certificates For Payment \$ 206,476.00  
(Line 6 from prior Certificate)
8. Current Payment Due \$ 9,600.00
9. Balance To Finish, Including Retainage \$ 0.00  
(Line 3 Less Line 6)

| CHANGE ORDER SUMMARY                              |           |            |
|---------------------------------------------------|-----------|------------|
|                                                   | Additions | Deductions |
| Total changes approved in previous month by Owner | 52,266.00 | 0.00       |
| Total Approved this Month                         | 9,600.00  | 0.00       |
| TOTALS                                            | 61,866.00 | 0.00       |
| Net Changes By Change Order                       | 61,866.00 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract documents. That all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner.

**CONTRACTOR:** Leopardo Companies, Inc.

**OFFICIAL SEAL**  
KARRIE L. GOTTNER  
NOTARY PUBLIC - STATE OF ILLINOIS  
MY COMMISSION EXPIRES 02/11/23

**Date:** 3/23/19

**State of:** Illinois

**County of:** Cook

Subscribed and sworn to before me on 27th day of March, 2019

**Notary Public:** [Signature]

**My Commission expires:** Feb 11, 2023

### ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

**AMOUNT CERTIFIED** \$9,600.00  
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

### ARCHITECT:

**By:** \_\_\_\_\_ **Date:** \_\_\_\_\_

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

**Owner:** (if applicable)

**By:** \_\_\_\_\_ **Date:** \_\_\_\_\_

# CONTINUATION SHEET

Application No. : 7

Application and Certification for Payment, containing Contractor's signed certification is attached.

Period From: : 02/15/2019

In tabulation below, amounts are stated to the nearest dollar.

To : 03/15/2019

Use Column I on Contracts where variable retainage for this item may apply.

| Invoice # :  |                              | Contract :      |                                             | 16-2719                 |                                                          | Rush Oak Brook Orthopaedic Center                           |      |                                     |                                     |  |  |  |  |  |  |
|--------------|------------------------------|-----------------|---------------------------------------------|-------------------------|----------------------------------------------------------|-------------------------------------------------------------|------|-------------------------------------|-------------------------------------|--|--|--|--|--|--|
| A            | B                            | C               | D                                           | E                       |                                                          | F                                                           | G    | H                                   | I                                   |  |  |  |  |  |  |
| Item No      | Description of Work          | Scheduled Value | Work Completed                              |                         | Materials<br>Previously<br>Stored<br><br>(Not in D or E) | Total Completed<br>and Stored<br>To Date<br><br>(D + E + F) | %    | Balance<br>To Finish<br><br>(C - G) | Retainage<br><br>(If Variable Rate) |  |  |  |  |  |  |
|              |                              |                 | From Previous<br>Application<br><br>(D + E) | This Period<br>In Place |                                                          |                                                             |      |                                     |                                     |  |  |  |  |  |  |
| 1            | Painting Labor               | 131,079.00      | 131,079.00                                  | 0.00                    | 0.00                                                     | 131,079.00                                                  | 100% | 0.00                                | 0.00                                |  |  |  |  |  |  |
| 2            | Painting Material            | 23,131.00       | 23,131.00                                   | 0.00                    | 0.00                                                     | 23,131.00                                                   | 100% | 0.00                                | 0.00                                |  |  |  |  |  |  |
|              | CO #1-ASI 022                | 6,010.00        | 6,010.00                                    | 0.00                    | 0.00                                                     | 6,010.00                                                    | 100% | 0.00                                | 0.00                                |  |  |  |  |  |  |
|              | CO #2-Repaint Garage Stairs  | 9,074.00        | 9,074.00                                    | 0.00                    | 0.00                                                     | 9,074.00                                                    | 100% | 0.00                                | 0.00                                |  |  |  |  |  |  |
|              | CO #3 - Tickets JAB-08 & -11 | 4,910.00        | 4,910.00                                    | 0.00                    | 0.00                                                     | 4,910.00                                                    | 100% | 0.00                                | 0.00                                |  |  |  |  |  |  |
|              | CO #4-Touch-up               | 18,965.00       | 18,965.00                                   | 0.00                    | 0.00                                                     | 18,965.00                                                   | 100% | 0.00                                | 0.00                                |  |  |  |  |  |  |
|              | CO #6-Caulking               | 10,359.00       | 10,359.00                                   | 0.00                    | 0.00                                                     | 10,359.00                                                   | 100% | 0.00                                | 0.00                                |  |  |  |  |  |  |
|              | CO #5-Touch-up JAB -20       | 2,948.00        | 2,948.00                                    | 0.00                    | 0.00                                                     | 2,948.00                                                    | 100% | 0.00                                | 0.00                                |  |  |  |  |  |  |
|              | CO #6-Touch-up JAB -20       | 9,600.00        | 0.00                                        | 9,600.00                | 0.00                                                     | 9,600.00                                                    | 100% | 0.00                                | 0.00                                |  |  |  |  |  |  |
| GRAND TOTALS |                              | 216,076.00      | 206,476.00                                  | 9,600.00                | 0.00                                                     | 216,076.00                                                  | 100% | 0.00                                | 0.00                                |  |  |  |  |  |  |

1. LCUAppForPaymentPCO.rp.

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

Invoice #:

To Owner: Rush Oak Brook Orthopaedic Center  
1750 W. Harrison Street  
Suite #319  
Chicago, IL 60612

Project: 16-2719

From Contractor: Leopardo Companies, Inc.  
333 W. Wacker Drive, Suite 250  
Chicago, IL 60606

Application No: 7  
Period: 3/15/2019

Distribution to:  
Owner  
Architect  
Contractor

Project Number: 16-2719

Contract Date: 05/31/2016

Trade: Painting - RUMG

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

- 1. Original Contract Sum \$ 95,590.00
- 2. Net Change By Change Orders \$ 10,869.00
- 3. Contract Sum To Date \$ 106,459.00
- 4. Total Completed and Stored To Date \$ 106,459.00
- 5. Retainage:

a. 0% of Completed Work \$ 0.00  
(Column D+E on G703)

b. 0% of Stored Material \$ 0.00  
(Column F on G703)

Total Retainage (Lines 5a + 5b) \$ 0.00

6. Total Earned Less Retainage \$ 106,459.00  
(Line 4 Less Line 5 Total)


7. Less Previous Certificates For Payment \$ 103,328.00  
(Line 6 from prior Certificate)

8. Current Payment Due \$ 3,131.00

9. Balance To Finish, Including Retainage \$ 0.00  
(Line 3 Less Line 6)

| CHANGE ORDER SUMMARY                              |           |            |
|---------------------------------------------------|-----------|------------|
|                                                   | Additions | Deductions |
| Total changes approved in previous month by Owner | 8,738.00  | 0.00       |
| Total Approved this Month                         | 2,131.00  | 0.00       |
| TOTALS                                            | 10,869.00 | 0.00       |
| Net Changes By Change Order                       | 10,869.00 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract documents. That all amounts have been paid by the Contractor for which previous Certificates for Payment were issued and payments received from the Owner, and that the Contractor herein is now due.



CONTRACTOR: Leopardo Companies, Inc.

By: [Signature] Date: 2/27/19

State of: Illinois  
County of: Cook  
Subscribed and sworn to before me on 27th Day of March, 2019  
Notary Public: [Signature]  
My Commission expires: Feb. 11, 2023

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$3,131.00  
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: \_\_\_\_\_ Date: \_\_\_\_\_

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Owner: (if applicable) \_\_\_\_\_

By: \_\_\_\_\_ Date: \_\_\_\_\_

# CONTINUATION SHEET

Application No. : 7

Application and Certification for Payment, containing Contractor's signed certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

Period From : 02/15/2019  
To : 03/15/2019

Invoice # : Contract : 16-2719 Rush Oak Brook Orthopaedic Center

| A<br>Item No | B<br>Description of Work | C<br>Scheduled Value | D<br>Work Completed                     |  | E<br>This Period<br>In Place | F<br>Materials<br>Presently<br>Stored<br>(Not in D or E) | G<br>Total Completed<br>and Stored<br>To Date<br>(D + E + F) | H<br>Balance<br>To Finish<br>(C - G) | I<br>Retainage<br>(# Variable Rate) |
|--------------|--------------------------|----------------------|-----------------------------------------|--|------------------------------|----------------------------------------------------------|--------------------------------------------------------------|--------------------------------------|-------------------------------------|
|              |                          |                      | From Previous<br>Application<br>(D + E) |  |                              |                                                          |                                                              |                                      |                                     |
| 1            | Painting Labor           | 81,252.00            | 81,252.00                               |  | 0.00                         | 0.00                                                     | 81,252.00                                                    | 0.00                                 | 0.00                                |
| 2            | Painting Material        | 14,338.00            | 14,338.00                               |  | 0.00                         | 0.00                                                     | 14,338.00                                                    | 0.00                                 | 0.00                                |
|              | CO#1 - ASF 025           | 1,050.00             | 1,050.00                                |  | 0.00                         |                                                          | 1,050.00                                                     | 0.00                                 | 0.00                                |
|              | CO#2 - Touch up JAB-18   | 7,688.00             | 7,688.00                                |  | 0.00                         |                                                          | 7,688.00                                                     | 0.00                                 | 0.00                                |
|              | CO#3 - JAB -25           | 1,031.00             |                                         |  | 1,031.00                     |                                                          | 1,031.00                                                     | 0.00                                 | 0.00                                |
|              | CO#4 - ASI 026           | 1,100.00             |                                         |  | 1,100.00                     |                                                          | 1,100.00                                                     | 0.00                                 | 0.00                                |
| GRAND TOTALS |                          | 106,459.00           | 104,328.00                              |  | 2,131.00                     | 0.00                                                     | 106,459.00                                                   | 0.00                                 | 0.00                                |

# APPLICATION AND CERTIFICATE FOR PAYMENT

PAGE ONE OF 4 PAGES

TO OWNER:  
LEOPARDO COMPANIES, INC.  
5200 PRAIRIE STONE PARKWAY  
HOFFMAN ESTATES IL 60192-3709  
FROM CONTRACTOR:  
POBLOCKI SIGN COMPANY LLC  
922 S 70TH ST  
MILWAUKEE, WI 53214

PROJECT:  
RUSH OAK BROOK ORTHOPAEDICS CENTER  
2011 YORK ROAD  
OAK BROOK IL 60523  
VIA ARCHITECT:

APPLICATION # 2  
PERIOD TO: 03/15/19  
PROJECT NOS: 16-2719096  
CONTRACT DATE: 08/01/18

Distribution to:  
☐ Owner  
☐ Const. Mgr  
☐ Architect  
☐ Contractor

CONTRACT FOR: Interior signage and parking garage signage

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.  
Continuation Sheet is attached.

|                                                                            |               |
|----------------------------------------------------------------------------|---------------|
| 1. ORIGINAL CONTRACT SUM                                                   | \$ 114,332.00 |
| 2. Net change by Change Orders                                             | \$ 26,865.00  |
| 3. CONTRACT SUM TO DATE (Line 1 +/- 2)                                     | \$ 141,197.00 |
| 4. TOTAL COMPLETED & STORED TO DATE-\$<br>(Column G on Continuation Sheet) | \$ 141,197.00 |

### 5. RETAINAGE:

|                                                                              |               |
|------------------------------------------------------------------------------|---------------|
| a. of Completed Work<br>(Columns D+E on Continuation Sheet)                  | \$            |
| b. of Stored Material<br>(Column F on Continuation Sheet)                    | \$            |
| Total Retainage (Line 5a + 5b or<br>Total in Column 1 of Continuation Sheet) | \$ 141,197.00 |

### 6. TOTAL EARNED LESS RETAINAGE

(Line 4 less Line 5 Total)

### 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

### 8. CURRENT PAYMENT DUE

(Line 3 less Line 6)

\$

| CHANGE ORDER SUMMARY                               | ADDITIONS   | DEDUCTIONS  |
|----------------------------------------------------|-------------|-------------|
| Total changes approved in previous months by Owner | \$2,176.00  |             |
| Total approved this Month                          | \$24,689.00 |             |
| TOTALS                                             | \$26,865.00 |             |
| NET CHANGES by Change Order                        |             | \$26,865.00 |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown therein is now due.

CONTRACTOR:

By: Machule Janick Date: 3/24/19  
179/19

State of: Wisconsin  
County of: Milwaukee

Subscribed and sworn to before me this 21st day of March, 2019

Notary Public:

My Commission expires: 07/04/20

## CERTIFICATE FOR PAYMENT

In accordance with Contract Documents, based on on-site observations and the data comprising application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$


(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner of Contractor under this Contract.



# CONTINUATION SHEET

Page 2 of 4 Pages

ATTACHMENT TO PAY APPLICATION

APPLICATION NUMBER: 2

PROJECT:

RUSH OAK BROOK ORTHOPAEDICS CENTER

2011 YORK ROAD

OAK BROOK IL 60523

APPLICATION DATE: 01/09/19

PERIOD TO: 15-Mar-19

ARCHITECT'S PROJECT NO: 16-2719096

| A        | B                   | C               | D                                 | E           | F                                          | G                                              | H       | I                          |           |
|----------|---------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|------------------------------------------------|---------|----------------------------|-----------|
| Item No. | Description of Work | Scheduled Value | Work Completed                    |             | Materials Presently Stored (Not In D or E) | Total Completed And Stored To Date (D + E + F) | % (G/C) | Balance To Finish. (C - G) | Retainage |
|          |                     |                 | From Previous Application (D + E) | This Period |                                            |                                                |         |                            |           |
| 1        | Sign Type D3        | 286.00          | 286.00                            |             |                                            | 286.00                                         | 100%    |                            |           |
| 2        | Sign Type D3.1      | 12.00           | 12.00                             |             |                                            | 12.00                                          | 100%    |                            |           |
| 3        | Sign Type D5        | 2,178.00        | 2,178.00                          |             |                                            | 2,178.00                                       | 100%    |                            |           |
| 4        | Sign Type D6        | 1,184.00        | 1,184.00                          |             |                                            | 1,184.00                                       | 100%    |                            |           |
| 5        | Sign Type D6.1      | 1,023.00        | 1,023.00                          |             |                                            | 1,023.00                                       | 100%    |                            |           |
| 6        | Sign Type R3.1A     | 62.00           | 62.00                             |             |                                            | 62.00                                          | 100%    |                            |           |
| 7        | Sign Type W2.3      | 815.00          | 815.00                            |             |                                            | 815.00                                         | 100%    |                            |           |
| 8        | Sign Type W3.3      | 156.00          | 156.00                            |             |                                            | 156.00                                         | 100%    |                            |           |
| 9        | Sign Type DL1       | 448.00          | 448.00                            |             |                                            | 448.00                                         | 100%    |                            |           |
| 10       | Sign Type ID1       | 703.00          | 703.00                            |             |                                            | 703.00                                         | 100%    |                            |           |
| 11       | Sign Type ID1A      | 486.00          | 486.00                            |             |                                            | 486.00                                         | 100%    |                            |           |
| 12       | Sign Type ID2A      | 428.00          | 428.00                            |             |                                            | 428.00                                         | 100%    |                            |           |
| 13       | Sign Type ID5       | 554.00          | 554.00                            |             |                                            | 554.00                                         | 100%    |                            |           |
| 14       | Sign Type RV        | 220.00          | 220.00                            |             |                                            | 220.00                                         | 100%    |                            |           |
| 15       | Sign Type E1        | 600.00          | 600.00                            |             |                                            | 600.00                                         | 100%    |                            |           |
| 16       | Sign Type E2        | 2,480.00        | 2,480.00                          |             |                                            | 2,480.00                                       | 100%    |                            |           |
| 17       | Sign Type E3        | 702.00          | 702.00                            |             |                                            | 702.00                                         | 100%    |                            |           |
| 18       | Sign Type E4        | 2,442.00        | 2,442.00                          |             |                                            | 2,442.00                                       | 100%    |                            |           |
| 19       | Sign Type DR1       | 1,041.00        | 1,041.00                          |             |                                            | 1,041.00                                       | 100%    |                            |           |
| 20       | Sign Type DR2       | 3,336.00        | 3,336.00                          |             |                                            | 3,336.00                                       | 100%    |                            |           |
| 21       | Sign Type DR4       | 3,130.00        | 3,130.00                          |             |                                            | 3,130.00                                       | 100%    |                            |           |
| 22       | Sign Type V1        | 3,312.00        | 3,312.00                          |             |                                            | 3,312.00                                       | 100%    |                            |           |
| 23       | Sign Type V2        | 3,864.00        | 3,864.00                          |             |                                            | 3,864.00                                       | 100%    |                            |           |
| 24       | Sign Type V3        | 552.00          | 552.00                            |             |                                            | 552.00                                         | 100%    |                            |           |
| 25       | Sign Type V4        | 1,656.00        | 1,656.00                          |             |                                            | 1,656.00                                       | 100%    |                            |           |
| 26       | Sign Type V5        | 684.00          | 684.00                            |             |                                            | 684.00                                         | 100%    |                            |           |
| 27       | Sign Type V6        | 684.00          | 684.00                            |             |                                            | 684.00                                         | 100%    |                            |           |
| 28       | Sign Type V7        | 684.00          | 684.00                            |             |                                            | 684.00                                         | 100%    |                            |           |
|          | SUBTOTALS PAGE 2    | 33,722.00       | 33,722.00                         |             |                                            | 33,722.00                                      | 100%    |                            |           |

# CONTINUATION SHEET

Page 3 of 4 Pages

ATTACHMENT TO PAY APPLICATION

APPLICATION NUMBER: 2

PROJECT:

RUSH OAK BROOK ORTHOPAEDICS CENTER

2011 YORK ROAD

OAK BROOK IL 60523

APPLICATION DATE: 01/09/19

PERIOD TO: 15-Mar-19

ARCHITECT'S PROJECT NO: 16-2719096

| A<br>Item<br>No. | B<br>Description of Work | C<br>Scheduled<br>Value | D<br>Work Completed                     |             | F<br>Materials<br>Presently<br>Stored<br>(Not In<br>D or E) | G<br>Total<br>Completed<br>And Stored<br>To Date<br>(D + E + F) | H<br>Balance<br>To Finish<br>(C - G) | I<br>Retainage |
|------------------|--------------------------|-------------------------|-----------------------------------------|-------------|-------------------------------------------------------------|-----------------------------------------------------------------|--------------------------------------|----------------|
|                  |                          |                         | From Previous<br>Application<br>(D + E) | This Period |                                                             |                                                                 |                                      |                |
| 29               | Sign Type V8             | 630.00                  | 530.00                                  |             |                                                             | 530.00                                                          |                                      |                |
| 30               | Sign Type V9             | 106.00                  | 106.00                                  |             |                                                             | 106.00                                                          |                                      |                |
| 31               | Sign Type V10            | 636.00                  | 636.00                                  |             |                                                             | 636.00                                                          |                                      |                |
| 32               | Sign Type V11            | 1,590.00                | 1,590.00                                |             |                                                             | 1,590.00                                                        |                                      |                |
| 33               | Sign Type V12            | 2,438.00                | 2,438.00                                |             |                                                             | 2,438.00                                                        |                                      |                |
| 34               | Sign Type V13            | 279.00                  | 279.00                                  |             |                                                             | 279.00                                                          |                                      |                |
| 35               | Sign Type PP1            | 3,224.00                | 3,224.00                                |             |                                                             | 3,224.00                                                        |                                      |                |
| 36               | Sign Type PP2            | 2,740.00                | 2,740.00                                |             |                                                             | 2,740.00                                                        |                                      |                |
| 37               | Sign Type PP3            | 4,795.00                | 4,795.00                                |             |                                                             | 4,795.00                                                        |                                      |                |
| 38               | Sign Type PP4            | 2,055.00                | 2,055.00                                |             |                                                             | 2,055.00                                                        |                                      |                |
| 39               | Sign Type PP5            | 2,740.00                | 2,740.00                                |             |                                                             | 2,740.00                                                        |                                      |                |
| 40               | Sign Type PP6            | 685.00                  | 685.00                                  |             |                                                             | 685.00                                                          |                                      |                |
| 41               | Sign Type PVC1           | 1,386.00                | 1,386.00                                |             |                                                             | 1,386.00                                                        |                                      |                |
| 42               | Sign Type PVC2           | 2,772.00                | 2,772.00                                |             |                                                             | 2,772.00                                                        |                                      |                |
| 43               | Sign Type PVC3           | 2,772.00                | 2,772.00                                |             |                                                             | 2,772.00                                                        |                                      |                |
| 44               | Sign Type R1             | 2,751.00                | 2,751.00                                |             |                                                             | 2,751.00                                                        |                                      |                |
| 45               | Sign Type R2             | 1,864.00                | 1,864.00                                |             |                                                             | 1,864.00                                                        |                                      |                |
| 46               | Sign Type R3             | 240.00                  | 240.00                                  |             |                                                             | 240.00                                                          |                                      |                |
| 47               | Sign Type A1             | 57.00                   | 57.00                                   |             |                                                             | 57.00                                                           |                                      |                |
| 48               | Sign Type A2             | 57.00                   | 57.00                                   |             |                                                             | 57.00                                                           |                                      |                |
| 49               | Sign Type A3             | 57.00                   | 57.00                                   |             |                                                             | 57.00                                                           |                                      |                |
| 50               | Sign Type A4             | 2,403.00                | 2,403.00                                |             |                                                             | 2,403.00                                                        |                                      |                |
| 51               | Sign Type A5             | 741.00                  | 741.00                                  |             |                                                             | 741.00                                                          |                                      |                |
| 52               | Sign Type A6             | 98.00                   | 98.00                                   |             |                                                             | 98.00                                                           |                                      |                |
| 53               | Sign Type A7             | 505.00                  | 505.00                                  |             |                                                             | 505.00                                                          |                                      |                |
| 54               | Sign Type A8             | 4,040.00                | 4,040.00                                |             |                                                             | 4,040.00                                                        |                                      |                |
| 55               | Install                  | 37,627.00               | 37,627.00                               |             |                                                             | 37,627.00                                                       |                                      |                |
| 56               | Use Tax                  | 1,623.02                | 1,623.02                                |             |                                                             | 1,623.02                                                        |                                      |                |
|                  | SUBTOTALS PAGE 3         | 114,333.02              | 114,333.02                              |             |                                                             | 114,333.02                                                      |                                      |                |

# CONTINUATION SHEET

Page 4 of 4 Pages

ATTACHMENT TO PAY APPLICATION

PROJECT:

RUSH OAK BROOK ORTHOPAEDICS CENTER

2011 YORK ROAD

OAK BROOK IL 60523

APPLICATION NUMBER: 2

APPLICATION DATE: 01/09/19

PERIOD TO: 15-Mar-19

ARCHITECT'S PROJECT NO: 16-2719096

| A                | B                                   | C               |                                                  | D                          |                                            | E                                              |         | F                         | G         | H | I |
|------------------|-------------------------------------|-----------------|--------------------------------------------------|----------------------------|--------------------------------------------|------------------------------------------------|---------|---------------------------|-----------|---|---|
| Item No.         | Description of Work                 | Scheduled Value | Work Completed From Previous Application (D + E) | Work Completed This Period | Materials Presently Stored (Not In D or E) | Total Completed And Stored To Date (D + E + F) | % (G/C) | Balance To Finish (C - G) | Retainage |   |   |
| 57               | Contract rounding                   | (1.02)          | (1.02)                                           |                            |                                            | (1.02)                                         |         |                           |           |   |   |
| 58               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 59               | CO #1 - Reconciliation              | 2,176.00        | 2,176.00                                         |                            |                                            | 2,176.00                                       | 100%    |                           |           |   |   |
| 60               | CO #2 - D&I Signs                   | 441.00          |                                                  | 441.00                     |                                            | 441.00                                         | 100%    |                           |           |   |   |
| 61               | CO #2 - Post-install adders         | 2,788.00        |                                                  | 2,788.00                   |                                            | 2,788.00                                       | 100%    |                           |           |   |   |
| 62               | CO #2 - Exterior and parking garage | 21,460.00       |                                                  | 21,460.00                  |                                            | 21,460.00                                      | 100%    |                           |           |   |   |
| 63               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 64               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 65               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 66               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 67               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 68               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 69               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 70               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 71               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 72               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 73               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 74               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 75               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 76               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 77               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 78               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 79               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 80               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 81               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 82               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 83               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| 84               |                                     |                 |                                                  |                            |                                            |                                                |         |                           |           |   |   |
| SUBTOTALS PAGE 4 |                                     | 141,197.00      | 116,508.00                                       | 24,689.00                  |                                            | 141,197.00                                     | 100%    |                           |           |   |   |

# APPLICATION AND CERTIFICATE FOR PAYMENT

PAGE ONE OF 2 PAGES

TO OWNER:  
LEOPARDO COMPANIES, INC.  
5200 PRAIRIE STONE PARKWAY  
HOFFMAN ESTATES IL 60192-3709  
FROM CONTRACTOR:  
POBLOCK SIGN COMPANY LLC  
922 S 70TH ST  
MILWAUKEE, WI 53214

PROJECT:  
RUSH OAK BROOK ORTHOPAEDICS CENTER  
2011 YORK ROAD  
OAK BROOK IL 60523  
VIA ARCHITECT:

APPLICATION # 2  
PERIOD TO: 03/15/19  
PROJECT NOS: 16-2719098  
CONTRACT DATE: 08/01/18

Distribution to:  
Owner  
Const Mgr  
Architect  
Contractor

CONTRACT FOR: Interior signage - RUMG

## CONTRACTOR'S APPLICATION FOR PAYMENT

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown therein is now due.

|                                                                      |              |
|----------------------------------------------------------------------|--------------|
| 1. ORIGINAL CONTRACT SUM                                             | \$ 51,201.00 |
| 2. Net change by Change Orders                                       | \$ 2,564.00  |
| 3. CONTRACT SUM TO DATE (Line 1 +/- 2)                               | \$ 53,765.00 |
| 4. TOTAL COMPLETED & STORED TO DATE (Column G on Continuation Sheet) | \$ 53,765.00 |

### 5. RETAINAGE:

- a. of Completed Work (Columns D+E on Continuation Sheet) \$
- b. of Stored Material (Column F on Continuation Sheet) \$
- Total Retainage (Line 5a + 5b or Total in Column 1 of Continuation Sheet) \$

|                                                           |              |
|-----------------------------------------------------------|--------------|
| 6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) | \$ 53,765.00 |
|-----------------------------------------------------------|--------------|

### 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

|                                 |              |
|---------------------------------|--------------|
| (Line 6 from prior Certificate) | \$ 47,682.00 |
| 8. CURRENT PAYMENT DUE          | \$ 6,083.00  |

### 9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6) \$

| CHANGE ORDER SUMMARY                               | ADDITIONS  | DEDUCTIONS  |
|----------------------------------------------------|------------|-------------|
| Total changes approved in previous months by Owner |            | -\$1,009.00 |
| Total approved this Month                          | \$3,573.00 |             |
| TOTALS                                             | \$3,573.00 | -\$1,009.00 |
| NET CHANGES by Change Order                        | \$2,564.00 |             |

### CONTRACTOR:

By: Madeline Janick Date: 3/21/19

State of: Wisconsin  
County of: Milwaukee

Subscribed and sworn to before me this 21st day of March, 2019

Notary Public: [Signature]  
My Commission expires: 07/04/20

### CERTIFICATE FOR PAYMENT

In accordance with Contract Documents, based on on-site observations and the data supplied in application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.


AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this application and on the Continuation Sheet that are changed to conform to the amount certified.)

### ARCHITECT:

By: \_\_\_\_\_ Date: \_\_\_\_\_

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner of Contractor under this Contract.



# CONTINUATION SHEET

Page 2 of 2 Pages

ATTACHMENT TO PAY APPLICATION

APPLICATION NUMBER: 2

PROJECT:

RUSH OAK BROOK ORTHOPAEDICS CENTER

2011 YORK ROAD

OAK BROOK IL 60523

APPLICATION DATE: 03/21/19

PERIOD TO: 15-Mar-19

ARCHITECT'S PROJECT NO: 16-2719098

| A<br>Item No. | B<br>Description of Work    | C<br>Scheduled Value |  | D<br>Work Completed               |                            | E<br>This Period | F<br>Materials Presently Stored (Not In D or E) | G<br>Total Completed And Stored To Date (D + E + F) | H<br>Balance To Finish (C - G) | I<br>Retainage |
|---------------|-----------------------------|----------------------|--|-----------------------------------|----------------------------|------------------|-------------------------------------------------|-----------------------------------------------------|--------------------------------|----------------|
|               |                             | Sched Value          |  | From Previous Application (D + E) | Work Completed This Period |                  |                                                 |                                                     |                                |                |
| 1             | Sign Type D2                | 348.00               |  | 348.00                            |                            |                  |                                                 | 348.00                                              | 100%                           |                |
| 2             | Sign Type D2.1              | 4,641.00             |  | 4,641.00                          |                            |                  |                                                 | 4,641.00                                            | 100%                           |                |
| 3             | Sign Type D2A               | 4,944.00             |  | 4,944.00                          |                            |                  |                                                 | 4,944.00                                            | 100%                           |                |
| 4             | Sign Type D2B               | 594.00               |  | 594.00                            |                            |                  |                                                 | 594.00                                              | 100%                           |                |
| 5             | Sign Type D3                | 1,001.00             |  | 1,001.00                          |                            |                  |                                                 | 1,001.00                                            | 100%                           |                |
| 6             | Sign Type D3.1              | 42.00                |  | 42.00                             |                            |                  |                                                 | 42.00                                               | 100%                           |                |
| 7             | Sign Type D5                | 1,287.00             |  | 1,287.00                          |                            |                  |                                                 | 1,287.00                                            | 100%                           |                |
| 8             | Sign Type D6                | 2,220.00             |  | 2,220.00                          |                            |                  |                                                 | 2,220.00                                            | 100%                           |                |
| 9             | Sign Type D6.1              | 1,767.00             |  | 1,767.00                          |                            |                  |                                                 | 1,767.00                                            | 100%                           |                |
| 10            | Sign Type D6A               | 120.00               |  | 120.00                            |                            |                  |                                                 | 120.00                                              | 100%                           |                |
| 11            | Sign Type R3.1              | 114.00               |  | 114.00                            |                            |                  |                                                 | 114.00                                              | 100%                           |                |
| 12            | Sign Type W2.3              | 1,467.00             |  | 1,467.00                          |                            |                  |                                                 | 1,467.00                                            | 100%                           |                |
| 13            | Sign Type W2.3A             | 6,985.00             |  | 6,985.00                          |                            |                  |                                                 | 6,985.00                                            | 100%                           |                |
| 14            | Sign Type W3.3              | 390.00               |  | 390.00                            |                            |                  |                                                 | 390.00                                              | 100%                           |                |
| 15            | Sign Type DL                | 1,219.00             |  | 1,219.00                          |                            |                  |                                                 | 1,219.00                                            | 100%                           |                |
| 16            | Sign Type DL1               | 448.00               |  | 448.00                            |                            |                  |                                                 | 448.00                                              | 100%                           |                |
| 17            | Sign Type ID3A              | 1,114.00             |  | 1,114.00                          |                            |                  |                                                 | 1,114.00                                            | 100%                           |                |
| 18            | Sign Type ID4               | 224.00               |  | 224.00                            |                            |                  |                                                 | 224.00                                              | 100%                           |                |
| 19            | Sign Type E1                | 30.00                |  | 30.00                             |                            |                  |                                                 | 30.00                                               | 100%                           |                |
| 20            | Install                     | 21,520.00            |  | 21,520.00                         |                            |                  |                                                 | 21,520.00                                           | 100%                           |                |
| 21            | Use Tax                     | 726.84               |  | 726.84                            |                            |                  |                                                 | 726.84                                              | 100%                           |                |
| 22            | Contract rounding           | (0.84)               |  | (0.84)                            |                            |                  |                                                 | (0.84)                                              |                                |                |
| 23            |                             |                      |  |                                   |                            |                  |                                                 |                                                     |                                |                |
| 24            | CO #1 - Sign Reconciliation | (1,009.00)           |  | (1,009.00)                        |                            | 3,573.00         |                                                 | (1,009.00)                                          |                                |                |
| 25            | CO #2 - Post-Install adders | 3,573.00             |  |                                   |                            |                  |                                                 | 3,573.00                                            | 100%                           |                |
| 26            |                             |                      |  |                                   |                            |                  |                                                 |                                                     |                                |                |
| 27            |                             |                      |  |                                   |                            |                  |                                                 |                                                     |                                |                |
| 28            | SUBTOTALS PAGE 2            | 53,765.00            |  | 50,192.00                         |                            | 3,573.00         |                                                 | 53,765.00                                           | 100%                           |                |

## CH 642446037

**Distribution to:**

PERIOD TO: 02/28/19

ARCHITECT'S

PROJECT NO:

**CANNON DESIGN**

**CONTRACT DATE: 03/20/17**

Application is made for Payment, as shown below, in connection with the Contract.  
Continuation Sheet, AIA Document G703, is attached.

|    |                                                          |    |            |
|----|----------------------------------------------------------|----|------------|
| 1. | ORIGINAL CONTRACT SUM                                    | \$ | 678,000.00 |
| 2. | ALL CONTRACT CHANGES                                     |    |            |
|    | 2a. Included Change Orders                               | \$ | 0.00       |
|    | 2b. Detail and Summary Changes                           | \$ | 1,957.00   |
|    | 2c. Extras (X - Order Memos)                             | \$ | 0.00       |
| 3. | CONTRACT SUM TO DATE (Line 1+2a+2b+2c)                   | \$ | 679,957.00 |
| 4. | DOWNPAYMENTS                                             | \$ | 0.00       |
| 5. | AMOUNT SUBJECT TO PROGRESS BILLING                       | \$ | 679,957.00 |
| 6. | TOTAL SUBMITTED AND STORED TO DATE<br>(Column G on G703) | \$ | 679,957.00 |

|                      |             |                                             |
|----------------------|-------------|---------------------------------------------|
| <b>7. RETAINAGE:</b> |             |                                             |
| 7a.                  | <u>0.00</u> | % of Completed Work<br>(Column D+E on G703) |
| 7b.                  | <u>0.00</u> | % of Stored Material<br>(Column F on G703)  |
| 7c.                  |             | Fixed Retainage                             |
|                      | \$          | 0.00                                        |
|                      | \$          | 0.00                                        |
|                      | \$          | 0.00                                        |

**8. TOTAL EARNED LESS RETAINAGE**

**9. CURRENT EXTRAS ON CONTRACT**

## 10. LESS PREVIOUS CERTIFICATES FOR

**PAYMENT (Line 8 + 9 from prior certificate)**

## 11. LESS ADVANCES TO DATE

## 12. TAX

13. CURRENT PAYMENT DUE (LINE 8+9-10-11+12)

14. BALANCE TO FINISH, PLUS RETAINAGE  
(line 5- (8+9))

Date: 2/4/17

**BRIAN BLANFORD**  
MY COMMISSION # GG 280399  
EXPIRES: November 29, 2022  
Bonded Third Notary Public Underwriters

State of Florida, County of Palm Beach. The foregoing instrument was acknowledged before me on this 17 day of February, 1980. In presence of \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_ of One Elevator Corporation and its subsidiaries and affiliated operating units,  
New Jersey Corporation, a part of its business. He/she is personally known  
to me, Notary Public.

**AMOUNT CERTIFIED:**

**ARCHITECT:**

By: \_\_\_\_\_ Date: \_\_\_\_\_

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

The undersigned has been granted a specific authority solely to waive lien rights for labor performed and material products provided in consideration of monies paid and is not authorized to waive any other rights or make any other agreement herein on behalf of On's Elevator Company and its subsidiaries and affiliated operating units.

## Page: 1

APPLICATION NO:  
APPLICATION DATE: 02/04/19  
PERIOD TO: 02/28/19  
ARCHITECT'S PROJECT NO:

BG703001

APPLICATION NO: 02/04/19  
APPLICATION DATE: 02/28/19  
PERIOD TO: 02/28/19  
ARCHITECT'S PROJECT NO:

## APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

Page: 1 of 2

## TO: LEOPARDO CONSTRUCTION

5200 PRAIRIE STONE PARKWAY  
HOFFMAN ESTATES, IL 60132

## Project: RUSH OAK BROOK ORTHO CTR

Address 2011 YORK ROAD  
City: OAK BROOK, IL

APPLICATION NO: 6

FROM: UNITED STATES ALLIANCE FIRE PROTECTION IL, INC.  
28427 N. BALLARD, UNIT H  
LAKE FOREST, IL 60045-4542

USFP JOB #: 105401

Architect:

RUMG 2ND FLR

PERIOD TO: 15-Mar-19

ARCHITECT JOB #:

CONTRACT DATE: 12/15/2017

## CONTRACT FOR: AUTOMATIC FIRE SPRINKLER SYSTEM

LOC#15-2718058-58

## CONTRACTOR'S APPLICATION FOR PAYMENT

| CHANGE ORDER SUMMARY         |                     |
|------------------------------|---------------------|
| ADDITIONS                    | DEDUCTIONS          |
| \$ 14,822.00                 | \$ -                |
| \$ 3,291.00                  | \$ -                |
| \$ 2,354.00                  | \$ -                |
| \$ 1,075.00                  | \$ -                |
| \$ 1,599.00                  | \$ -                |
| \$ -                         | \$ -                |
| \$ -                         | \$ -                |
| <b>TOTALS</b>                | <b>\$ 23,141.00</b> |
| Net change by Change Orders: | \$ 23,141.00        |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: UNITED STATES ALLIANCE FIRE PROTECTION ILLINOIS, INC.

Date: 3/15/2019

MICHELLE PASKO PROJACCT

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In Accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of THE AMOUNT CERTIFIED.

Application is made for Payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

|                                           |              |
|-------------------------------------------|--------------|
| 1. ORIGINAL CONTRACT SUM                  | \$ 65,846.00 |
| 2. NET CHANGE BY CHANGE ORDERS            | \$ 23,141.00 |
| 3. CONTRACT SUM TO DATE                   | \$ 88,987.00 |
| 4. TOTAL COMPLETED & STORED TO DATE       | \$ 88,987.00 |
| 5. RETAINAGE:<br>10% of Completed Work    | \$ -         |
| 6. TOTAL EARNED LESS RETAINAGE            | \$ 88,987.00 |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT | \$ 84,537.65 |
| 8. CURRENT PAYMENT DUE                    | \$ 4,449.35  |
| 9. BALANCE TO FINISH, PLUS RETAINAGE      | \$ -         |

State of ILLINOIS County of LAKE  
Subscribed and sworn to before me this 15th day of MARCH 2019 (Day) (Month)

Notary Public:

Sally Kane (Signature)

SALLY KANE  
OFFICIAL SEAL  
Notary Public, State of Illinois  
My Commission Expires  
September 19, 2020

My Commission expires:

AMOUNT CERTIFIED \$  
(Attach explanation if amount certified differs from the amount applied for.)  
ARCHITECT:

By: Date:

This Certificate is not negotiable. THE AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

## CONTINUATION SHEET

AIA DOCUMENT G703 (Instruction on reverse side)

Page: 2 of 2

## AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

APPLICATION NUMBER: 6

Contractor's signed Certification is attached.

APPLICATION DATE: February 16, 2019

In Tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: March 15, 2019

Use Column 1 on Contracts where variable retainage for line items may apply.

ARCHITECT'S JOB NO:

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED |             | E<br>THIS PERIOD | F<br>MATERIALS<br>PRESENTLY<br>STORED | G<br>TOTAL COMPLETED<br>AND STORED TO DATE | H<br>BALANCE TO<br>FINISH (C G) | I<br>RETAINAGE<br>(10% OF G) |
|------------------|--------------------------|-------------------------|---------------------|-------------|------------------|---------------------------------------|--------------------------------------------|---------------------------------|------------------------------|
|                  |                          |                         | FROM<br>PREVIOUS    | THIS PERIOD |                  |                                       |                                            |                                 |                              |
| 1                | Engineering              | 9,900.00                | 9,900.00            | -           | -                | -                                     | 9,900.00                                   | 100%                            | -                            |
| 2                | Material                 | 22,386.00               | 22,386.00           | -           | -                | -                                     | 22,386.00                                  | 100%                            | -                            |
| 3                | Labor                    | 33,560.00               | 33,560.00           | -           | -                | -                                     | 33,560.00                                  | 100%                            | -                            |
| CO#1             |                          | 14,822.00               | 14,822.00           | -           | -                | -                                     | 14,822.00                                  | 100%                            | -                            |
| CO#2             |                          | 3,291.00                | 3,291.00            | -           | -                | -                                     | 3,291.00                                   | 100%                            | -                            |
| GO#3             |                          | 2,354.00                | 2,354.00            | -           | -                | -                                     | 2,354.00                                   | 100%                            | -                            |
| CO#4             |                          | 1,075.00                | 1,075.00            | -           | -                | -                                     | 1,075.00                                   | 100%                            | -                            |
| CO#5             |                          | 1,598.00                | 1,598.00            | -           | -                | -                                     | 1,598.00                                   | 100%                            | -                            |
|                  | TOTALS                   | 88,987.00               | 88,987.00           | -           | -                | -                                     | 88,987.00                                  | 100%                            | -                            |

# PAYMENT APPLICATION

Page 1

**TO:** Leopardo Companies Inc  
 5200 Prairie Stone Parkway  
 Hoffman Estates, IL 60192  
 Attn: Steven Sabatani

**PROJECT:** 18-2719057 - ROBOC  
 Rush Oak Brook Orthopedic Center/2nd Floor  
 2011 York Road  
 Oak Brook, IL 60523

**ARCHITECT:** Leopardo Companies Inc  
 5200 Prairie Stone Parkway  
 Hoffman Estates, IL 60192

**FROM:** Hogan Plumbing Inc  
 30W265 Youghal Rd  
 Waukegan, IL 60055

**FOR:** Plumbing labor and material

**APPLICATION #** 11 Final  
**PERIOD THRU:** 03/15/2019  
**PROJECT #s:** 18-2719057  
**DATE OF CONTRACT:** 11/30/2017

**Distribution to:**  
☒ OWNER  
☒ ARCHITECT  
☒ CONTRACTOR

## CONTRACTOR'S SUMMARY OF WORK

Application is made for payment as shown below. Continuation Page is attached.

|                                                                          |              |
|--------------------------------------------------------------------------|--------------|
| 1. CONTRACT AMOUNT                                                       | \$821,337.00 |
| 2. SUM OF ALL CHANGE ORDERS                                              | \$119,017.00 |
| 3. CURRENT CONTRACT AMOUNT (Line 1 + 2)                                  | \$740,354.00 |
| 4. TOTAL COMPLETED AND STORED (Column G on Continuation Page)            | \$740,354.00 |
| 5. RETAINAGE:                                                            |              |
| a. of Completed Work (Columns D + E on Continuation Page)                |              |
| b. of Material Stored (Column F on Continuation Page)                    |              |
| Total Retainage (Line 5a + 5b or Column I on Continuation Page)          | \$0.00       |
| 6. TOTAL COMPLETED AND STORED LESS RETAINAGE (Line 4 minus Line 5 Total) | \$740,354.00 |
| 7. LESS PREVIOUS PAYMENT APPLICATIONS                                    | \$731,854.00 |
| 8. PAYMENT DUE                                                           | \$8,500.00   |
| 9. BALANCE TO COMPLETION (Line 3 minus Line 6)                           | \$0.00       |

| SUMMARY OF CHANGE ORDERS                  | ADDITIONS           | DEDUCTIONS    |
|-------------------------------------------|---------------------|---------------|
| Total changes approved in previous months | \$119,017.00        | \$0.00        |
| Total approved this month                 | \$0.00              | \$0.00        |
| <b>TOTALS</b>                             | <b>\$119,017.00</b> | <b>\$0.00</b> |
| <b>NET CHANGES</b>                        | <b>\$119,017.00</b> |               |

PAYMENT APPLICATION

Contractor's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) the Work has been performed as required in the Contract Documents, (2) all sums previously paid to Contractor under the Contract have been used to pay Contractor's costs for labor, materials and other obligations under the Contract for Work previously paid for, and (3) Contractor is legally entitled to this payment.

CONTRACTOR: Hogan Plumbing Inc

By: *Devin J Hogan*  
 Date: 03/28/2019  
 State of: Illinois  
 County of: DuPage

Subscribed and sworn to before

me this 28th day of March 2019  
 Notary Public: *Colleen Wilson*  
 My Commission Expires: 12/27/2021  
 OFFICIAL SEAL  
 COLLEEN WILSON  
 NOTARY PUBLIC - STATE OF ILLINOIS  
 MY COMMISSION EXPIRES 12/27/21

## ARCHITECT'S CERTIFICATION

Architect's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) Architect has inspected the Work represented by this Application, (2) such Work has been completed to the extent indicated in this Application, and the quality of workmanship and materials conforms with the Contract Documents, (3) this Application for Payment accurately states the amount of Work completed and payment due therefor, and (4) Architect knows of no reason why payment should not be made.

CERTIFIED AMOUNT:

(If the certified amount is different from the payment due, you should attach an explanation. Initial all the figures that are changed to match the certified amount.)

ARCHITECT:

By: \_\_\_\_\_ Date: \_\_\_\_\_  
 Neither this Application nor payment applied for herein is assignable or negotiable. Payment shall be made only to Contractor, and is without prejudice to any rights of Owner of Contractor under the Contract Documents or otherwise.

Quantum Software Solutions, Inc. Document

# CONTINUATION PAGE

Page 2 of 3

PROJECT: 16-2719057 - ROBOC APPLICATION #: 11 Final  
 Rush Oak Brook Orthopedic Center 2nd Floor DATE OF APPLICATION: 03/26/2019  
 PERIOD THRU: 03/15/2019  
 PROJECT #s: 16-2719057

Payment Application containing Contractor's signature is attached.

| A<br>ITEM # | B<br>WORK DESCRIPTION                | C<br>SCHEDULED<br>AMOUNT | D<br>COMPLETED WORK           |                       | F<br>STORED<br>MATERIALS<br>(NOT IN D OR E) | G<br>TOTAL<br>COMPLETED AND<br>STORED<br>(D + E + F) | H<br>BALANCE<br>TO<br>COMPLETION<br>(C-G) | I<br>RETAINAGE<br>(If Variable) |
|-------------|--------------------------------------|--------------------------|-------------------------------|-----------------------|---------------------------------------------|------------------------------------------------------|-------------------------------------------|---------------------------------|
|             |                                      |                          | AMOUNT<br>PREVIOUS<br>PERIODS | AMOUNT<br>THIS PERIOD |                                             |                                                      |                                           |                                 |
| 01          | BIM                                  | \$18,900.00              | \$18,900.00                   | \$0.00                | \$0.00                                      | \$18,900.00                                          | \$0.00                                    |                                 |
| 02          | Coing                                | \$8,640.00               | \$8,640.00                    | \$0.00                | \$0.00                                      | \$8,640.00                                           | \$0.00                                    |                                 |
| 03          | Waste & Vent Material                | \$83,100.00              | \$83,100.00                   | \$0.00                | \$0.00                                      | \$83,100.00                                          | \$0.00                                    |                                 |
| 04          | Waste & Vent Labor                   | \$88,560.00              | \$88,560.00                   | \$0.00                | \$0.00                                      | \$88,560.00                                          | \$0.00                                    |                                 |
| 05          | Water Material                       | \$71,120.00              | \$71,120.00                   | \$0.00                | \$0.00                                      | \$71,120.00                                          | \$0.00                                    |                                 |
| 06          | Water Labor                          | \$94,160.00              | \$94,160.00                   | \$0.00                | \$0.00                                      | \$94,160.00                                          | \$0.00                                    |                                 |
| 07          | Insulation                           | \$35,000.00              | \$35,000.00                   | \$0.00                | \$0.00                                      | \$35,000.00                                          | \$0.00                                    |                                 |
| 08          | Fixtures Material                    | \$164,337.00             | \$164,337.00                  | \$0.00                | \$0.00                                      | \$164,337.00                                         | \$0.00                                    |                                 |
| 09          | Fixtures Labor                       | \$47,520.00              | \$47,520.00                   | \$0.00                | \$0.00                                      | \$47,520.00                                          | \$0.00                                    |                                 |
| 10          | CO#1 ASI-008 Same Hand Sink<br>Rooms | \$32,535.00              | \$32,535.00                   | \$0.00                | \$0.00                                      | \$32,535.00                                          | \$0.00                                    |                                 |
| 11          | CO#2 ASI-016                         | \$31,359.00              | \$31,359.00                   | \$0.00                | \$0.00                                      | \$31,359.00                                          | \$0.00                                    |                                 |
| 12          | CO#3 ASI-017                         | \$14,888.00              | \$14,888.00                   | \$0.00                | \$0.00                                      | \$14,888.00                                          | \$0.00                                    |                                 |
| 13          | CO#4 ASI-019                         | \$19,284.00              | \$19,284.00                   | \$0.00                | \$0.00                                      | \$19,284.00                                          | \$0.00                                    |                                 |
| 14          | CO#5 REF-172                         | \$710.00                 | \$710.00                      | \$0.00                | \$0.00                                      | \$710.00                                             | \$0.00                                    |                                 |
| 15          | CO#6 ASI-022                         | \$188.00                 | \$188.00                      | \$0.00                | \$0.00                                      | \$188.00                                             | \$0.00                                    |                                 |
| 17          | HP CO#22 ASI-025 RO Sterilizer       | \$12,572.00              | \$12,572.00                   | \$0.00                | \$0.00                                      | \$12,572.00                                          | \$0.00                                    |                                 |
|             | SUB-TOTALS                           | \$732,854.00             | \$732,854.00                  | \$0.00                | \$0.00                                      | \$732,854.00                                         | \$0.00                                    |                                 |

CONTINUATION PAGE

Quantum Software Solutions, Inc. Document

# CONTINUATION PAGE

Page 3 of 3

PROJECT: 15-2719057 - ROBOC  
 Rush Oak Brook Orthopedic Center 2nd Floor  
 APPLICATION #: 11 Final  
 DATE OF APPLICATION: 03/26/2019  
 PERIOD THRU: 03/15/2019  
 PROJECT #s: 15-2719057

Payment Application containing Contractor's signature is attached.

| A      |                            | B                |                         | C                  |                                  | D                                      |                 | E                           |                         | F | G | H | I |
|--------|----------------------------|------------------|-------------------------|--------------------|----------------------------------|----------------------------------------|-----------------|-----------------------------|-------------------------|---|---|---|---|
| ITEM # | WORK DESCRIPTION           | SCHEDULED AMOUNT | COMPLETED WORK          |                    | STORED MATERIALS (NOT IN D OR E) | TOTAL COMPLETED AND STORED (D + E + F) | % COMP. (G / C) | BALANCE TO COMPLETION (C-G) | RETAINAGE (If Variable) |   |   |   |   |
|        |                            |                  | AMOUNT PREVIOUS PERIODS | AMOUNT THIS PERIOD |                                  |                                        |                 |                             |                         |   |   |   |   |
| 18     | HP-COW25 ASI-026 (\$7,500) | \$7,500.00       | \$7,500.00              | \$0.00             | \$0.00                           | \$7,500.00                             | 100%            | \$0.00                      |                         |   |   |   |   |
|        | TOTALS                     | \$740,354.00     | \$740,354.00            | \$0.00             | \$0.00                           | \$740,354.00                           | 100%            | \$0.00                      |                         |   |   |   |   |

CONTINUATION PAGE

Quantum Software Solutions, Inc. Document

# APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

Page 1

## TO (OWNER/GC):

Leopardo-Hoffman Estates  
5200 Prairie Stone Parkway  
Hoffman Estates IL 60192

## PROJECT:

Rush Oak Brook Ortho Core & Shell  
2011 York Road  
Oak Brook

APPLICATION NO: 14

Distribute To:

PERIOD TO: 02/28/2019

☐ OWNER

## FROM (CONTRACTOR):

State Mechanical Services  
535 Exchange Court  
Aurora, IL 60504

ARCHITECT'S  
PROJECT NO: 16-2719

☐ ARCHITECT

☐ CONTRACTOR

Invoice 17069-14F

CONTRACT DATE:

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

| CHANGE ORDER SUMMARY                               |           |            |       |
|----------------------------------------------------|-----------|------------|-------|
| Change Orders approved in previous months by Owner | ADDITIONS | DEDUCTIONS | TOTAL |
| Approved this Month                                |           |            |       |
| Number                                             |           |            |       |
| Date Approved                                      |           |            |       |
| Net change by Change Orders                        |           |            |       |
| TOTALS                                             |           |            |       |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

STATE MECHANICAL SERVICES LLC

By:

Date: 02/07/2019

State of: Illinois

Subscribed and sworn before me this 7th day of February, 2019

Notary Public: Kala K Snurka

My Commission expires: 4-12-21

County of: Kane

2019

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attached explanation if amount certified differs from the amount applied for.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

199

# CONTINUATION SHEET

(Instructions on reverse side) PAGE: 2 of 2

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's

APPLICATION NUMBER: 14

signed Certification is attached.

APPLICATION DATE:

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the items may apply.

PERIOD TO: 02/28/2019

ARCHITECT'S PROJECT NO:

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK | C<br>SCHEDULED<br>VALUE | D<br>FROM PREVIOUS<br>APPLICATION | E<br>THIS PERIOD | F<br>MATERIALS<br>STORED | G<br>TOTAL<br>COMPLETED | H<br>% | I<br>BALANCE TO<br>FINISH | J<br>Retainage |
|------------------|--------------------------|-------------------------|-----------------------------------|------------------|--------------------------|-------------------------|--------|---------------------------|----------------|
| 1                | Engineering              | 100,000.00              | 100,000.00                        |                  |                          | 100,000.00              | 100.00 |                           |                |
| 2                | Mobilization             | 35,000.00               | 35,000.00                         |                  |                          | 35,000.00               | 100.00 |                           |                |
| 3                | Project Management       | 29,000.00               | 29,000.00                         |                  |                          | 29,000.00               | 100.00 |                           |                |
| 4                | Bond                     | 29,700.00               | 29,700.00                         |                  |                          | 29,700.00               | 100.00 |                           |                |
| 5                | Equipment Curb           | 55,000.00               | 55,000.00                         |                  |                          | 55,000.00               | 100.00 |                           |                |
| 6                | Ductwork Fabrication     | 195,919.00              | 195,919.00                        |                  |                          | 195,919.00              | 100.00 |                           |                |
| 7                | Ductwork Install         | 180,995.00              | 180,995.00                        |                  |                          | 180,995.00              | 100.00 |                           |                |
| 8                | HVAC Equipment           | 1,329,046.00            | 1,329,046.00                      |                  |                          | 1,329,046.00            | 100.00 |                           |                |
| 9                | HVAC Equipment Install   | 118,137.00              | 118,137.00                        |                  |                          | 118,137.00              | 100.00 |                           |                |
| 10               | Piping Material          | 126,808.00              | 126,808.00                        |                  |                          | 126,808.00              | 100.00 |                           |                |
| 11               | Piping Labor             | 285,178.00              | 285,178.00                        |                  |                          | 285,178.00              | 100.00 |                           |                |
| 12               | Equipment Start Up       | 32,000.00               | 32,000.00                         |                  |                          | 32,000.00               | 100.00 |                           |                |
| 13               | Cranes/Lifts             | 62,000.00               | 62,000.00                         |                  |                          | 62,000.00               | 100.00 |                           |                |
| 14               | Test & Balance           | 31,000.00               | 31,000.00                         |                  |                          | 31,000.00               | 100.00 |                           |                |
| 15               | Temperature Controls     | 195,000.00              | 195,000.00                        |                  |                          | 195,000.00              | 100.00 |                           |                |
| 16               | Insulation & Cur Infill  | 155,000.00              | 155,000.00                        |                  |                          | 155,000.00              | 100.00 |                           |                |
| 17               | Coring                   | 9,178.00                | 9,178.00                          |                  |                          | 9,178.00                | 100.00 |                           |                |
| 18               | Change Order #2          | 31,490.00               | 31,490.00                         |                  |                          | 31,490.00               | 100.00 |                           |                |
| 20               | Change Order #3          | -21,614.00              | -21,614.00                        |                  |                          | -21,614.00              | 100.00 |                           |                |
| 21               | Change Order #4          | 52,973.00               | 52,973.00                         |                  |                          | 52,973.00               | 100.00 |                           |                |
| 22               | Change Order #6          | 8,225.00                | 8,225.00                          |                  |                          | 8,225.00                | 100.00 |                           |                |
| 23               | Change Order #7          | 1,267.00                | 1,267.00                          |                  |                          | 1,267.00                | 100.00 |                           |                |
| 24               | Change Order #8          | 27,617.00               | 27,617.00                         |                  |                          | 27,617.00               | 100.00 |                           |                |
| 25               | Change Order #9          | 5,408.00                | 5,408.00                          |                  |                          | 5,408.00                | 100.00 |                           |                |
| 26               | Change Order #10         | 13,409.00               | 13,409.00                         | 13,409.00        |                          | 13,409.00               | 100.00 |                           |                |
|                  | Totals:                  | \$3,088,734.08          | \$3,075,325.00                    | \$13,409.00      |                          | \$3,098,734.08          | 100.00 |                           |                |

# APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

Page 1

## TO (OWNER/GC):

Leopardo-Hoffman Estates  
5200 Prairie Stone Parkway  
Hoffman Estates IL 60192

## PROJECT:

Rush Oak Brook RUMG 2nd Flr  
2011 York Road  
Oak Brook

APPLICATION NO: 12

Distribute To:

PERIOD TO: 02/28/2019

☐ OWNER

ARCHITECT'S

☐ ARCHITECT

FROM (CONTRACTOR):

State Mechanical Services  
535 Exchange Court  
Aurora, IL 60504

PROJECT NO: 16-2719

☐ CONTRACTOR

Invoice 17149-12F

CONTRACT DATE:

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 720,000.00
2. Net change by Change Orders \$ 27,539.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 747,539.00
4. TOTAL COMPLETED & STORED TO DATE \$ 747,539.00  
(Column G ON G703)
5. RETAINAGE:

a. 0.00 of Completed Work \$ 0.00  
(Column D + E on G703)

b. of Stored Material \$  
(Column F on G703)

Total Retainage (Line 5a + 5b or

Total in Column 1 of G703

\$ 0.00

\$ 747,539.00

6. TOTAL EARNED LESS RETAINAGE

(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR

PAYMENT (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE

\$ 743,621.00

\$ 3,918.00

\$ 0.00

9. BALANCE TO FINISH, PLUS RETAINAGE

(Line 3 less Line 6)

CONTRACTOR:

STATE MECHANICAL SERVICES LLC

State of Illinois

County of Kane

2019

Subscribed and sworn before me this

Notary Public: Kala K Snurka

My Commission expires: 4-12-21

By:

Date: 02/07/2019

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attached explanation if amount certified differs from the amount applied for.)

ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

OFFICIAL SEAL  
KALA K SNURKA  
NOTARY PUBLIC - STATE OF ILLINOIS  
COMMISSION EXPIRES 04/12/21

# CONTINUATION SHEET

(Instructions on reverse side) PAGE: 2 of 2

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulations below, amounts are stated to the nearest dollar.  
Use Column 1 on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 12

APPLICATION DATE:

PERIOD TO: 02/28/2019

ARCHITECT'S PROJECT NO:

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK | C<br>SCHEDULED<br>VALUE | D<br>FROM PREVIOUS<br>APPLICATION | E<br>THIS PERIOD  | F<br>MATERIALS<br>STORED | G<br>TOTAL<br>COMPLETED | H<br>%        | I<br>BALANCE TO<br>FINISH | J<br>Retainage |
|------------------|--------------------------|-------------------------|-----------------------------------|-------------------|--------------------------|-------------------------|---------------|---------------------------|----------------|
| 1                | Engineering              | 20,308.00               | 20,308.00                         |                   |                          | 20,308.00               | 100.00        |                           |                |
| 2                | Ductwork Fabrication     | 52,281.00               | 52,281.00                         |                   |                          | 52,281.00               | 100.00        |                           |                |
| 3                | Ductwork Install         | 105,240.00              | 105,240.00                        |                   |                          | 105,240.00              | 100.00        |                           |                |
| 4                | HVAC Equipment           | 70,743.00               | 70,743.00                         |                   |                          | 70,743.00               | 100.00        |                           |                |
| 5                | HVAC Equipment Install   | 10,330.00               | 10,330.00                         |                   |                          | 10,330.00               | 100.00        |                           |                |
| 6                | Piping Material          | 60,406.00               | 60,406.00                         |                   |                          | 60,406.00               | 100.00        |                           |                |
| 7                | Piping Labor             | 188,728.00              | 188,728.00                        |                   |                          | 188,728.00              | 100.00        |                           |                |
| 8                | Equipment Start Up       | 7,804.00                | 7,804.00                          |                   |                          | 7,804.00                | 100.00        |                           |                |
| 9                | Test & Balance           | 12,373.00               | 12,373.00                         |                   |                          | 12,373.00               | 100.00        |                           |                |
| 10               | Temperature Controls     | 80,426.00               | 80,426.00                         |                   |                          | 80,426.00               | 100.00        |                           |                |
| 11               | Insulation               | 110,122.00              | 110,122.00                        |                   |                          | 110,122.00              | 100.00        |                           |                |
| 12               | Certification            | 1,239.00                | 1,239.00                          |                   |                          | 1,239.00                | 100.00        |                           |                |
| 13               | Change Order #1          | 1,052.00                | 1,052.00                          |                   |                          | 1,052.00                | 100.00        |                           |                |
| 14               | Change Order #2          | 3,808.00                | 3,808.00                          |                   |                          | 3,808.00                | 100.00        |                           |                |
| 15               | Change Order #3          | 5,700.00                | 5,700.00                          |                   |                          | 5,700.00                | 100.00        |                           |                |
| 16               | Change Order #4          | 4,477.00                | 4,477.00                          |                   |                          | 4,477.00                | 100.00        |                           |                |
| 17               | Change Order #5          | 2,121.00                | 2,121.00                          |                   |                          | 2,121.00                | 100.00        |                           |                |
| 18               | Change Order #6          | 6,463.00                | 6,463.00                          |                   |                          | 6,463.00                | 100.00        |                           |                |
| 19               | Change Order #7          | 3,918.00                |                                   | 3,918.00          |                          | 3,918.00                | 100.00        |                           |                |
|                  | <b>Totals:</b>           | <b>\$747,539.00</b>     | <b>\$743,621.00</b>               | <b>\$3,918.00</b> |                          | <b>\$747,539.00</b>     | <b>100.00</b> |                           |                |

# APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF 1 PAGES

## GENERAL CONTRACTOR:

Leopardo  
SUB CONTRACTOR  
Tilan Electric  
1050 Spring Lake Drive  
Itasca, IL 60143

## PROJECT NAME:

Rush  
2011 York Rd Oakbrook, IL 60523  
Oakbrook, IL 60523

## VIA ARCHITECT:

## APPLICATION NO: 21

PERIOD TO: 02/28/19  
Tilan Job #: 3757  
Contract Date  
Customer Project#: 16-2719007

## Distribution to:

OWNER  
ARCHITECT  
CONTRACTOR

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 3,059,074.00
2. Net change by Change Orders \$ 1,151,485.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 4,210,559.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 4,210,559.00
5. RETAINAGE:
  - a. 0% % of Completed Work (Column D + E on G703) 0.00
  - b. % of Stored Material (Column F on G703) \$
  - Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 0.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 4,210,559.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 4,202,158.00
8. CURRENT PAYMENT DUE \$ 58,401.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) 0.00

| CHANGE ORDER SUMMARY                               | ADDITIONS      | DEDUCTIONS |
|----------------------------------------------------|----------------|------------|
| Total changes approved in previous months by Owner | \$1,143,084.00 | \$0.00     |
| Total approved this Month                          | \$8,401.00     | \$0.00     |
| TOTALS                                             | \$1,151,485.00 | \$0.00     |
| NET CHANGES by Change Order                        | \$1,151,485.00 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

## CONTRACTOR:

By:  Date: 02/14/19

State of: Illinois County of: Du Page

Subscribed and sworn to before me on February 14, 2019.

Notary Public:  KEVIN CHEN

My Commission expires: 3-22-24 Notary Public, State of Illinois My Commission Expires

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AM:

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

## ARCHITECT:

By: \_\_\_\_\_ Date: \_\_\_\_\_  
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20005-2582

AIA DOCUMENT G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION - AIA - 07/92

Users may obtain validation of this document by requesting a completed AIA Document D401 - Certification of Document's Authenticity from the Licensee.

104

# CONTINUATION SHEET

AIA DOCUMENT G703

Alex 3757

Page #

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing  
Contractor's signed certification is attached.

APPLICATION NO: 21

APPLICATION DATE: 02/14/19

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO:

02/28/19

Use Column I on Contracts where variable retainage for line items may apply.

Rush  
Oakbrook, IL 60523

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK       | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED<br>FROM PREVIOUS<br>APPLICATION<br>(D + E) | E<br>WORK COMPLETED<br>THIS PERIOD | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G<br>TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D + E + F) | H<br>BALANCE<br>TO FINISH<br>(G - G) | I<br>RETAINAGE<br>(IF VARIABLE<br>RATE)<br>0% |
|------------------|--------------------------------|-------------------------|----------------------------------------------------------------|------------------------------------|-------------------------------------------------------------|-----------------------------------------------------------------|--------------------------------------|-----------------------------------------------|
|                  |                                |                         |                                                                |                                    |                                                             |                                                                 |                                      |                                               |
|                  | Pipe Material                  | \$285,040               | \$285,040.00                                                   | \$0.00                             |                                                             | \$285,040.00                                                    |                                      | \$0.00                                        |
|                  | Pipe Labor                     | \$498,718               | \$498,718.00                                                   | \$0.00                             |                                                             | \$498,718.00                                                    |                                      | \$0.00                                        |
|                  | Wire Material                  | \$184,115               | \$184,115.00                                                   | \$0.00                             |                                                             | \$184,115.00                                                    |                                      | \$0.00                                        |
|                  | Wire Labor                     | \$168,440               | \$168,440.00                                                   | \$0.00                             |                                                             | \$168,440.00                                                    |                                      | \$0.00                                        |
|                  | Fixtures Material              | \$258,350               | \$258,350.00                                                   | \$0.00                             |                                                             | \$258,350.00                                                    |                                      | \$0.00                                        |
|                  | Fixtures Labor                 | \$262,491               | \$262,491.00                                                   | \$0.00                             |                                                             | \$262,491.00                                                    |                                      | \$0.00                                        |
|                  | Switch Gear Material           | \$388,515               | \$388,515.00                                                   | \$0.00                             |                                                             | \$388,515.00                                                    |                                      | \$0.00                                        |
|                  | Switch Gear Labor              | \$251,689               | \$251,689.00                                                   | \$0.00                             |                                                             | \$251,689.00                                                    |                                      | \$0.00                                        |
|                  | Fire Alarm Material            | \$48,143                | \$48,143.00                                                    | \$0.00                             |                                                             | \$48,143.00                                                     |                                      | \$0.00                                        |
|                  | Fire Alarm Labor               | \$66,034                | \$66,034.00                                                    | \$0.00                             |                                                             | \$66,034.00                                                     |                                      | \$0.00                                        |
|                  | Generator & ATS Switches Mater | \$247,798               | \$247,798.00                                                   | \$0.00                             |                                                             | \$247,798.00                                                    |                                      | \$0.00                                        |
|                  | Generator & ATS Switches Labor | \$76,181                | \$76,181.00                                                    | \$0.00                             |                                                             | \$76,181.00                                                     |                                      | \$0.00                                        |
|                  | Temp Power & Lighting          | \$68,800                | \$68,800.00                                                    | \$0.00                             |                                                             | \$68,800.00                                                     |                                      | \$0.00                                        |
|                  | Site Work                      | \$104,162               | \$104,162.00                                                   | \$0.00                             |                                                             | \$104,162.00                                                    |                                      | \$0.00                                        |
|                  | Lighting Protection            | \$57,593                | \$57,593.00                                                    | \$0.00                             |                                                             | \$57,593.00                                                     |                                      | \$0.00                                        |
|                  | Submittals                     | \$24,495                | \$24,495.00                                                    | \$0.00                             |                                                             | \$24,495.00                                                     |                                      | \$0.00                                        |
|                  | Mobilization                   | \$25,665                | \$25,665.00                                                    | \$0.00                             |                                                             | \$25,665.00                                                     |                                      | \$0.00                                        |
|                  | Devices Material               | \$14,724                | \$14,724.00                                                    | \$0.00                             |                                                             | \$14,724.00                                                     |                                      | \$0.00                                        |
|                  | Devices Labor                  | \$28,121                | \$28,121.00                                                    | \$0.00                             |                                                             | \$28,121.00                                                     |                                      | \$0.00                                        |
|                  | ORIGINAL CONTRACT VALUE        | \$3,059,074.00          | \$3,059,074.00                                                 | \$0.00                             | \$0.00                                                      | \$3,059,074.00                                                  | \$0.00                               | \$0.00                                        |

# CONTINUATION SHEET

AIA DOCUMENT G703

Alex 3757

Page # 2

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 21

APPLICATION DATE: 02/14/19

In tabulations below, amounts are stated to the nearest dollar.

Rush

PERIOD TO: 02/28/19

Use Column I on Contracts where variable retainage for line items may apply. 2011 York Rd Oakbrook, IL 60523

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED<br>FROM PREVIOUS<br>APPLICATION<br>(D+E) | E<br>WORK COMPLETED<br>THIS PERIOD | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G<br>TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | H<br>BALANCE<br>TO FINISH<br>(C-G) | I<br>RETAINAGE<br>(IF VARIABLE<br>RATE)<br>0% |
|------------------|--------------------------|-------------------------|--------------------------------------------------------------|------------------------------------|-------------------------------------------------------------|-------------------------------------------------------------|------------------------------------|-----------------------------------------------|
|------------------|--------------------------|-------------------------|--------------------------------------------------------------|------------------------------------|-------------------------------------------------------------|-------------------------------------------------------------|------------------------------------|-----------------------------------------------|

## CHANGE ORDERS

|                     |                |                |            |            |        |                |        |        |
|---------------------|----------------|----------------|------------|------------|--------|----------------|--------|--------|
| CHANGE ORDER 1      | \$134,142.00   | \$134,142.00   | \$0.00     | \$0.00     |        | \$134,142.00   |        | \$0.00 |
| CHANGE ORDER 2      | \$20,549.00    | \$20,549.00    | \$0.00     | \$0.00     |        | \$20,549.00    |        | \$0.00 |
| CHANGE ORDER 3      | \$17,994.00    | \$17,994.00    | \$0.00     | \$0.00     |        | \$17,994.00    |        | \$0.00 |
| CHANGE ORDER 5      | \$9,681.00     | \$9,681.00     | \$0.00     | \$0.00     |        | \$9,681.00     |        | \$0.00 |
| CHANGE ORDER 6      | \$609,598.00   | \$609,598.00   | \$0.00     | \$0.00     |        | \$609,598.00   |        | \$0.00 |
| CHANGE ORDER 7      | \$950.00       | \$950.00       | \$0.00     | \$0.00     |        | \$950.00       |        | \$0.00 |
| CHANGE ORDER 8      | \$30,062.00    | \$30,062.00    | \$0.00     | \$0.00     |        | \$30,062.00    |        | \$0.00 |
| CHANGE ORDER 9      | \$4,772.00     | \$4,772.00     | \$0.00     | \$0.00     |        | \$4,772.00     |        | \$0.00 |
| CHANGE ORDER 10     | \$15,411.00    | \$15,411.00    | \$0.00     | \$0.00     |        | \$15,411.00    |        | \$0.00 |
| CHANGE ORDER 11     | \$11,926.00    | \$11,926.00    | \$0.00     | \$0.00     |        | \$11,926.00    |        | \$0.00 |
| CHANGE ORDER 12     | \$26,514.00    | \$26,514.00    | \$0.00     | \$0.00     |        | \$26,514.00    |        | \$0.00 |
| CHANGE ORDER 13     | \$15,516.00    | \$15,516.00    | \$0.00     | \$0.00     |        | \$15,516.00    |        | \$0.00 |
| CHANGE ORDER 14     | \$115,483.00   | \$115,483.00   | \$0.00     | \$0.00     |        | \$115,483.00   |        | \$0.00 |
| CHANGE ORDER 15     | \$7,849.00     | \$7,849.00     | \$0.00     | \$0.00     |        | \$7,849.00     |        | \$0.00 |
| CHANGE ORDER 16     | \$38,870.00    | \$38,870.00    | \$0.00     | \$0.00     |        | \$38,870.00    |        | \$0.00 |
| CHANGE ORDER 17     | \$44,124.00    | \$44,124.00    | \$0.00     | \$0.00     |        | \$44,124.00    |        | \$0.00 |
| CHANGE ORDER 18     | \$28,912.00    | \$28,912.00    | \$0.00     | \$0.00     |        | \$28,912.00    |        | \$0.00 |
| CHANGE ORDER 19     | \$10,731.00    | \$10,731.00    | \$0.00     | \$0.00     |        | \$10,731.00    |        | \$0.00 |
| CHANGE ORDER 20     | \$8,401.00     | \$8,401.00     | \$0.00     | \$0.00     |        | \$8,401.00     |        | \$0.00 |
| TOTAL CHANGE ORDERS | \$1,151,485.00 | \$1,143,084.00 | \$8,401.00 | \$8,401.00 | \$0.00 | \$1,151,485.00 | \$0.00 | \$0.00 |

# APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF 1 PAGES

## GENERAL CONTRACTOR:

Leopardo  
SUB CONTRACTOR  
Titan Electric  
1050 Spring Lake Drive  
Itasca, IL 60143

## PROJECT NAME:

Rush  
2011 York Rd Oakbrook, IL 60523  
Oakbrook, IL 60523

## APPLICATION NO: 14

PERIOD TO: 02/28/19  
Titan Job # 3823  
Contract Date  
Customer Project# 15-2719

## Distribution to:

OWNER  
ARCHITECT  
CONTRACTOR

## VIA ARCHITECT:

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM \$ 1,159,944.00
2. Net change by Change Orders \$ 504,134.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 1,664,078.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 1,664,078.00

## 5. RETAINAGE:

- a. 0% of Completed Work (Column D + E on G703) 0.00
- b. % of Stored Material (Column F on G703) \$
- Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 0.00

6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 1,664,078.00

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE \$ 1,654,969.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 110,109.00

| CHANGE ORDER SUMMARY                               | ADDITIONS    | DEDUCTIONS  |
|----------------------------------------------------|--------------|-------------|
| Total changes approved in previous months by Owner | \$516,760.00 | \$12,626.00 |
| Total approved this Month                          | \$0.00       |             |
| TOTALS                                             | \$516,760.00 | \$12,626.00 |
| NET CHANGES by Change Order                        | \$504,134.00 |             |

## CONTRACTOR:

By:  Date: 02/20/19


State of: Illinois

County of: Cook

Subscribed and sworn to before me on February 20, 2019

Notary Public: 

My Commission Expires: 2-2-2-2



## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: ..... \$

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

Alex 3823

Page #

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column 1 on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14

APPLICATION DATE: 02/20/19

PERIOD TO: 02/28/19

Leopardo

Rush

2011 York Rd Oakbrook, IL  
Oakbrook, IL 60523

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED<br>FROM PREVIOUS<br>APPLICATION<br>(D + E) | E<br>WORK COMPLETED<br>THIS PERIOD | F<br>MATERIAL<br>PRESENTLY<br>STORED<br>(NOT IN<br>D + E) | G<br>TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D + E + F) | %<br>(G ÷ C) | H<br>BALANCE<br>TO FINISH<br>(C - G) | I<br>RETAINAGE<br>(IF VARIABLE<br>RATE)<br>0% |
|------------------|--------------------------|-------------------------|----------------------------------------------------------------|------------------------------------|-----------------------------------------------------------|-----------------------------------------------------------------|--------------|--------------------------------------|-----------------------------------------------|
|                  | Pipe Material            | \$96,754                | \$96,754.00                                                    | \$0.00                             |                                                           | \$96,754.00                                                     | 100.00%      |                                      | \$0.00                                        |
|                  | Pipe Labor               | \$203,995               | \$203,995.00                                                   | \$0.00                             |                                                           | \$203,995.00                                                    | 100.00%      |                                      | \$0.00                                        |
|                  | Wire Material            | \$52,675                | \$52,675.00                                                    | \$0.00                             |                                                           | \$52,675.00                                                     | 100.00%      |                                      | \$0.00                                        |
|                  | Wire Labor               | \$87,710                | \$87,710.00                                                    | \$0.00                             |                                                           | \$87,710.00                                                     | 100.00%      |                                      | \$0.00                                        |
|                  | Fixtures Material        | \$256,675               | \$256,675.00                                                   | \$0.00                             |                                                           | \$256,675.00                                                    | 100.00%      |                                      | \$0.00                                        |
|                  | Fixtures Labor           | \$128,690               | \$128,690.00                                                   | \$0.00                             |                                                           | \$128,690.00                                                    | 100.00%      |                                      | \$0.00                                        |
|                  | Panel Material           | \$25,746                | \$25,746.00                                                    | \$0.00                             |                                                           | \$25,746.00                                                     | 100.00%      |                                      | \$0.00                                        |
|                  | Panel Labor              | \$38,798                | \$38,798.00                                                    | \$0.00                             |                                                           | \$38,798.00                                                     | 100.00%      |                                      | \$0.00                                        |
|                  | Cable Tray Material      | \$21,142                | \$21,142.00                                                    | \$0.00                             |                                                           | \$21,142.00                                                     | 100.00%      |                                      | \$0.00                                        |
|                  | Cable Tray Labor         | \$30,975                | \$30,975.00                                                    | \$0.00                             |                                                           | \$30,975.00                                                     | 100.00%      |                                      | \$0.00                                        |
|                  | Fire Alarm Material      | \$42,655                | \$42,655.00                                                    | \$0.00                             |                                                           | \$42,655.00                                                     | 100.00%      |                                      | \$0.00                                        |
|                  | Fire Alarm Labor         | \$78,128                | \$78,128.00                                                    | \$0.00                             |                                                           | \$78,128.00                                                     | 100.00%      |                                      | \$0.00                                        |
|                  | Submittals               | \$10,000                | \$10,000.00                                                    | \$0.00                             |                                                           | \$10,000.00                                                     | 100.00%      |                                      | \$0.00                                        |
|                  | Temp Power & Lighting    | \$24,858                | \$24,858.00                                                    | \$0.00                             |                                                           | \$24,858.00                                                     | 100.00%      |                                      | \$0.00                                        |
|                  | Devices Material         | \$15,885                | \$15,885.00                                                    | \$0.00                             |                                                           | \$15,885.00                                                     | 100.00%      |                                      | \$0.00                                        |
|                  | Devices Labor            | \$29,618                | \$29,618.00                                                    | \$0.00                             |                                                           | \$29,618.00                                                     | 100.00%      |                                      | \$0.00                                        |
|                  | Mobilization             | \$15,640                | \$15,640.00                                                    | \$0.00                             |                                                           | \$15,640.00                                                     | 100.00%      |                                      | \$0.00                                        |
|                  | ORIGINAL CONTRACT VALUE  | \$1,159,944.00          | \$1,159,944.00                                                 | \$0.00                             | \$0.00                                                    | \$1,159,944.00                                                  | 100%         | \$0.00                               | \$0.00                                        |

CONTINUATION SHEET

AIA DOCUMENT G703

Alex 3823

Page # 2

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply. Rush 2011 York Rd Oakbrook, IL 60523

APPLICATION NO: 14  
APPLICATION DATE: 02/20/19  
PERIOD TO: 02/28/19

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED<br>FROM PREVIOUS<br>APPLICATION<br>(D+E) | E<br>WORK COMPLETED<br>THIS PERIOD | F<br>MATERIAL<br>STORED<br>(NOT IN<br>D OR E) | G<br>TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | H<br>BALANCE<br>TO FINISH<br>(C-G) | I<br>RETAINAGE<br>(IF VARIABLE<br>RATE)<br>0% |
|------------------|--------------------------|-------------------------|--------------------------------------------------------------|------------------------------------|-----------------------------------------------|-------------------------------------------------------------|------------------------------------|-----------------------------------------------|
|------------------|--------------------------|-------------------------|--------------------------------------------------------------|------------------------------------|-----------------------------------------------|-------------------------------------------------------------|------------------------------------|-----------------------------------------------|

CHANGE ORDERS

|                     |               |               |               |            |        |               |        |        |
|---------------------|---------------|---------------|---------------|------------|--------|---------------|--------|--------|
| CHANGE ORDER 1      | \$190,619.00  | \$190,619.00  | \$190,619.00  | \$0.00     |        | \$190,619.00  |        | \$0.00 |
| CHANGE ORDER 2      | \$54,282.00   | \$54,282.00   | \$54,282.00   | \$0.00     |        | \$54,282.00   |        | \$0.00 |
| CHANGE ORDER 3      | \$13,918.00   | \$13,918.00   | \$13,918.00   | \$0.00     |        | \$13,918.00   |        | \$0.00 |
| CHANGE ORDER 4      | \$12,777.00   | \$12,777.00   | \$12,777.00   | \$0.00     |        | \$12,777.00   |        | \$0.00 |
| CHANGE ORDER 5      | (\$12,626.00) | (\$12,626.00) | (\$12,626.00) | \$0.00     |        | (\$12,626.00) |        | \$0.00 |
| CHANGE ORDER 6      | \$75,033.00   | \$75,033.00   | \$75,033.00   | \$0.00     |        | \$75,033.00   |        | \$0.00 |
| CHANGE ORDER 7      | \$61,792.00   | \$61,792.00   | \$61,792.00   | \$0.00     |        | \$61,792.00   |        | \$0.00 |
| CHANGE ORDER 8      | \$25,079.00   | \$25,079.00   | \$25,079.00   | \$0.00     |        | \$25,079.00   |        | \$0.00 |
| CHANGE ORDER 9      | \$3,084.00    | \$3,084.00    | \$3,084.00    | \$0.00     |        | \$3,084.00    |        | \$0.00 |
| CHANGE ORDER 10     | \$31,585.00   | \$31,585.00   | \$31,585.00   | \$0.00     |        | \$31,585.00   |        | \$0.00 |
| CHANGE ORDER 11     | \$10,492.00   | \$10,492.00   | \$10,492.00   | \$0.00     |        | \$10,492.00   |        | \$0.00 |
| CHANGE ORDER 12     | \$0.00        | \$0.00        | \$0.00        | \$0.00     |        | \$0.00        |        | \$0.00 |
| CHANGE ORDER 13     | \$7,407.00    | \$7,407.00    | \$7,407.00    | \$0.00     |        | \$7,407.00    |        | \$0.00 |
| CHANGE ORDER 14     | \$692.00      | \$692.00      | \$692.00      | \$0.00     |        | \$692.00      |        | \$0.00 |
| CHANGE ORDER 15     | \$18,331.00   | \$18,331.00   | \$18,331.00   | \$0.00     |        | \$18,331.00   |        | \$0.00 |
| CHANGE ORDER 16     | \$2,560.00    | \$2,560.00    | \$2,560.00    | \$0.00     |        | \$2,560.00    |        | \$0.00 |
| CHANGE ORDER 17     | \$9,109.00    | \$9,109.00    | \$9,109.00    | \$0.00     |        | \$9,109.00    |        | \$0.00 |
| TOTAL CHANGE ORDERS | \$504,134.00  | \$504,134.00  | \$495,025.00  | \$9,109.00 | \$0.00 | \$504,134.00  | \$0.00 | \$0.00 |

|                         |                |                |            |        |                |      |        |        |
|-------------------------|----------------|----------------|------------|--------|----------------|------|--------|--------|
| ADJUSTED CONTRACT VALUE | \$1,664,078.00 | \$1,654,969.00 | \$9,109.00 | \$0.00 | \$1,664,078.00 | 100% | \$0.00 | \$0.00 |
|-------------------------|----------------|----------------|------------|--------|----------------|------|--------|--------|