



RECEIVED

FEB 26 2020

HEALTH FACILITIES &
SERVICES REVIEW BOARD

Via FedEx

February 25, 2020

Ms. Courtney Avery
Administrator
Illinois Health Facilities and Services Review Board
525 West Jefferson
Springfield, IL 62761

RE: Report of Final Realized Costs
Rush Oak Park Hospital
Permit #16-043
Emergency Department Modernization

Dear Ms. Avery:

The above-referenced project was completed on October 9, 2019; and with my signature affixed below, I certify that the final realized costs, as itemized, are the total costs required to complete the project and that there are no additional associated costs or capital expenditures related to the project. Those costs are identified in the attached table. Further, and with my signature affixed below, I certify that the project has been completed in compliance with all terms of the project to date, including project cost, square footage, and services to be addressed.

As evidence of payment of all project-related costs, attached is the Application and Certification for Payment for the construction contract.

Should any additional information be required, please do not hesitate to contact me.

Sincerely,

Robert S. Spadon
Vice President & Chief Operating Officer

RSS/cw
Encs.

Attachment I

Final CON Report

Identification of Final Realized Costs

Reported through X	CON Permit Approved Amount	Final Realized Cost
--------------------	----------------------------------	------------------------

Uses of Funds		
Preplanning Costs	\$ 385,000	\$ 568,797
Site Survey & Soil Investigation	24,000	47,464
Site Preparation	200,000	338,486
New Construction Contracts	19,602,786	20,526,410
Modernization Contracts	2,074,400	-
Contingencies	1,206,400	-
Architectural/Engineering Fees	1,100,000	1,342,104
Consulting and Other Fees	1,000,000	809,054
Movable and Other Equipment	2,584,106	241,219
Other Costs (Demolition)	2,000,000	6,023,340
Total Uses of Funds	\$ 30,176,692	\$ 29,896,874

Sources of Funds		
Cash and Securities	\$ 30,176,692	\$ 29,896,874
Total Sources of Funds	\$ 30,176,692	\$ 29,896,874

Attachment II

Final Form G702

ALIA DOCUMENT G702

PROJECT:

**Rush Oak Park Hospital
Emergency Department Addition
520 South Maple Ave
Oak Park, IL 60304**

APPLICATION #	217023-011
PERIOD FROM	11/1/2019
PERIOD TO	1/31/2020
OWNER PO #	9002405-CA
AWCC PROJECT #	217023
Application Date	2/10/2020

FROM
WALSH CONSTRUCTION COMPANY II, LLC
929 W. ADAMS STREET
CHICAGO, ILLINOIS 60607

CONTRACT FOR: Rush Oak Park Hospital - Emergency Department Addition

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached

1. ORIGINAL CONTRACT SUM	\$20,294,535
2. Net Change by Change Orders	\$473,094
3. CONTRACT SUM TO DATE (Line 1 +/- 2)	\$20,767,629
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$20,767,629

5. RETAINAGE:		\$0
a	10 % of Completed Work (Columns D + E; on G703)	
b	10 % of Stored Material (Column F on G703)	\$ -
Total Retainage (Line 5a + 5b or "Total in Column I of G703")		\$0

6. TOTAL EARNED LESS RETAINAGE
(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT
(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE	\$ 513,844
------------------------	------------

9. **BALANCE TO FINISH, INCLUDING RETAINAGE** \$ 0
(Line 3 less Line 6)

AMOUNT CERTIFIED \$

ARCHITECT:

CHANGE ORDER SUMMARY		ADDITIONS \$	DEDUCTIONS \$
Total changes approved in previous months by Owner		\$473,094.00	0
Total approved this Month		\$0.00	0
TOTALS		\$473,094	0
Subsequent Change Orders			
Number	Approved (DATE)		
NET CHANGES by Change Orders		\$473,094.00	\$

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner of Contractor under this Contract.

[illegible][illegible]

0000/01/02 21/10/2020.

Attachment III

Internal Audit Report



TO: Robert Spadoni

CC: Bruce Elegant

FROM: Cliff Cozzi, Manager, Internal Audit

DATE: February 20, 2020

RE: Rush Oak Park Hospital Emergency Room CON Completion Report Review

I. Audit Description

Internal Audit performed a review of the Rush Oak Park Hospital (ROPH) Emergency Room CON completion report to the Illinois Health Facilities and Services Review Board. The ROPH Emergency Room CON project was deemed complete October 9, 2019.

The primary focus of the audit was to determine:

- The CON expenditures are substantiated by the appropriate supporting documentation.
- The CON report and general ledger are reconciled.
- That expenditures identified on the CON report agree with supporting documentation.
- That total project expenditures do not exceed the ROPH Emergency Room CON permit amount.

II. Internal Audit Procedures

Internal Audit tested the existence of valid supporting documentation for claimed transactions by:

- Agreeing all applicable transactions to the general ledger and evaluating a sample of charges for applicability to the ROPH Emergency Room CON.
- Reviewing claimed expenditure data for appropriate supporting documentation.
- Ascertaining that total project expenditures do not exceed the ROPH Emergency Room CON permit amount.

It should be noted the final ROPH Emergency Room CON costs are \$29,896,874. The total cost is \$279,818 under the ROPH Emergency Room CON \$30,176,692 permit amount.

III. Audit Results

Based on our audit procedures, it appears the ROPH Emergency Room CON Final Report is properly reported to the Illinois Health Facilities and Services Review Board and adequate supporting documentation exists for each transaction.

IV. Audit Rating

It is Internal Audit's practice to rate our audit results for reporting purposes to the Audit Committee based upon a dual rating system. Ratings are assigned based upon our assessment of controls reviewed and/or tested as part of the audit scope as well as the potential impact on financial reporting accuracy.

This audit will receive an "A" rating in regards to financial reporting and a "1" rating in regards to an overall control rating (see rating scales below).

It is Internal Audit's policy to perform follow-up reviews to ensure all recommendations are sufficiently addressed. Please contact me at extension 3-2457 or by email if you have any questions.

Financial Reporting Rating

- A = No findings noted, low risk.
- B = Findings noted but not material, low risk.
- C = Findings noted but not material, moderate risk.
- D = Material findings noted, high risk.

Overall Control Rating

- 1 = Strong- controls operating effectively, minor improvement opportunities identified.
- 2 = Adequate- most controls operating effectively, improvement opportunities identified.
- 3 = Improvement Needed- some important controls not operating effectively.
- 4 = Inadequate- critical controls missing or not operating effectively, immediate action required.