February 7, 2019

CENTER RECEIVED

Courtney Avery, Administrator Health Facilities and Services Review Board 525 West Jefferson Street, 2nd Floor Springfield, Illinois 62761 VIA FEDEX

FEB 8 2019

HEALTH: FACILITIES & SERVICES REVIEW BOARD

RE: ANNUAL PROGRESS REPORT CON Permit #17-059

Dear Ms. Avery:

Deerpath Ambulatory Surgical Center, LLC in Morris, Illinois, is submitting this progress report for permit #17-059. This project was approved by the Board on January 9, 2018 and has a completion date of September 30, 2019.

The following indicates the project's current status:

- 1. To date the following surgical specialties have been added to the ASTC: Endoscopy; ENT; and Ophthalmology.
- 2. The ASTC is on track to add one new specialty in each two to three-month period and plan for all four additional specialties (Urology, GYN, General Surgery, and Pain Management) to be successfully launched by September 30, 2019.
- 3. The Project Scope is consistent with the approved CON permit. The required project costs remain in line and have not exceeded the approved permit amounts. To date, the ASTC has spent \$495,104.
- 4. The source of the funds remains same as the original permit. It is anticipated that the project will not exceed the Total Project Cost approved in the original permit (Attachment 1).

It is anticipated that the project will be completed by September 30, 2019 and that the project cost will remain within the funds approved by the Board.

• We appreciate your consideration of this request. If you have any questions please contact our consultant, Jeffrey Mark at 312.804.9401.

Sincerely

Keith M. Rezin, M

Director

CC:

Keith M. Rezin, MD, Chairman, Board of Directors

Michele Cheshareck, ASTC Administrator

Mark Steadham, Chief Executive Officer of Morris Hospital and Healthcare Centers

Charles A. Owen, President and CEO of HVP (ASTC Management Company)

Jeffrey Mark, CON Consultant



Deerpath Ambulatory Surgical Center, LLC

PROJECT COSTS AND SOURCES OF FUNDS

Project Costs and Sources of Funds			
USE OF FUNDS	Approved Total	Expended to Date	Anticipated Total
Preplanning Costs			
Site Survey and Soil Investigation			
Site Preparation			
Off Site Work			
New Construction Contracts			
Modernization Contracts			
Contingencies			
Architectural/Engineering Fees			
Consulting and Other Fees	55,000	55,000	55,000
Movable or Other Equipment (not in construction contracts)	527,500	440,104	527,500
Bond Issuance Expense (project related)			
Net Interest Expense During Construction (project related)			
Fair Market Value of Leased Space or Equipment			
Other Costs To Be Capitalized (equipment contingency)	\$17,500		\$17,500
Acquisition of Building or Other Property (excluding land)			
TOTAL USES OF FUNDS	\$600,000	\$495,104	\$600,000
SOURCE OF FUNDS	Approved Total	Expended to Date	Anticipated Total
Cash and Securities			
Pledges			
Gifts and Bequests			
Bond Issues (project related)			
Mortgages			
Leases (fair market value)			· -
Governmental Appropriations			
Grants			
Other Funds and Sources (Bank Loan)	\$600,000	\$495,104	\$600,000
TOTAL SOURCES OF FUNDS			