



Kara Friedman
Polsinelli PC
312-873-3639
kfriedman@polsinelli.com

BY FEDERAL EXPRESS

Ms. Courtney Avery
Illinois Department of Public Health
Health Facilities and Services Review Board
525 West Jefferson Street, 2nd Floor
Springfield, Illinois 62761

RECEIVED

JUN 05 2020

**HEALTH FACILITIES &
SERVICES REVIEW BOARD**

RE: Metroeast Endoscopic Surgery Center (MESC), Project # 19-010 Final Report

Dear Ms. Avery:

This letter constitutes the final report for MESC's CON permit for project 19-010, which was approved on June 4, 2019.

Project Completion

MESC has completed the project based on the approvals received from IDPH. The project completion date of record is June 1, 2020.

Cost Report and Supporting Documentation

In compliance with Section 1130.770 of the Board rules, this letter and its enclosures contain the supporting documentation relating to project completion and the related costs and sources of funds.

Itemization of Project Costs and Sources of Funds

Total project costs were \$127,464. The Project Costs table below provides an itemized listing showing the Approved Permit Amount and the Final Realized Costs.

PROJECT COSTS	Approved Permit Amount	Final Realized Costs
Preplanning Costs	\$0	\$0
Site Survey and Soil Investigation	\$0	\$0
Site Preparation	\$10,000	\$0
Off Site Work	\$0	\$0
New Construction Contracts	\$0	\$0
Modernization Contracts	\$100,000	\$81,957
Contingencies	\$5,000	\$0
Architectural/Engineering Fees	\$7,000	\$7,492
Consulting and Other Fees	\$30,000	\$8,315
Movable or Other Equipment (not in construction contracts)	\$25,000	\$29,700
Bond Issuance Expense (project related)	\$0	\$0
Net Interest Expense During Construction (project related)	\$0	\$0
Fair Market Value of Leased Space or Equipment	\$0	\$0

Other Costs To be Capitalized	\$3,000	\$0
Acquisition of Building or Other Property (excluding land)	\$0	\$0
TOTAL PROJECT COSTS	\$180,000	\$127,464

Method of Financing of the Project

The Project Sources of Funds table below provides a listing of the sources of funding of the project.

PROJECT SOURCES OF FUNDS	Approved Permit Amount	Actual Expenditures
Cash and Securities	\$180,000	\$127,464
Pledges	\$0	\$0
Gifts and Bequests	\$0	\$0
Bond Issues (project related)	\$0	\$0
Mortgages	\$0	\$0
Leases (fair market value)	\$0	\$0
Governmental Appropriations	\$0	\$0
Grants	\$0	\$0
Other Funds and Sources	\$0	\$0
TOTAL FUNDS	\$180,000	\$127,464

Titles XVIII and XIX

This letter certifies that the reported final realized costs are the total costs required to complete the project and that there are no additional or associated costs or capital expenditures related to the project that will be submitted for reimbursement under Titles XVIII or XIX.

Certification of Compliance

This letter certifies that the project is in compliance with all of the terms of the associated permit.

Application and Certification for Payment

The final AIA Application and Certification for Payment for the construction contract of the project (Form G702) is attached.

If you have any questions or concerns about this project, please feel free to contact me.

Sincerely,



Kara Friedman

APPLICATION AND CERTIFICATE FOR PAYMENT AIA DOCUMENT G702

TO OWNER
Dr. Shakeel Ahmed
5023 North Illinois Street
Fairview Heights, Illinois 62208

PROJECT
Renovation to MESC
5023 North Illinois Street
Fairview Heights, Illinois 62208

FROM CONTRACTOR
Amir Zukanovic

VIA ARCHITECT
Oculus Inc.
One S. Memorial Dr
St. Louis, Missouri 63102

CONTRACT FOR

APPLICATION NO Final
PERIOD TO
PROJECT NOS.
Distribution to
☒ Owner
☒ Architect
☒ Contractor

CONTRACT DATE

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in accordance with the Contract Conditions Sheet, AIA Document G702, is attached.

1. ORIGINAL CONTRACT SUM: \$ 81,957
2. Net Change by Change Orders: \$ 0
3. CONTRACT SUM TO DATE (Line 1 & 2): \$ 81,957
4. TOTAL COMPLETED & STORED TO DATE: \$ 81,957
5. RETAINAGE:
a. % of Completed Work (Contract D + E on G702): \$ 0
b. % of Stored Material (Contract F on G702): \$ 0
6. TOTAL EARNED LESS RETAINAGE: \$ 81,957
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate): \$ 81,957
8. CURRENT PAYMENT DUE: \$ 0
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 8): \$ 0

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total Changes approved in previous months by Owner		
Total Approved this Month		
TOTALS		
NET CHANGES by Change Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By Amir Zukanovic Date 3-11-2020

State of ILLINOIS
County of ST. CLAIR
Subscribed and sworn to before me this 12th day of March, 2020

LAURIE I. CRAIG
Official Seal
Notary Public - State of Illinois
My Commission Expires Sep 26, 2022

Notary Public
My Commission expires 9/26/2022

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on direct observation and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the work and progress as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$ 0.00
(Attach explanation if amount differs from the amount applied for. Indicate figures on this Application and on the Condition Sheet that are changed to conform to the amount certified.)

APPROVED BY LAURIE I. CRAIG Date 3/11/20
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Signature, payment and acceptance of payment are withheld provided to my right, of the Owner or Contractor, under this Contract.