



BY EMAIL

Kara Friedman
312-873-3639
kfriedman@polsinelli.com

November 6, 2023

Mr. John Kniery
Illinois Department of Public Health
Health Facilities and Services Review Board
525 West Jefferson Street, 2nd Floor
Springfield, Illinois 62761

RE: Skokie Hospital, Project #20-008 Final Report

Dear Mr. Kniery:

Below is the final report for CON permit #20-008, which was approved on April 7, 2020.

Project Completion

The modernized and expanded surgery department was occupied and patient care commenced there on February 14, 2022.

Cost Report and Supporting Documentation

In compliance with Section 1130.770 of the Board rules, this letter and its enclosures contain the supporting documentation relating to project completion and the related costs and sources of funds.

Itemization of Project Costs and Sources of Funds

Total project costs were \$58,678,782. The Project Costs table below provides an itemized listing showing the Approved Permit Amount and the Final Realized Costs.

	Approved Permit Amount	Final Realized Costs
PROJECT COSTS		
Preplanning Costs	\$600,000	\$606,024
Site Survey and Soil Investigation	\$125,000	\$139,118
Site Preparation	\$300,000	\$301,943
Off Site Work	\$400,000	\$399,628
New Construction Contracts	\$11,444,270	\$11,399,631
Modernization Contracts	\$14,326,660	\$14,526,362
Contingencies	\$1,865,066	\$1,923,664
Architectural/Engineering Fees	\$2,348,500	\$2,517,054

Consulting and Other Fees	\$1,315,000	\$1,786,382
Movable or Other Equipment (not in construction contracts)	\$20,200,000	\$13,665,505
Bond Issuance Expense (project related)	\$564,300	\$171,901
Net Interest Expense During Construction (project related) ¹	\$4,508,130	\$73,247
Fair Market Value of Leased Space or Equipment	\$0	\$0
Other Costs To be Capitalized	\$11,550,000	\$11,168,322
Acquisition of Building or Other Property (excluding land)	\$0	\$0
ESTIMATED TOTAL PROJECT COSTS	\$69,546,926	\$58,678,782

¹The final figure for the bond interest expense deviates from the estimated amount because of the timing of the issuance of the bonds that were used to finance this project. Specifically, during the project construction, cash reserves were utilized to fund a majority of the project costs. After the bonds were issued, bond proceeds were allocated to this project to reimburse the Applicant for the cash reserves originally utilized to fund the project costs. Additional project costs were paid for or reimbursed directly from bond proceeds.

Method of Financing of the Project

The Project Sources of Funds table below provides a listing of the sources of funding of the project.

PROJECT SOURCES OF FUNDS	Approved Permit Amount	Actual Expenditures
Cash and Securities	\$9,546,926	\$4,149,251
Pledges	\$0	\$0
Gifts and Bequests	\$0	\$0
Bond Issues (project related)	\$60,000,000	\$54,529,531
Mortgages	\$0	\$0
Leases (fair market value)	\$0	\$0
Governmental Appropriations	\$0	\$0
Grants	\$0	\$0
Other Funds & Sources (book value of FFE that was relocated)	\$0	\$0
TOTAL FUNDS	\$69,546,926	\$58,678,782

Titles XVIII and XIX

This letter certifies that the reported final realized costs are the total costs required to complete the project and that there are no additional or associated costs or capital expenditures related to the project that will be submitted for reimbursement under Titles XVIII or XIX.

Certification of Compliance

This letter certifies that the project is in compliance with all of the terms of the associated permit.



Application and Certification for Payment

The final AIA Application and Certification for Payment for the construction contract of the project (Form G702) is attached.

Audited Financial Report

An audited financial report of the project's final realized costs and sources of funds completed by the independent firm of Baker Tilly US, LLP is attached.

If you have any questions about this project, please feel free to contact me.

Sincerely,

A handwritten signature in black ink that reads "Kara Friedman".

Kara Friedman