



Birth Center of Chicago, LLC
3832 N Lincoln Avenue
Chicago, IL 60613-3520
773-232-2293
birthcenterofchicago.com

Re: Progress Report for Project #20-029 Birth Center of Chicago

I am writing to report our Final Report for Project #20-029 Birth Center of Chicago.

The numbers below represent the progress associated with the costs through December 31, 2021.

	Project Costs	CON Applications	Final Report 12/31/2021
	PrePlanning Costs	\$133,140	\$164,101
	Moderation	\$1,533,700	\$1,325,155
	Contingencies	\$126,750	\$10,556
	Architural	\$82,000	\$64,160
	Consulting and Other Fees	\$61,000	\$22,236
	Movable or Other Equipment	\$334,900	\$358,000
	Capitalized	\$200,000	\$111,911
	Total	\$2,471,490	\$2,056,119

If I can be of any further assistance, please contact me at the Birth Center of Chicago at 773-232-2293.

Sincerely,

A handwritten signature in cursive script that reads "Laura S. Wiegand".

Laura Wiegand

Administrator, Birth Center of Chicago, LLC