



November 8, 2022

Mr. John P. Kniery, Administrator
Illinois Health Facilities and Services Review Board
525 West Jefferson Street, 2nd Floor
Springfield, Illinois 62761

Re: Project #21-027
Sarah Bush Lincoln Health Center Modernization/Expansion
Annual Report

Dear Mr. Kniery:

This letter is submitted as the Annual Progress Report for the above-referenced project, which was granted a certificate of need permit by the State Board on October 14, 2021.

The original approved permit amount was: \$31,180,602.

1. The current status of the project is as follows:
 - a. The project is 19% complete.
 - b. Existing areas have been demolished and prepped for remodeling.
 - c. Footings and foundations have been installed.
 - d. Steel structure is 90% complete.
 - e. Phase 1 of the project should be complete in October of 2023.
2. The costs paid to date on the project are \$6,239,367.
3. The project is estimated to be completed in December 2024.

Please feel free to contact me at 217-258-2106 if you have any questions.

Sincerely,

A handwritten signature in black ink that reads "Erica Stollard".

Erica Stollard
Vice President, Operations