



RECEIVED

OCT 13 2017

HEALTH FACILITIES &
SERVICES REVIEW BOARD

October 11, 2017

Courtney Avery, Administrator
Illinois Department of Public Health
Health Facilities and Services Review Board
525 West Jefferson Street, 2nd Floor
Springfield, IL 62761

RE: Annual Progress Report for Project #16-028

Dear Ms. Avery:

Pursuant to Section 1130.760 of the Illinois Health Facilities and Services Review Board ("HFSRB") rules, I am writing on behalf of DuPage Medical Group, Ltd. ("DMG") to submit the annual progress report for Surgical Center of DuPage Medical Group (Project No. 16-028).

As you are aware, on September 14, 2016, HFSRB approved the Permit Holders' certificate of need application for the expansion of the Surgical Center of DuPage Medical Group (the "Project"). Pursuant to Section 1130.760, DMG is submitting the following information regarding the progress of Project Permit #16-028.

1. **Project Obligation:** In keeping with our May 8, 2017 communication to the HFSRB, the Project was obligated on January 1, 2017 with the execution of the construction contract for the renovations to the facility.
2. **Costs Incurred:** \$4,625,050 has been expended upon the project.
3. **Anticipated Completion Date:** The Project will be complete before December 31, 2017, at which time a final cost report will be submitted.

If you need any additional information or have any questions regarding the status of the project, please feel free to contact me.

Sincerely,

Bryan J. Niehaus, JD, CHC
Senior Consultant
Murer Consultants, Inc.

