



Via Federal Express

December 6, 2023

John P. Kniery
Administrator
Illinois Health Facilities and Services Review Board
525 West Jefferson Street, Second Floor
Springfield, IL 62761

RE: Annual Progress Report
Permit #22-033
Modernization of Level III NICU & Specialty Care Nursery Illinois

Dear Mr. Kniery:

The above-referenced Permit was issued by the HFSRB on December 13, 2022, and addresses the modernization of UChicago Medicine | AdventHealth Hinsdale, Illinois.

The scope of the project has remained generally consistent with that provided in the CON application, and the project continues to be funded by cash, as proposed in the CON application.

To date, approximately \$4,065,000 has been spent on the project, suggesting that the project is approximately 18%-19% complete. The primary project components that have been completed include the elevator lobby and a number of support areas. All other components of the project have yet to be initiated or are "in process."

A table, identifying estimated costs incurred as of November 30, 2023, is attached.

Sincerely,


Benjamin Layman
Chief Operating Officer

[illegible]