

April 2, 2019

**VIA FED EXPRESS AND E-MAIL**

Mr. Michael Constantino  
Supervisor, Project Review Section  
Illinois Health Facilities & Services Review Board  
525 West Jefferson Street, Second Floor  
Springfield, Illinois 62761

**RECEIVED**  
APR 4 2019  
HEALTH FACILITIES &  
SERVICES REVIEW BOARD

Re: Initial Project Completion Notice for Project No. 17-009-Silver Oaks Hospital

Dear Mr. Constantino:

As you know, we are counsel to Silver Oaks Behavioral LLC d/b/a Silver Oaks Hospital ("Silver Oaks Hospital"), Silver Oaks Behavioral Realty LLC ("Silver Oaks Realty"), New Lenox Behavioral Innovations LLC ("NLBI"), New Lenox Behavioral Innovations Realty LLC ("NLBI Realty"), US Healthvest LLC ("USHV"), and Silver Cross Hospital and Medical Centers ("Silver Cross Hospital," and collectively with Silver Oaks Hospital, Silver Oaks Realty, NLBI, NLBI Realty and USHV, the "Permit Holders").

On February 24, 2017, the Permit Holders filed a Certificate of Need Application (the "CON Application") with the Illinois Health Facilities & Services Review Board (the "Board") to establish a 100 bed behavioral health hospital in New Lenox, Illinois (the "Project") to be known as Silver Oaks Hospital (the "Hospital"). On June 20, 2017, the Board approved the CON Application. The CON Application stated that the Project would cost \$24,299,928 and that the Project would be completed on December 31, 2018 (the "Original Project Completion Date"). On July 24, 2018, the Permit Holders filed their First Annual Progress Report for the Project.

On October 3, 2018, the Permit Holders submitted a First Permit Renewal Request for the Project (the "First Permit Renewal Request"), seeking to extend the Original Project Completion Date to June 30, 2019. On October 30, 2018, the Board approved the Permit Holder's First Permit Renewal Request.

Pursuant to 77 Ill. Admin. Code § 1130.770, this letter shall serve as the initial notice to the Board (the "Initial Project Completion Notice") that the Permit Holders completed the above-referenced Project on **April 1, 2019** (the "Project Completion Date"). The Permit Holders did not exceed the approved permit amount of \$24,299,928 for this Project.



FOLEY & LARDNER LLP

Mr. Michael Constantino  
Silver Oaks Hospital, Project No. 17-009  
Initial Project Completion Notice  
April 2, 2019  
Page 2

The Permit Holders will be providing the additional information required by 77 Ill. Admin. Code § 1130.770(d) on or before June 29, 2019 (i.e., 90 days following the Project Completion Date).

This Initial Project Completion Notice is being filed simultaneously with the Project Completion Letter for Project No. E-036-18 (Silver Cross Hospital Acute Mental Illness Category of Service Discontinuation).

If you have any questions or need any additional information, please feel free to contact me.

Sincerely,

A handwritten signature in black ink that reads 'Edward J. Green'.

Edward J. Green

cc: Ms. Martina Sze, Executive Vice President, US Healthvest LLC  
Ms. Ruth Colby, President & CEO, Silver Cross Hospital & Medical Centers