



RECEIVED

AUG 28 2018

**HEALTH FACILITIES &
SERVICES REVIEW BOARD**

August 24, 2018

Ms. Courtney Avery
Administrator
Illinois Health Facilities and
Services Review Board
525 West Jefferson
Springfield, IL 62761

RE: Annual Progress Report
Permit 17-021
AMITA Health Woodridge Medical Clinics Building
Woodridge, Illinois

Dear Ms. Avery:

The above-referenced Permit was issued by the HFSRB on July 28, 2017, and addresses the establishment of a medical clinics building ("MCB") in Woodridge, Illinois.

The scope of the project has remained generally consistent with that provided in the CON application, and the project continues to be funded by cash, as proposed in the CON application.

To date, approximately \$4,392,982 has been spent on the project, suggesting that the project is approximately 23% complete. The primary project components that have been completed include: mechanical, plumbing and electrical rough-in, drywall installation, and chiller installation.

Still to be completed are equipment installation, millwork installation, flooring installation, final painting, ceiling installation, door installation, final MEP installation and test and balancing of systems.

Sincerely,

A handwritten signature in black ink, appearing to read "Peg Wendell", written over a horizontal line.

Peg Wendell
Executive Vice President and
Chief Legal Officer