

Via email to Mike Constantino

January 4, 2020

Ms. Courtney Avery
Administrator
Illinois Health Facilities and
Services Review Board
525 West Jefferson
Springfield, IL 62761

RE: Annual Progress Report
Permit #19-032
The Greater Chicago Center for Advanced Surgery
Des Plaines, Illinois

Dear Ms. Avery:

The above-referenced Permit was issued by the HFSRB on December 10, 2019, addressing the Establishment of an ambulatory surgery treatment center in Des Plaines, Illinois.

To date, approximately \$130,000 has been spent on the project, suggesting that the project is approximately 2% complete. The primary project components that have been completed include: CON related expenses, engaged a project manager, engaged consultant for Medicare certification, selected primary equipment, selected an architect, and completed initial design activities. Still to be completed are the selection of a general contractor, final construction drawings, renovation, equipment installation, and required inspections.

The scope of the project has remained generally consistent with that provided in the CON application, and the project continues to be funded by cash, as proposed in the CON application.

Sincerely,

A handwritten signature in cursive script, appearing to read "Terri Kraft".

Terri Kraft
CEO