

Meadowview Behavioral Hospital

May 3, 2024

Mr. John Kniery
Illinois Health Facilities and Services Review Board
525 West Jefferson Street
Springfield, IL 62761

Re: Annual Progress Report
Project Number: #23-008
Facility Address: Wood Sage Road, Lot #2, North Peoria, IL

Dear Mr. Kniery:

This is the annual progress report for Project 23-008. The project was approved on May 9, 2023 by the Illinois Health Facilities and Services Review Board in the amount of \$34,333,404.

We have completed a site plan and preliminary design of the hospital. The site plan has been approved by the City of Peoria. The scope and size of the project have not changed since issuance of the permit. Costs incurred/signed agreements are approximately \$250,000 and we continue to expect that the final cost of the project will be within the CON approved amount of \$34,333,404. The project is being funded with cash and securities, consistent with the sources of funding identified in the permit application. We continue to anticipate that the project will be completed by the date noted in the permit application, which is December 31, 2025.

Please do not hesitate to contact me with any questions.

Sincerely,

I2 Health, LLC

By: 
Name: Martina Sze
Title: Chief Development Officer