



Via Overnight Delivery

August 4, 2017

Ms. Courtney Avery
Administrator
Illinois Health Facilities and Services Review Board
Illinois Department of Public Health
525 West Jefferson Street, 2nd Floor
Springfield, IL 62761

RECEIVED

AUG 07 2017

**HEALTH FACILITIES &
SERVICES REVIEW BOARD**

Re: Project # 15-005, Presence Lakeshore Gastroenterology, Des Plaines, Annual Report

Dear Ms. Avery:

Please accept this letter as the 2017 annual report for the above referenced project. The project was granted a Certificate of Need by the Illinois Health Facilities Planning Board on August 25, 2015. This project is for establishing an ambulatory surgery center.

The permit was approved with total project costs of \$3,082,422.

1. The current status of the project is as follows:
 - a. 95% percent of the project is completed.
 - b. The following components of the project are not yet completed:
 - IDPH-identified building/Life Safety Code issues. IDPH should be conducting a re-survey in the near future.
 - The IDPH clinical component survey is expected to complete by the end of August
 - c. There are no changes in the scope of the project or its size from the permit as altered.
2. The costs incurred to date are \$2,928,301.
3. We estimate project completion by December 31, 2017. A permit renewal request was granted to extend the completion date from June 30 to December 31, 2017 to accommodate the ongoing IDPH surveys.



Please feel free to contact Chris Bean at 312-308-3234 or Clare Connor at 312-984-3365.

Sincerely,

Christopher Bean
Sr. Strategy Planner, Strategy & Business Development

Presence Health
200 S. Wacker
11th Floor | Chicago, IL 60606
Office: 312.308.3234
christopher.bean@presencehealth.org

cc: Mike Constantino
Mani Mahdavian, MD
Ann Sherline
Clare Connor