



August 24, 2018

Ms. Courtney Avery
Administrator
Illinois Health Facilities and
Services Review Board
525 West Jefferson
Springfield, IL 62761

RECEIVED

AUG 28 2018

HEALTH FACILITIES &
SERVICES REVIEW BOARD

RE: Annual Progress Report
Permit 17-020
AMITA Health Bartlett Medical Clinics Building
Bartlett, Illinois

Dear Ms. Avery:

The above-referenced Permit was issued by the HFSRB on July 28, 2017, and addresses the establishment of a medical clinics building ("MCB") in Bartlett, Illinois.

The scope of the project has remained generally consistent with that provided in the CON application, and the project continues to be funded by cash, as proposed in the CON application.

To date, approximately \$6,156,574 has been spent on the project, suggesting that the project is approximately 33% complete. The primary project components that have been completed include: mechanical, plumbing and electrical rough-in, drywall installation, fire protection installation, and ceiling tile installation. Back bone for data and phone completed.

Still to be completed are equipment installation, millwork installation, flooring, final painting, door installation, test and balancing of systems.

Sincerely,

A handwritten signature in dark ink, appearing to read "Peg Wendell", written over the printed name.

Peg Wendell
Executive Vice President and
Chief Legal Officer