



UnityPoint Health

UnityPoint Health® – Central Illinois
Administration
221 N.E. Glen Oak Ave.
Peoria, IL 61636

RECEIVED

June 11, 2019

JUN 18 2019

HEALTH FACILITIES &
SERVICES REVIEW BOARD

Ms. Courtney Avery, Administrator
Illinois Health Facilities and Services Review Board
525 West Jefferson
Springfield, IL 61761

Re: Annual Progress Report for Project #17-045

Dear Ms. Avery,

As required by State Board regulations under 77 Ill. Adm. Code 1130.760, the annual progress for Project #17-045 contains the following information:

The status of the project is that it is nearing completion. The water system is currently being tested over a 60-day period to assure acceptable tested levels for use. There are a few decorating items to be completed: mural at the back of the patient stations, artwork, etc. Once the IDPH survey is complete, we will get our certification and can begin accepting patients. The expected completion date is August 15, 2019. The funds spent to date are \$1,546,000. The projected is expected to come in under budget.

Sincerely,

Keith Knepp, M.D.
President & CEO UnityPoint Health – Central Illinois

Subscribed and sworn to before me this 11th day of June, 2019.

Theresa A. Anderson

My commission expires: 6/22/2022

