

From: Asim Shazzad
To: Constantino, Mike
Subject: [EXTERNAL]need utilization for your facilities...a reminder - stay safe
Date: Saturday, April 11, 2020 9:29:03 PM

Mike,

Please find census from 3/31/2020, also need extension on DCC Evergreen park construction is completely halted due to covid 19. IDPH plumbing section not doing inspections as well as the city of evergreen. I need a minimum of 180 days extensions due to the current circumstances.

Dialysis Care Center Beverly
Dialysis Care Center of Oak Lawn
Dialysis Care Center of Olympia Fields
Dialysis Care Center Hazel Crest

RECEIVED

APR 20 2020

**HEALTH FACILITIES &
SERVICES REVIEW BOARD**

Dialysis Care Center Evergreen Park
Dialysis Care Center Elgin
Dialysis Care Center McHenry

61
56
70
31

DCC Evergreen Park- Not Open –
Need to request extension due to
covid- 19 construction delays is this
automatic during these times '
Idph plumbing is closed as well as the
city of evergreen park- construction is
on halt
15
25

From: Mike Constantino <Mike.Constantino@illinois.gov>
Date: Saturday, April 11, 2020 at 7:42 AM
To: Asim Shazzad <shazzad@dccdialysis.com>
Subject: [EXTERNAL]need utilization for your facilities...a reminder - stay safe

CAUTION: This email originated from outside of the organization. Do not click links, open attachments or respond to email unless you recognize the sender and know the content is safe.

Dialysis Care Center Beverly	DCC	10801 South Western Avenue	Chicago	14
Dialysis Care Center of Oak Lawn	DCC	9115 South Cicero Avenue, Suite 300	Oak Lawn	11
Dialysis Care Center of Olympia Fields	DCC	3322 Vollmer Road, Suite 3	Olympia Fields	12
Dialysis Care Center Hazel Crest	DCC	18325 Pulaski Avenue Unit A-B	Hazel Crest	12
Dialysis Care Center Evergreen Park	DCC	9834 South Kedzie Avenue	Evergreen Park	14
Dialysis Care Center Elgin	DCC	995 North Randall Road	Elgin	14
Dialysis Care Center McHenry	DCC	Suite A, 612 South Illinois Route 31	McHenry	14

State of Illinois - CONFIDENTIALITY NOTICE: The information contained in this communication is confidential, may be attorney-client privileged or attorney work product, may constitute inside information or internal deliberative staff communication, and is intended only for the use of the addressee. Unauthorized use, disclosure or copying of this communication or any part thereof is strictly prohibited and may be unlawful. If you have received this communication in error, please notify the sender immediately by return e-mail and destroy this communication and all copies thereof, including all attachments. Receipt by an unintended recipient does not waive attorney-client privilege, attorney work product privilege, or any other exemption from disclosure.

DCC/HDS/KCC Confidentiality Notice: The information transmitted via this e-mail is intended only for the person or entity to which it is addressed and may contain confidential and/or privileged material. Any review, retransmission, dissemination or other use of, or taking of any action in reliance upon this information by persons or entities other than the intended recipient is prohibited. If you received this in error, please contact the sender and delete the material from any computer.



DIALYSIS CARE CENTER, LLC
15786 S. Bell Road
Homer Glen, IL 60491
PH: 708-645-1000
FAX: 931-484-4701

December 2, 2019

VIA Federal Express

Michael Constantino
Illinois Health Facilities and Services Review Board
525 West Jefferson Street, 2nd floor
Springfield, Illinois, 62761
Attn: Michael Constantino

Re: Annual Progress Report - Dialysis Care Center Evergreen Park project #18-019

Dear Mr. Constantino:

Pursuant to section 1130.760 of the Illinois Health Facilities and Services Review Board ("HFSRB") rules, I am writing on behalf of Dialysis Care Center and Dialysis Care Center Evergreen Park (the permit holder) to submit the annual progress report. As you are aware, on December 4, 2018, HFSRB approved the permit holders' certificate of need application for the establishment of Dialysis Care Center Evergreen Park. Pursuant to section 1130.760, the Permit Holders submit the following information regarding the progress of the Project Permit #18-019.

1. Status of Project

The project was obligated with the execution of the lease for premises on December 10, 2018. The landlord/developer is in the process of the construction.

2. Costs Incurred to date

To date, the Permit Holders have incurred \$1,625,399.00 in project costs. Please find the attached spreadsheet with project costs expended to date.

Annual Progress Report - Dialysis Care Center Evergreen Park project #18-019

**Dialysis Care Center Evergreen Park
COST INCURRED TO DATE**

PROJECT COSTS	APPROVED	EXPENDED
New Construction Contracts	\$175,000.00	\$-
Contingencies	\$16,625.00	\$-
Architectural/Engineering fees	\$45,000.00	\$31,000.00
Moveable or other equipment	\$450,800.00	\$-
Fair market value of lease	\$1,594,399.00	\$1,594,399.00
Estimated Total Project Cost	\$2,281,824.00	\$1,625,399.00

3. Sources of Funds

The project has been funded with \$1,625,399.00 in cash and cash equivalents.

4. Anticipated Completion Date

The project is approximately 10% complete and is expected to be complete by July 31, 2020.

Please do not hesitate to contact me if you need any additional information or have any questions regarding the status of this project.

Sincerely,



Ashim M. Shazzad
Chief Operating Officer