

FEDERAL EXPRESS

Ms. Courtney R. Avery
Administrator
Illinois Health Facilities and Services Review
Board
525 West Jefferson Street, 2nd Floor
Springfield, Illinois 62761

**Re: Permit Renewal Request – Chicago Prostate Cancer Surgery Center (Proj.
No. 19-018)**

Dear Ms. Avery:

I am writing on behalf of DMG Practice Management Solutions, LLC, DuPage Medical Group, Ltd. and Chicago Prostate Cancer Surgery Center, LLC (collectively, the “Permit Holders”) to request a 12 month extension of the completion date for Project No. 19-018 (Chicago Prostate Cancer Surgery Center). On August 6, 2019, the Illinois Health Facilities and Services Review Board (“HFSRB”) approved the Permit Holders’ certificate of need application for the modernization and addition of surgical specialties at the Permit Holder’s ambulatory surgical treatment center located at 815 Pasquinelli Drive, Westmont, Illinois (the “Project”). Site preparation is complete, and the Permit Holders expect construction will be completed during the third quarter of 2020. Due to the COVID-19 pandemic, the Permit Holders anticipate the Illinois Department of Public Health life safety code inspection may take six to nine months after completion of construction. Accordingly, the Permit Holders anticipate completion of the Project by July 31, 2021.

1. Requested Project Completion Date

The Permit Holders request the HFSRB grant a twelve month renewal of the Project permit and establish July 31, 2021 as the new project completion date.

2. Status of the Project

Site prep is complete, and the Permit Holders expect construction will be completed during the third quarter of 2020. Due to the COVID-19 pandemic, the Permit Holders anticipate the Illinois Department of Public Health life safety code inspection may take six to nine months after completion of construction. Accordingly, the Permit Holders anticipate completion of the Project by July 31, 2021.

To date, the Permit Holders have expended \$675,502 on the Project.

3. Statement Regarding Completion of the Project

Due to delays in obtaining the construction permit from the City of Westmont, commencement of the renovations to the ambulatory surgical treatment center were delayed. Site prep is complete, and the Permit Holders expect construction will be completed during the third quarter of 2020. Due to the COVID-19 pandemic, the Permit Holders anticipate the Illinois Department of Public Health life safety code inspection may take six to nine months after completion of construction. Accordingly, the Permit Holders anticipate completion of the Project by July 31, 2021.

4. Confirmatory Evidence of Project Compliance


I hereby certify, pursuant to 77 Ill. Admin. Code §1130.740, Permit Holders' compliance with the scope and costs of the project approved by the HFSRB pursuant to Project Permit #19-018.

Based on the above information, which is provided to the HFSRB in compliance with Section 1130.740 of the Illinois Administrative Code, the Permit Holders formally request a 12 month renewal of their permit for Project #19-018 and a new project completion date of July 31, 2021.


If you need any additional information or have any questions regarding the status of the project, please feel free to contact me.

Sincerely,


Mike Pacetti
CFO & Co-CEO
DuPage Medical Group, Ltd.



Subscribed and sworn to me
This 18th day of May, 2020



Notary Public

DuPage Medical Group, Ltd.
1100 W 31st Street, Suite 300
Downers Grove, IL 60515
(630)348-3333

DuPage Medical Group

DATE		05/19/2020		CHECK NUMBER		C278047	
INVOICE NUMBER	INV. DATE	VOUCHER	DESCRIPTION	GROSS AMOUNT	DISCOUNT	NET AMOUNT	
ILDPPU1051920	05/19/2020	A397609		500.00		500.00	
PAY TO CODE	VENDOR	PAY TO NAME				NET TOTAL	
	ILDPPU10	ILLINOIS DEPARTMENT OF PUBLIC HEALTH				500.00	

DuPage Medical Group

DuPage Medical Group, Ltd.
1100 W 31st Street, Suite 300
Downers Grove, IL 60515
(630)348-3333

Bank of America
Chicago, Illinois 60603

70-2328/719 IL

PAY TO THE ORDER OF ILLINOIS DEPARTMENT OF PUBLIC HEALTH
525 WEST JEFFERSON STREET 2ND FLOOR
SPRINGFIELD, IL 62761

Five hundred and 00 / 100 Dollars Only

DATE	05/19/2020	CHECK NUMBER	C278047
------	------------	--------------	---------

AMOUNT	\$500.00
--------	----------

Michael J. Lewis
Mike Lewis



278047 071923284 5590035308