

by FedEx

October 13, 2022

John Kniery
Administrator
Illinois Health Facilities and
Services Review Board
525 West Jefferson
Springfield, IL 62761

RE: Annual Progress Report
Permit # 21-023
Ascension Health Romeoville Infusion Therapy
Center f/k/a AMITA Health Romeoville Infusion
Therapy Center
Romeoville, Illinois

Dear Mr. Kniery:

The above-referenced Permit was issued by the HFSRB on October 18, 2021 and addresses the Ascension Health Infusion Therapy Center in Romeoville, Illinois.

The scope of the project has remained generally consistent with that provided in the CON application, and the project continues to be funded by cash, as proposed in the CON application.

To date, approximately \$4,741,584 has been spent on the project, suggesting that the project is approximately 75% complete. The primary project components that have been completed include: demolition, framing, mechanical, electrical, plumbing, drywall, flooring, decorating, equipment installation, nurse call, furniture, network cabling and commissioning. Still to be completed are the pharmacy certification and licensure.

A table, identifying estimated costs incurred as of October 3, 2022, is attached.

Sincerely,



Rich Roehr
President and Chief Executive Officer
Ascension Mercy

cc J. Axel