



One North Wacker Drive, Suite 4400
Chicago, IL 60606-2833 U.S.A.
(312) 357-1313
Fax (312) 759-5646

www.btlaw.com

Daniel J. Lawler
Partner
312-214-4861
daniel.lawler@btlaw.com

June 28, 2024

VIA Email and U.S. Mail

Mike Constantino
Lead Project Reviewer
Illinois Health Facilities and Services Review Board
525 West Jefferson Street
2nd Floor
Springfield, IL 62761
Mike.Constantino@illinois.gov

**Re: Project Completion Letter
#E-031-20, SwedishAmerican Hospital, Rockford**

Dear Mr. Constantino:

This letter provides notice of project completion for Project #E-031-22 to add eight Neonatal Intensive Care Unit (NICU) beds to the existing 24-bed unit at SwedishAmerican Hospital in Rockford bringing the total number of NICU beds to 32. . The exemption approval was dated May 10, 2022 and the approved project cost was \$1,978,023. The Illinois Department of Public Health approved five of the additional NICU beds for occupancy on January 11, 2024 and approved the remaining three beds for occupancy on May 9, 2024. The final cost of the project is \$1,546,991 which is within the approved project cost.

Yours truly,
BARNES & THORNBURG LLP

A handwritten signature in blue ink, appearing to read "D. Lawler", written over the printed name.

Daniel Lawler

DJL/tln

cc: Patti Dewane CPA, Chief Financial Officer and Treasurer, UW Health