



150 N. Riverside Plaza, Suite 3000, Chicago, IL 60606-1599 • 312.819.1900

RECEIVED

JUN 16 2017

**HEALTH FACILITIES &
SERVICES REVIEW BOARD**

June 15, 2017

Anne M. Cooper
(312) 873-3606
(312) 819-1910
acooper@polsinelli.com

Via Federal Express

Michael Constantino
Illinois Department of Public Health
Health Facilities and Services Review Board
525 West Jefferson Street, Second Floor
Springfield, Illinois 62761

**Re: Permit Renewal Request – Asbury Court Nursing and Rehabilitation
(Proj. No. 14-022)**

Dear Mr. Constantino:

I am writing on behalf of Des Plaines Property, LLC and Asbury Court Nursing and Rehabilitation, LLC (collectively, the "Permit Holders") to request a renewal of Project permit 14-022, Asbury Court Nursing and Rehabilitation. On August 27, 2014, the Illinois Health Facilities and Services Review Board ("Board") approved the Permit Holders' application to establish a 71-bed general long-term care facility to be located at 1750 Elmhurst Road, Des Plaines, Illinois (the "Project"). On June 17, 2016, the Board Chair approved a twelve month extension of the Project Permit. Due to delays in construction the Permit Holders respectfully request twelve month renewal of the Project permit and a new project completion date of July 31, 2018.

1. Requested Project Completion Date

The Permit Holders request the Board grant a twelve month renewal of the Project permit and establish July 31, 2018 as the new project completion date.

polsinelli.com

Atlanta Boston Chicago Dallas Denver Houston Kansas City Los Angeles Nashville New York Phoenix
St. Louis San Francisco Silicon Valley Washington, D.C. Wilmington

59150742.1
Polsinelli PC, Polsinelli LLP in California



Mr. Michael Constantino

June 15, 2017

Page 2

2. Status of the Project

The Project is nearly complete with only the finishes remaining. The Permit Holders anticipate construction will be completed by year end. Based upon prior past experience, the Permit Holders anticipate licensure could take an additional three to six months.

The current project costs paid is \$6,963,025.48.

3. Statement Regarding Completion of the Project

As described more fully in the application, the Permit Holders are constructing a 71-bed general long-term care facility to be located in Des Plaines, Illinois. The project is nearly complete with only finishes remaining. Due to change of construction contractor, construction of the Project was delayed. Accordingly, the Permit Holders respectfully request a twelve month extension. Construction and licensure of the facility are expected to be completed by July 31, 2018.

4. Confirmatory Evidence of Project Compliance

Attached as Attachment 1 is the affidavit from Michael Zahtz confirming that the Permit Holders are complying with the scope and costs of the project approved by the Board pursuant to Project Permit #14-022

Based on the above information, which is provided to the Board in compliance with Section 1130.740 of the Illinois Administrative Code, the Permit Holders formally request an twelve month renewal of its permit for Project #14-022 and a new project completion date of July 31, 2018.

If you need any additional information or have any questions regarding the status of the project, please feel free to contact me.

Sincerely

A handwritten signature in cursive script, appearing to read 'Anne M. Cooper'.

Anne M. Cooper

Attachments

ILLINOIS HEALTH FACILITIES AND SERVICES REVIEW BOARD

ASBURY COURT NURSING & REHABILITATION

REQUEST FOR RENEWAL OF PROJECT PERMIT # 14-022

I, Michael Zahtz do hereby affirm and testify:


1. I am an authorized representative of the Permit Holders, Asbury Court Nursing & Rehabilitation, LLC and Des Plaines Property, LLC. I have personal knowledge of the facts stated herein.

2. Based on my personal knowledge of the on-going project to establish a 71-bed long-term care facility to be located at 1750 Elmhurst Road, Des Plaines, Illinois, I can attest that the project's cost and scope are in compliance with those approved by the Illinois Health Facilities and Services Review Board.

3. Additionally, I can attest that there currently exists sufficient financial resources to complete the project.

FURTHER THE AFFLIANT SAYETH NOT.

The undersigned certifies that the statements set forth in this instrument are true and correct, except as to matters therein stated to be on information and belief and as to such matters the undersigned certifies as aforesaid that he verily believes the same to be true.


Michael Zahtz
Manager
Asbury Court Nursing & Rehabilitation, LLC

Subscribed and sworn before me
This 15th day of June 2017


Notary Public

